



Monroe County Department of Transportation

Ongoing Construction Update - April 29, 2014

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
All work is complete except for punch list items and restoration work for lawns.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **12/04/2013**
Percent complete: **99 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date:
Percent complete: **70 %**

maintain 2 way traffic

Edgewood Avenue: Over Allen's Creek to Between Westfall Road and Monroe Avenue
Edgewood Avenue Bridge Replacement Replace Bridge
Expect construction to start May/early June

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **05/01/2014**
Scheduled end date: **11/04/2014**
Percent complete: **2 %**

Road will be closed to through traffic between Westfall Road and Monroe Avenue

Elmwood Avenue: Hollywood Avenue to Route 65
Elmwood Avenue Micropave
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

S. Clinton Ave: 280' N. of Woods Meadow to 180' S. of Senator Keating
S. Clinton Ave 2" Mill and Resurface
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Chili

Davis Road: Riga TL to Union Street
Davis Road Nova Chip
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: **%**

Morgan Road: Chili Riga Town Line Road to Route 383

Contact: **Tony Halaris (585-753-7738)**

Morgan Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
--------------------------------------------------------------------------------------	---------------	---------------------------------------------------------------------

Paul Road: Beahan Road to Route 383 Paul Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Build New Acceleration Lane, Hot Recycle, Nova Chip	Contact: Tony Halaris () Scheduled start date: Scheduled end date: Percent complete: %
--------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------	------------------------------------------------------------------------------------------------------------

Clarkson

Clarkson Parma Town Line Road: Route 104 to Ireland Road Clarkson Parma Town Line Road <i>Coordinating work with vendor. Tree work has begun.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 04/10/2014 Scheduled end date: Percent complete: %
----------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------	---------------------------------------------------------------------------------------------------------------------------------------

Redman Road: Route 31 to Route 104 Redman Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
-----------------------------------------------------------------------------------------------------------------------------------	-----------------------------	---------------------------------------------------------------------------------------------------------------------

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street South Lincoln Road <i>Remaining work consists of installation of small block retaining walls, installation of concrete sidewalk, driveway and site restoration. This work will be completed by the end of May 20-14 Spring work is scheduled to begin on April 21, 2014</i>	Reconstruct	Contact: Karen Cox (585-753-7742) Scheduled start date: 04/21/2014 Scheduled end date: 05/30/2014 Percent complete: 98 %
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------

Gates

Beahan Road: Chili TL to Chili Avenue Beahan Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat (Shoulders only)	Contact: Tony Halaris (585-753-7747) Scheduled start date: Scheduled end date: Percent complete: %
--------------------------------------------------------------------------------------------------------------------------------------	--------------------------------	--------------------------------------------------------------------------------------------------------------------

Elmgrove Road: Route 531 to Route 31 Elmgrove Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Edge Mill & Nova Chip	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
---------------------------------------------------------------------------------------------------------------------------------------	-----------------------	--------------------------------------------------------------------------------------------------------------------

Lyell Road: Elmgrove Road to Howard Road Lyell Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Edge Mill & Pave Smooth Seal	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
----------------------------------------------------------------------------------------------------------------------------------------	------------------------------	--------------------------------------------------------------------------------------------------------------------

Greece

Greenleaf Road: Route 18 to Beach Avenue		Contact: Tony Halaris (585-753-7738)
-------------------------------------------------	--	---------------------------------------------

Greenleaf Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
Long Pond Road: 500' North of Janes Road to Lake Ontario State Parkway Long Pond Road Improvement Project <i>The project is underway and will be working on installation of new storm sewers.</i>	Reconstruct	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 04/14/2014 Scheduled end date: 11/21/2014 Percent complete: 1 %
Currently, flaggers will be alternating traffic around work areas. There will be a detour this summer.		
Long Pond Road: Over Round Pond Creek to Between Route 104 & Maiden Lane Long Pond Road Over Round Pond Creek <i>Project scheduled to begin beginning May, weather dependent</i>	Reline twin pipe	Contact: Tom Frys (585-753-7741) Scheduled start date: 05/05/2014 Scheduled end date: 08/01/2014 Percent complete: 0 %
Temporary curb lane closures as needed. Maintain 2 way traffic.		
Payne Beach Road: Lake Ontario State Parkway to North End Payne Beach Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	New Drainage System	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
Stone Road: Mt Read Blvd to County Town Jurisdiction Stone Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	2" Mill and Resurface	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %

Hamlin

Drake Road: Clarkson Hamlin Town Line Road to Route 18 Drake Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Hamlin Center Road: Route 18 to Walker Lake Ontario Road Hamlin Center Road <i>Coordinating work with vendor. Tree work has begun.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 04/01/2014 Scheduled end date: Percent complete: %

Henrietta

Brooks Road: East River Road to Route 15 Brooks Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Double Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
East River Road: Bailey Road to Jefferson Road East River Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	2" Mill & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Middle Road: Erie Station Road to Lehigh Station Road Middle Road	Surface Treatment	Contact: Jim Gagnier (585-753-7732) Scheduled start date:
-----------------------------------------------------------------------------	-------------------	---------------------------------------------------------------------

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Reeves Road: Pinnacle Road to Tobin Road

Reeves Road
Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Henrietta/Pittsford

Tobin Road: Reeves Road to Clover Street

Tobin Road
Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project
Reconstruct/Rehabilitate

Minor signal work remains such as removing old poles and pole bases. Also remaining for spring is minor sidewalk work, establishing turf and restriping of pavement markings.

There will be lane closures along the project limits.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **07/02/2012**
Scheduled end date: **06/20/2014**
Percent complete: **97 %**

Kings Highway: 0.92 N of Titus Ave to Edgerton Road

Kings Highway
True & Level

Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Mendon

Douglas Road: Pond Road to Canfield Road

Douglas Road
Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Mile Square Road: Route 251 to Pittsford Town Line

Mile Square Road
Prep for 2015 Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Plains Road: Over Honeoye Creek to Between Rush Lima Road & Rush Mendon Road

Plains Road
Repair Joints

Approximate start and end dates

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **06/16/2014**
Scheduled end date: **06/27/2014**
Percent complete: %

Short Term Road Closure

Sibley Road: Route 15A to Route 65

Sibley Road
Surface Treat

Coordinating work with vendor / Town. Schedule being developed

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Smith Road: West Bloomfield Road to Route 64

Smith Road
Coordinating work with vendor / Town. Schedule being developed

Full Depth Reclamation & Cold Mix Pave

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Road

Smith Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Stoney Lonesome Road: Route 251 to Route 65

Stoney Lonesome Road
Coordinating work with vendor / Town. Schedule being developed

Pave

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

West Bloomfield Road: Cheese Factory Road to Route 251

West Bloomfield Road
Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Odgen**Colby Street: Washington Street (Route 36) to Union Street (Route 259)**

Colby Street
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Gillett Road: Shepard Road to Route 531

Gillett Road
Coordinating work with vendor. Cores are scheduled the week of 4/14/14.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/10/2013**
 Scheduled end date:
 Percent complete: %

Hubbell Road: Colby Road to NYS Route 31

Hubbell Road
Coordinating work with vendor / Town. Schedule being developed

Drainage Improvements

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Spencerport Road: Village Line to Gillett Road

Spencerport Road
Coordinating work with vendor / Town. Schedule being developed

2" Mill & Resurface

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Westside Drive: Route 36 to Vroom Road

Westside Drive
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Westside Drive: Vroom Road to Route 259

Westside Drive
Coordinating work with vendor. The town will be digging test holes the week of 4/14/14.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Parma

Clarkson Parma Town Line Road: Ireland Road to Route 18

Clarkson Parma Town Line Road

Coordinating work with vendor. Tree work has begun.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **04/04/2014**

Scheduled end date:

Percent complete: %

Huffer Road: Lake Ontario State Parkway to North End

Huffer Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Peck Road: NYS Route 259 to Manitou Road

Peck Road

Coordinating work with vendor / Town. Schedule being developed

Recycle and Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Penfield

Huber Road: Perinton Town Line to Route 441

Huber Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Jackson Road: Route 286 to Plank Road

Jackson Road

Coordinating work with vendor / Town. Schedule being developed

3" +/- Mill & Resurface Binder, Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Jackson Road Extension: Whalen Road to Jackson Road

Jackson Road Extension

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Plank Road: Hatch Road to Five Mile Line Road

Plank Road

Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

State Road: Plank Road to Webster Town Line

State Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Perinton

Aldrich Road: Route 31 to Ayrault Road

Aldrich Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Baird Road: Rail Road Underpass to Penfield Town Line
Baird Road
Coordinating work with vendor / Town. Schedule being developed

1.5" Mill and Resurface (South of Whitney)

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Victor Road: Ontario County Line to Route 31
Victor Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Pittsford

Barker Road: Mendon Center Road to West Bloomfield Road
Barker Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Canfield Road: Route 65 to Route 64
Canfield Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Tobey Road: Calkins Road to Stone Road
Tobey Road
Coordinating work with vendor / Town. Schedule being developed

1.5" Mill & Resurface

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Riga

Baker Street: Savage Road to Route 33
Baker Street
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Betteridge Road: Griffin Road to Route 33A
Betteridge Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Davis Road: Attridge Road to Chili Town Line
Davis Road
Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hosmer Road: Jenkins Road to Griffin Road
Hosmer Road
Coordinating work with vendor / Town. Schedule being developed

Build Edge and prep for 2015

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Savage Road: Baker Street to Attridge Road
Savage Road

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Rush

Honeoye Falls #6 Road: East River Road to Route 15

Honeoye Falls #6 Road

Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Woodruff Road: Honeoye Falls #6 Road to East River Road

Woodruff Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Works Road: Livingston County Line to Phelps Road

Works Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Sweden

Beadle Road: Route 19 to Odgen Sweden Town Line Road

Beadle Road

Coordinating work with vendor / Town. Schedule being developed

Pave Smooth Seal

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

East Avenue: Lake Road (Route 19) to Sweden Walker Road (Route 260)

East Avenue

Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street

Ogden Sweden Town Line Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Shumway Road: Route 19 to Sweden Walker Road

Shumway Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Webster

Holt Road: At Orchard to At Orchard

Holt Road

Coordinating work with vendor / Town. Schedule being developed

Repair / Replace Culvert Pipe

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Klem Road: Route 250 to Phillips Road

Klem Road

Edge Mill & Pave Smooth Seal

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Salt Road: Penfield Town Line to Route 404

Salt Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

State Road: Salt Road to Monroe Wayne County Line Road

State Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Wheatland

Bowerman Road: South Road to Route 383

Bowerman Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

South Road: Wheatland Center Road to River Road (Route 383)

South Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Wheatland Center Road: Livingston County Line to Oatka Creek

Wheatland Center Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %