



Monroe County Department of Transportation

Ongoing Construction Update - May 23, 2014

Maggie Brooks
County Executive

Bridges PM/Rustic Rail Replacement
Parma Center Road bridge-working on lead paint removal now. Will replace joints next.

Temp. lane closures as required. Two way traffic will be maintained at all sites.

Contact: **Tom Frys ()**
 Scheduled start date: **05/12/2014**
 Scheduled end date: **09/09/2014**
 Percent complete: **3 %**

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester
ITS Phase III Camera and conduit installations
All work is complete except for punch list items and restoration work for lawns.

Some limited lane closures while installing conduit.

Contact: **Jim Pond (585-753-7755)**
 Scheduled start date: **01/14/2013**
 Scheduled end date: **12/04/2013**
 Percent complete: **99 %**

Brighton
South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
 City Water Bureau Conduit Modernization II Water Main Replacement

maintain 2 way traffic

Contact: **Brent Penwarden (585-753-7733)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **70 %**

Edgewood Avenue: Over Allen's Creek to Between Westfall Road and Monroe Avenue
 Edgewood Avenue Bridge Replacement Replace Bridge
Expect construction to start mid June

Road will be closed to through traffic between Westfall Road and Monroe Avenue

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **05/01/2014**
 Scheduled end date: **11/04/2014**
 Percent complete: **2 %**

Elmwood Avenue: Hollywood Avenue to Route 65
 Elmwood Avenue Micropave
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **%**

S. Clinton Ave: 280' N. of Woods Meadow to 180' S. of Senator Keating
 S. Clinton Ave 2" Mill and Resurface
Coordinating work with vendor / Town. Schedule being developed

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: **%**

Chili

Davis Road: Riga TL to Union Street

Davis Road
Coordinating work with vendor / Town. Schedule being developed

Nova Chip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Morgan Road: Chili Riga Town Line Road to Route 383

Morgan Road
Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Morgan Road: Over Mill Creek to Between Union Street and Wheatland Center Road

Morgan Road Culvert Rehabilitation
approximate start of project-end of July

Reline culvert

Contact: **Karen Cox ()**
 Scheduled start date: **07/21/2014**
 Scheduled end date: **08/31/2014**
 Percent complete: %

Traffic impact will be limited to localized lane closures and two way flagged traffic

Morgan Road: Over Black Creek Tributary to Between Sheffer Road and Scottsville Chili Road

Morgan Road Culvert Replacement
approximate start-early July

Replace Culvert

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **07/01/2014**
 Scheduled end date: **07/18/2014**
 Percent complete: %

road will be closed to through traffic for approximately 2 weeks. Scottsville-Chili Rd (NYS 386) to North Road to Rochester Street 9NYS Rt 383)

Paul Road: Beahan Road to Route 383

Paul Road
Coordinating work with vendor / Town. Schedule being developed

Build New Acceleration Lane, Hot Recycle, Nova Chip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

Stottle Road: Over Black Creek Tributary to Between Chili Avenue (Rt 33A) and Bowen Road

Stottle Road over Black Crk Trib Culvert Repl.
construction to start approx early August

Replace Culvert

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **07/14/2014**
 Scheduled end date: **07/31/2014**
 Percent complete: %

road will be closed to through traffic at the culvert location. Project detour: Stottle Road - Chili Avenue-Union Street-Morgan Road

Clarkson**Clarkson Parma Town Line Road: Route 104 to Ireland Road**

Clarkson Parma Town Line Road
Coordinating work with vendor. Tree work has begun.

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **04/10/2014**
 Scheduled end date:
 Percent complete: %

Redman Road: Route 31 to Route 104

Redman Road
Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date:
 Scheduled end date:
 Percent complete: %

East Rochester**South Lincoln Road: Rte. 31F to East Commerical Street**

South Lincoln Road

Reconstruct

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **04/21/2014**

Work to be taking place week of 5/26 will consist of milling and resurfacing in select areas to correct pavement deficiencies . Minimal traffic impact

Spring work is scheduled to begin on April 21, 2014

Scheduled end date: **05/30/2014**

Percent complete: **98 %**

Gates

Beahan Road: Chili TL to Chili Avenue

Beahan Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat (Shoulders only)

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Elmgrove Road: Route 531 to Route 31

Elmgrove Road

Coordinating work with vendor / Town. Schedule being developed

Edge Mill & Nova Chip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Lyell Road: Elmgrove Road to Howard Road

Lyell Road

Coordinating work with vendor / Town. Schedule being developed

Edge Mill & Pave Smooth Seal

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Greece

Greenleaf Road: Route 18 to Beach Avenue

Greenleaf Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Long Pond Road: 500' North of Janes Road to Lake Ontario State Parkway

Long Pond Road Improvement Project

The project is underway and will be working on installation of new storm sewers.

Reconstruct

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **04/14/2014**

Scheduled end date: **11/21/2014**

Percent complete: **15 %**

Currently, flaggers will be alternating traffic around work areas. There will be a Road Closure and Detour starting June 23, 2014.

Long Pond Road: Over Round Pond Creek to Between Route 104 & Maiden Lane

Long Pond Road Over Round Pond Creek

Clearing and grubbing finished. Working on water diversion and cleaning the pipes. Once completed, the debris fin will be installed.

Reline twin pipe

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **05/05/2014**

Scheduled end date: **08/03/2014**

Percent complete: **5 %**

Temporary curb lane closures as needed. Maintain 2 way traffic.

Payne Beach Road: Lake Ontario State Parkway to North End

Payne Beach Road

Coordinating work with vendor / Town. Schedule being developed

New Drainage System

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Stone Road: Mt Read Blvd to County Town Jurisdiction

Stone Road

Coordinating work with vendor / Town. Schedule being developed

2" Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Hamlin

Drake Road: Clarkson Hamlin Town Line Road to Route 18

Drake Road	Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Hamlin Center Road: Route 18 to Walker Lake Ontario Road

Hamlin Center Road	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734)
<i>Drainage work to begin the week of 5/26/2014.</i>		Scheduled start date: 05/26/2014
		Scheduled end date:
		Percent complete: %

Henrietta

Brooks Road: East River Road to Route 15

Brooks Road	Double Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

East River Road: Bailey Road to Jefferson Road

East River Road	2" Mill & Resurface	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Middle Road: Erie Station Road to Lehigh Station Road

Middle Road	Surface Treatment	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Pinnacle Road: Rush Henrietta Town Line to Red Lion South

Pinnacle Road	Recycle & Resurface (S/o Thruway) Mill & Resurface (N/o Thruway)	Contact: Hank Herdzyk (585-753-7732)
<i>Storm sewer and ditch work to start. Surface treatment of pavement is scheduled for the first week in June.</i>		Scheduled start date: 05/27/2014
		Scheduled end date: 11/21/2014
		Percent complete: 1 %

Flaggers will be alternating traffic around work areas.

Reeves Road: Pinnacle Road to Tobin Road

Reeves Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Henrietta/Pittsford

Tobin Road: Reeves Road to Clover Street

Tobin Road	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: %

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project

Reconstruct/Rehabilitate

Minor signal work remains such as removing old poles and pole bases. Also remaining for spring is minor sidewalk work, establishing turf and restriping of pavement markings.

There will be lane closures along the project limits.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **07/02/2012**Scheduled end date: **06/20/2014**Percent complete: **99 %****Kings Highway: 0.92 N of Titus Ave to Edgerton Road**

Kings Highway

True & Level

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Mendon**Douglas Road: Pond Road to Canfield Road**

Douglas Road

Surface Treat

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Mile Square Road: Route 251 to Pittsford Town Line

Mile Square Road

Prep for 2015 Surface Treat

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Plains Road: Over Honeoye Creek to Between Rush Lima Road & Rush Mendon Road

Plains Road

Repair Joints

*Approximate start and end dates*Contact: **Tim Joyce (585-753-7743)**Scheduled start date: **06/16/2014**Scheduled end date: **06/27/2014**

Percent complete: %

Short Term Road Closure

Sibley Road: Route 15A to Route 65

Sibley Road

Surface Treat

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Road

Smith Road

Surface Treat

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Smith Road: West Bloomfield Road to Route 64

Smith Road

Full Depth Reclamation & Cold Mix Pave

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Stoney Lonesome Road: Route 251 to Route 65

Stoney Lonesome Road

Pave

*Coordinating work with vendor / Town. Schedule being developed*Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

West Bloomfield Road: Cheese Factory Road to Route 251

West Bloomfield Road

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Coordinating work with vendor / Town. Schedule being developed

Scheduled end date:
Percent complete: %

Odgen

Colby Street: Washington Street (Route 36) to Union Street (Route 259)

Colby Street Surface Treat
Surface treat to begin the week of 5/26/2014, weather depending.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/26/2014**
Scheduled end date:
Percent complete: %

Gillett Road: Shepard Road to Route 531

Gillett Road Surface Treat
Coordinating work with vendor. Cores are scheduled the week of 4/14/14.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/10/2013**
Scheduled end date:
Percent complete: %

Hubbell Road: Colby Road to NYS Route 31

Hubbell Road Drainage Improvements
Coordinating work with vendor / Town. Schedule being developed

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hubbell Road Culvert pipe lining
Schedule being developed.

Contact: **Hank Herdzyk ()**
Scheduled start date:
Scheduled end date:
Percent complete: **0 %**

Spencerport Road: Village Line to Gillett Road

Spencerport Road 2" Mill & Resurface
Coordinating work with vendor / Town. Schedule being developed

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Westside Drive: Vroom Road to Route 259

Westside Drive Prep for 2015 Surface Treat
Coordinating work with vendor. The town will be digging test holes the week of 4/14/14.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Westside Drive: Route 36 to Vroom Road

Westside Drive Surface Treat
Surface treat is scheduled for the week of 5/26/2014, weather depending.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/26/2014**
Scheduled end date:
Percent complete: %

Parma

Clarkson Parma Town Line Road: Ireland Road to Route 18

Clarkson Parma Town Line Road Surface Treat
Coordinating work with vendor. Tree work has begun.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **04/04/2014**
Scheduled end date:
Percent complete: %

Huffer Road: Lake Ontario State Parkway to North End

Huffer Road Surface Treat
Coordinating work with vendor / Town. Schedule being developed

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Peck Road: NYS Route 259 to Manitou Road

U:\Crystal Reports\SimpleCCPL_w-recordnumberAndProjectYear.rpt

Contact: **Mike Slattery (585-753-7734)**
5/23/2014 15:52

Peck Road	Recycle and Double Surface Treat	Scheduled start date: 05/26/2014
<i>CIP recycle will take place the week of 5/26/14, weather depending. Surface treat to follow a couple weeks later.</i>		Scheduled end date:
		Percent complete: %

Penfield

Huber Road: Perinton Town Line to Route 441		Contact: Jim Gagnier (585-753-7732)
Huber Road	Surface Treat	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Jackson Road: Route 286 to Plank Road		Contact: Jim Gagnier (585-753-7732)
Jackson Road	3" +/- Mill & Resurface Binder, Nova Chip	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Jackson Road Extension: Whalen Road to Jackson Road		Contact: Jim Gagnier (585-753-7732)
Jackson Road Extension	Surface Treat	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Plank Road: Hatch Road to Five Mile Line Road		Contact: Jim Gagnier (585-753-7732)
Plank Road	Nova Chip	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

State Road: Plank Road to Webster Town Line		Contact: Jim Gagnier (585-753-7732)
State Road	Surface Treat	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Perinton

Aldrich Road: Route 31 to Ayrault Road		Contact: Jim Gagnier (585-753-7732)
Aldrich Road	Prep for 2015 Surface Treat	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Baird Road: Rail Road Underpass to Penfield Town Line		Contact: Jim Gagnier (585-753-7732)
Baird Road	1.5" Mill and Resurface (South of Whitney)	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Victor Road: Ontario County Line to Route 31		Contact: Jim Gagnier (585-753-7732)
Victor Road	Prep for 2015 Surface Treat	Scheduled start date:
<i>Coordinating work with vendor / Town. Schedule being developed</i>		Scheduled end date:
		Percent complete: %

Pittsford

Barker Road: Mendon Center Road to West Bloomfield Road		Contact: Jim Gagnier (585-753-7732)
--	--	--

Barker Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Scheduled start date: Scheduled end date: Percent complete: %
Canfield Road: Route 65 to Route 64 Canfield Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Tobey Road: Calkins Road to Stone Road Tobey Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	1.5" Mill & Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Riga

Baker Street: Savage Road to Route 33 Baker Street <i>Coordinating work with vendor / Town. Schedule being developed</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Betteridge Road: Griffin Road to Route 33A Betteridge Road <i>Tree work has begun.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2014 Scheduled end date: Percent complete: %
Davis Road: Attridge Road to Chili Town Line Davis Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Nova Chip	Contact: Tony Halaris (585-753-7738) Scheduled start date: Scheduled end date: Percent complete: %
Hosmer Road: Jenkins Road to Griffin Road Hosmer Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Build Edge and prep for 2015	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: %
Savage Road: Baker Street to Attridge Road Savage Road <i>Tree work has begun.</i>	Prep for 2015 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/20/2014 Scheduled end date: Percent complete: %

Rush

Honeoye Falls #6 Road: East River Road to Route 15 Honeoye Falls #6 Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Nova Chip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %
Woodruff Road: Honeoye Falls #6 Road to East River Road Woodruff Road <i>Coordinating work with vendor / Town. Schedule being developed</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: %

Works Road: Livingston County Line to Phelps Road

Works Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Sweden**Beadle Road: Route 19 to Odgen Sweden Town Line Road**

Beadle Road

Coordinating work with vendor / Town. Schedule being developed

Pave Smooth Seal

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

East Avenue: Lake Road (Route 19) to Sweden Walker Road (Route 260)

East Avenue

Drainage work to begin the week of 5/26/2014.

Nova Chip

Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **05/26/2014**

Scheduled end date:

Percent complete: %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street

Ogden Sweden Town Line Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Shumway Road: Route 19 to Sweden Walker Road

Shumway Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Webster**Holt Road: At Orchard to At Orchard**

Holt Road

Coordinating work with vendor / Town. Schedule being developed

Repair / Replace Culvert Pipe

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Klem Road: Route 250 to Phillips Road

Klem Road

Coordinating work with vendor / Town. Schedule being developed

Edge Mill & Pave Smooth Seal

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Salt Road: Penfield Town Line to Route 404

Salt Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

State Road: Salt Road to Monroe Wayne County Line Road

State Road

Coordinating work with vendor / Town. Schedule being developed

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Wheatland

Bowerman Road: South Road to Route 383

Bowerman Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

South Road: Wheatland Center Road to River Road (Route 383)

South Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %

Wheatland Center Road: Livingston County Line to Oatka Creek

Wheatland Center Road

Coordinating work with vendor / Town. Schedule being developed

Prep for 2015 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: %
