



Monroe County Department of Transportation

Ongoing Construction Update- September 08, 2020

Chili

Chestnut Ridge Road: Paul Road to Chili Avenue
 Pavement Markings being scheduled

Pavement	Surface Treat	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 8/15/2020 Anticipated end date: Percent complete: 99%
----------	---------------	---

Morgan Road: Route 386 to Route 383
 Sweeping schedule for week of 8/31

Pavement	Recycle Cold	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 5/26/2020 Anticipated end date: Percent complete: 95%
----------	--------------	---

Union Street: Bowen Road to Chili Avenue
 Project Postponed to 2021.

Pavement	Mill & Resurface 1.5"	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 8/1/2020 Anticipated end date: Percent complete:
----------	-----------------------	--

Clarkson

Lawton Road: Route 19 to Route 260
 Surface Treat process complete. Final sweeping week of 9/7

Pavement	Pavement Edge Improvements	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 5/26/2020 Anticipated end date: Percent complete: 90%
----------	----------------------------	---

Redman Road: Route 104 to Jurisdiction Line
 Coordinating schedule with town and vendor.

Pavement	Prep For Surface Treatment	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 7/6/2020 Anticipated end date: Percent complete: 0%
----------	----------------------------	---

Gates

Route 490: Highway Lighting Rehabilitation Nw#1: Route 259 to Howard Road
 Daily lane and shoulder closures during construction.

Highway Lighting	Lighting Rehab	Contact: Hank Herdzik - (585) 753-7729 Scheduled start date: 1/1/2020 Anticipated end date: 9/30/2020 Percent complete: 90%
------------------	----------------	--

Greece

English Road: Fetzner Road to Mount Read Blvd
 Project Complete

Pavement	Nova Chip	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 100%
----------	-----------	---

Dorsey Road: Mount Read Blvd to Dewey Avenue
 Project Completed

Pavement	Micropave	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 6/15/2020 Anticipated end date: 6/25/2020 Percent complete: 100%
----------	-----------	--

Hamlin

Church Road: Redman Road to Lake Road West Fork
 Surface Treatment completed. Road to be swept and striped.

Pavement	Surface Treat	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 7/6/2020 Anticipated end date: Percent complete: 90%
----------	---------------	--

Walker Road: Route 260 to Hamlin-Parma Tl Road
 Surface Treatment Scheduled for the week of August 24.

Pavement	Surface Treat	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 0%
----------	---------------	---

Redman Road: Church Road to Cook Road
 Milling and Paving completed. Scheduling shoulder adjustments.

Pavement	Mill & Resurface 1.5"	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 8/4/2020 Anticipated end date: Percent complete: 90%
----------	-----------------------	--



Monroe County Department of Transportation

Ongoing Construction Update- September 08, 2020

Henrietta

Middle Road: Over Red Creek Tributary Rush-Henrietta Tlr to Erie Station Road	Culvert	Replace Culvert	Contact:Karen Cox - (585) 753-7742 Scheduled start date: 7/1/2020 Anticipated end date: 9/30/2020 Percent complete: 25%
Road will close on July 7th. Expected completion approximately end of September Middle Road will be closed to thru traffic between 1085 Middle Rd. & 1090 Middle Rd. Project detour: Rush Henrietta Townline Road, West Henrietta Road (NY Rt. 15) and Erie Station Road			
Middle Road: Over Red Creek Tributary Rush-Henrietta Tlr to Erie Station Road	Culvert	Replace Culvert	Contact:Karen Cox - (585) 753-7742 Scheduled start date: 7/1/2020 Anticipated end date: 9/30/2020 Percent complete: 25%
Road closed to through traffic on July 7th. Expected completion approx end of September Project will be closed to through traffic between 1085 Middle Rd. & 1090 Middle R. Project detour: Rush Henrietta Townline Road, West Henrietta Road(NY Rt 15) and Erie Station Rd.			
Bailey Road: East River Road to John Street	Pavement	Nova Chip	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/1/2020 Anticipated end date: Percent complete: 90%
All surface pavement is applied. Shoulder backup and striping remains.			
East River Road: Interstate I-90 to Bailey Road	Pavement	Micropave	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 50%
Patching is finishing up. Micropave in mid-September.			
Stone Road: Pinnacle Road to Town Line	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/15/2020 Anticipated end date: Percent complete: 95%
Tree work nearly complete. Surface treat is finished.			

Hilton

East Avenue: Route 259 to Bennett Road	Signal	Signal Installation	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/1/2020 Anticipated end date: 9/11/2020 Percent complete: 90%
Roadway work complete, traffic signal to be completed in early October. Daily lane/shoulder closures, with alternating one-way traffic (with flaggers) at times.			

Irondequoit

Route 104: Highway Lighting Rehabilitation Ne2 N Goodman Stre to Irondequoit Bay Bridge	Highway Lighting	Lighting Rehab	Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 5/26/2020 Anticipated end date: 11/22/2020 Percent complete: 25%
Construction is in progress. Temporary shoulder and lane closures during construction.			
Route 590: Highway Lighting Rehabilitation Ne2 Tryon Park to Sunrise Crescent	Highway Lighting	Lighting Rehab	Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 5/26/2020 Anticipated end date: 11/22/2020 Percent complete: 25%
Construction is in progress. Temporary shoulder and lane closures during construction.			

St Paul Blvd: On Lake Ontario Shoreline St Paul Blvd to Beach Avenue	Drainage	Drainage Improvements	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 9/5/2019 Anticipated end date: 5/29/2020 Percent complete: 95%
Construction of new structure is primarily complete; site restoration to be performed in the Spring. No Traffic Impacts			

Titus Avenue: St Paul Blvd to Hudson Avenue	Pavement	Micropave	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 5/26/2020 Anticipated end date: 6/19/2020 Percent complete: 100%
Project Completed			

Mendon

Pittsford Mendon Center Road: Bull's Saw Mill Road to Canfield Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2020 Anticipated end date: Percent complete: 99%
All work is completed.			



Monroe County Department of Transportation

Ongoing Construction Update- September 08, 2020

ADAM J. BELLO
COUNTY EXECUTIVE

Bull's Saw Mill Road: Route 251 to Pittsford Mendon Center Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2020 Anticipated end date: Percent complete: 99%
All work is complete.			
Smith Road: Pittsford Mendon Center Road to West Bloomfield Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/8/2020 Anticipated end date: Percent complete: 99%
All work is complete.			
West Bloomfield Road: Route 251 to Canfield Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2020 Anticipated end date: Percent complete: 99%
All work is complete.			
Honeoye Falls #6 Road: Town Line to Village Line	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2020 Anticipated end date: Percent complete: 95%
Surface treat completed, minor drainage repairs remain.			
Ogden			
Big Ridge Road: Route 259 to Gillett Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 5/1/2020 Anticipated end date: Percent complete: 99%
All work is completed.			
Gillett Road: Shepard Road to Ogden Center Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/29/2020 Anticipated end date: Percent complete: 95%
Final adjustments remain.			
Parma			
Bennett Road: Curtis Road to Huffer Road	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/6/2020 Anticipated end date: 7/2/2020 Percent complete: 100%
Project Completed			
Burritt Road: Clarkson-Parma Tl Road to Route 259	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 8/15/2020 Anticipated end date: Percent complete: 95%
Pavement Markings being scheduled			
Clarkson-Parma Tl Road: Ireland Road to Route 18	Pavement	Resurface 1.5"	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 6/22/2020 Anticipated end date: Percent complete: 99%
Paving Segment (Paving complete).Surface Treatment segment, Pavement Markings being scheduled			
Hamlin-Parma Tl Road: Brick Schoolhouse Road to Lake Ontario	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/6/2020 Anticipated end date: 6/12/2020 Percent complete: 100%
Project Completed			
Trimmer Road: Ogden-Parma Tl Road to Route 104	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/6/2020 Anticipated end date: Percent complete: 100%
Project Completed			
Penfield			
Harris Road: Route 441 to Atlantic Avenue	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2020 Anticipated end date: Percent complete: 5%
Surface treat anticipated by mid-September.			



Monroe County Department of Transportation

Ongoing Construction Update- September 08, 2020

ADAM J. BELLO
COUNTY EXECUTIVE

Harris Road: Atlantic Avenue to Plank Road Mainline paving completed, final adjustments remain.	Pavement	Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/1/2020 Anticipated end date: Percent complete: 95%
Huber Road: Town Line to Route 441 Project is on hold.	Shoulder	Build Shoulder	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 0%
Salt Road: Plank Road to Town Line Minor drainage work remains.	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/22/2020 Anticipated end date: Percent complete: 95%
Carter Road: Town Line to Route 441 Project is on hold.	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 0%
Perinton			
Turk Hill Road: County Line to Route 31F Repairs to CSX bridge are in progress. Project expected to be completed in mid-Sept. Shoulder closures and lane shifts.	Pavement	Mill & Resurface 2"	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 5/1/2020 Anticipated end date: 10/8/2020 Percent complete: 95%
Carter Road: Whitney Road to Town Line Project is on hold.	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 0%
Baird Road: Whitney Road to Town Line Project is on hold.	Shoulder	Build Shoulder	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/20/2020 Anticipated end date: Percent complete: 0%
Park Road: Town Line to Route 96 True and level work to occur in September.	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/27/2020 Anticipated end date: Percent complete: 0%
Pittsford			
Stone Road: Town Line to Clover Street Tree work nearly complete. Surface treat is nearly complete.	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/22/2020 Anticipated end date: Percent complete: 95%
Riga			
Savage Road: Over Black Creek Tributary Attridge Road to Baker Street Road will close September 8, 2020 Project duration will be approx 1 month Road will be closed to through traffic. Detour will be posted. Detour Route: Baker Street-NY Rt. 33-Bromley Road-Attridge Road	Culvert	Replace Culvert	Contact:Karen Cox - (585) 753-7742 Scheduled start date: 5/1/2020 Anticipated end date: 11/30/2020 Percent complete:
Bangs Road: Kendall Road to Dewey Street True and level course completed. Shoulder backup and striping remain.	Pavement	Pavement Edge Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/1/2020 Anticipated end date: Percent complete: 90%
Bovee Road: Brew Road to Malloch Road All work is complete.	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 5/1/2020 Anticipated end date: Percent complete: 99%



Monroe County Department of Transportation

Ongoing Construction Update- September 08, 2020

Rochester

Route 590: Highway Lighting Rehabilitation Ne1 Blossom Road to Tryon Park	Highway Lighting	Lighting Rehab	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/1/2020 Anticipated end date: 12/31/2020 Percent complete: 0%
---	---------------------	----------------	---

Work to rehabilitate street lighting on I-590 to begin in early September.
Daily lane or shoulder closures. Some night work planned.

Rush

Honeoye Falls #6 Road: Works Road to Town Line	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2020 Anticipated end date: Percent complete: 95%
--	----------	---------------	--

Surface treat completed, minor drainage repairs remain.

East River Road: Rush West Rush Road to Route 251	Culvert	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2019 Anticipated end date: Percent complete: 0%
---	---------	-----------------------	---

Culvert crossing to be replaced in fall.

Woodruff Road: Honeoye Falls #6 Road to East River Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 5/11/2020 Anticipated end date: Percent complete: 99%
---	----------	---------------	---

All work is complete.

Sweden

Gordon Road: Route 260 to Gallup Road	Pavement	Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/29/2020 Anticipated end date: Percent complete: 95%
---------------------------------------	----------	----------------	---

Final adjustments remain.

Reed Road: Jurisdiction Line to Route 19	Pavement	Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 5/1/2020 Anticipated end date: Percent complete: 99%
--	----------	----------------	--

All work is complete.

Various

Various Roads: Reflective Backplate Safety Project Various Roads to Various Roads	Signal		Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 1/1/2020 Anticipated end date: 10/30/2020 Percent complete: 75%
---	--------	--	---

Construction is ongoing.
Short term lane closures will be required at various intersections.

Various Roads: Pedestrian Safety Action Plan Project Various Road to Various Roads	Signal		Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 9/1/2019 Anticipated end date: 11/15/2021 Percent complete: 0%
--	--------	--	--

Construction to begin in November 2020.
Short term lane closures will be required at various locations.

Webster

Route 104: Highway Lighting Rehabilitation Ne1 Irondequoit Ba to Basket Road	Highway Lighting	Lighting Rehab	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/1/2020 Anticipated end date: 12/31/2020 Percent complete: 0%
--	---------------------	----------------	---

Work to rehabilitate street lighting on Route 104 to begin in early September.
Daily lane or shoulder closures. Some night work planned.

Salt Road: Over Four Mile Creek Woodard Road to Lake Road	Bridge	Replace Bridge	Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 5/18/2020 Anticipated end date: 9/11/2020 Percent complete: 95%
---	--------	----------------	---

Final punch list items remain.
Road has reopened to traffic.

Five Mile Line Road: Ridge Road to Route 104	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 0%
--	----------	-----------------------	---

Project is on hold.

Monroe-Wayne Cl Road: Ridge Road to Jurisdiction Line	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/15/2020 Anticipated end date: Percent complete: 85%
---	----------	---------------	---

Surface treat completed, paving work south of Rt. 104 remains.



ADAM J. BELLO
COUNTY EXECUTIVE

Monroe County Department of Transportation

Ongoing Construction Update- September 08, 2020

Salt Road: Schlegel Road to Lake Road	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 0%
Tree work and drainage work remains.			

Wheatland

North Road: Route 386 to Route 383	Pavement	Reconstruct/Rehabilitate	Contact:Karen Cox - (585) 753-7742 Scheduled start date: 6/10/2020 Anticipated end date: 1/29/2021 Percent complete: 35%
paving, driveway work & lawn restoration w of rr tracks; drainage work east of rr tracks to Rt 383 Traffic will be directed through the work zone via flaggers			

Mumford Road: Route 36 to North Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 5/1/2020 Anticipated end date: Percent complete: 99%
All work is complete.			

North Road: Mumford Road to Wheatland Center Road	Pavement	Resurface 2"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 5/1/2020 Anticipated end date: Percent complete: 95%
Paving work is completed. Final adjustments remain.			

Union Street: North Road to Town Line	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/6/2020 Anticipated end date: Percent complete: 95%
Final adjustments remain.			