



Monroe County Department of Transportation

Ongoing Construction Update- June 28, 2022

Brighton

East River Road: Town Boundary to West Henrietta Road	Pavement	Mill & Resurface 2"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 20%
---	----------	---------------------	---

Drainage repairs are ongoing, Micropave work to commence approx. May 25.

South Clinton Avenue: Brighton-Henrietta Tl Road to Westfall Road	Pavement	Micropave	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 50%
---	----------	-----------	---

Micropave work commences week of May 23. Minor repairs and pavement markings to follow in June.

Chili

Davis Road: Attridge Road to Union Street	Pavement	Resurface 2"	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete: 15%
---	----------	--------------	---

Construction to begin summer of 2022

Paul Road: Railroad Crossing to King Road	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
---	----------	---------------	---

Construction to begin summer of 2022

Wickens Road: Wheatland Center Road to Union Street	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
---	----------	---------------	---

Construction to begin summer of 2022

Clarkson

Clarkson-Parma Tl Road: Ridge Road to Ireland Road	Pavement	Mill & Resurface 2"	Contact:Brian Turner - 585-753-7734 Scheduled start date: 6/17/2022 Anticipated end date: Percent complete:
--	----------	---------------------	--

Construction to begin summer of 2022

E. Rochester

Linden Avenue: Washington Street to Whitney Road	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
--	----------	----------------------------	--

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26

Greece

English Road: Over Kirk Creek Old English Drive to Route 390	Culvert	Replace Culvert	Contact:Tim Harris - 585-753-7747 Scheduled start date: 3/28/2022 Anticipated end date: 10/28/2022 Percent complete: 50%
--	---------	-----------------	---

Construction Start 3/28/22
Work at Round Pond Creek (near 1677 English Rd) complete and road opened at this location. Work at Kirk Creek (at Old English drive) began 6/15 and road is closed at this location. For detailed updates, see MCDOT's "Project Updates" Webpage.

Edgemere Drive: At The Long Pond Outlet Wake Drive to Long Pond Road	Bridge	Replace Bridge	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/15/2022 Anticipated end date: 11/30/2022 Percent complete: 5%
--	--------	----------------	--

1st stage of construction is in progress. Completion by November 2022
Two-phased construction. Alternating one-way traffic on Edgemere Drive. Boating access below bridge to be closed during the project.

Long Pond Road: Highway Pm #9 Ridgeway Avenue to Janes Road	Pavement	Mill & Resurface 1.5"	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 4/14/2022 Anticipated end date: 10/21/2022 Percent complete: 40%
---	----------	-----------------------	---

Paving almost complete from Ridge to Latta. Curb/ramp work underway from Ridge to Ridgeway.
Daily lane closures. Expect delays due to high traffic volumes.

Mitchell Road: Highway Pm #9 Long Pond Road to Long Pond Road	Pavement	Mill & Resurface 1.5"	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 4/14/2022 Anticipated end date: 10/21/2022 Percent complete: 50%
---	----------	-----------------------	---

Paving completed on Mitchell north of Ridge; work on south side TBC in July/August.
Daily lane closures. Expect delays due to high traffic volumes.



Monroe County Department of Transportation

Ongoing Construction Update- June 28, 2022

Ling Road: Dewey Avenue to Greenleaf Road	Pavement	Mill & Resurface 2"	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 6/27/2022 Anticipated end date: Percent complete:
Work to commence week of the June 27th			

Ridgeway Avenue: Manitou Road to Elmgrove Road	Pavement	Resurface 1.5"	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work to commence week of July 4th (Pave 7/7)			

Pipe Lining: Various Roads to Various Roads	Drainage	Drainage Improvements	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 12/31/2021 Anticipated end date: Percent complete: 40%
Storm lining work ongoing in Gates (Lee Road) and Greece (Mt Read Blvd; Stone Rd).			

Hamlin

Brick Schoolhouse Road: Over East Creek Tributary Walker Lake Ontario Road to Hamlin-Parma Tl Road	Culvert	Replace Culvert	Contact: Tim Harris - 585-753-7747 Scheduled start date: 8/1/2022 Anticipated end date: Percent complete:
--	---------	-----------------	--

Brick Schoolhouse Road: Redman Road to Hamlin-Parma Tl Road	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

Moscow Road: Monroe-Orleans Cl Road to Lake Road East Fork	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

Henrietta

Hylan Drive: I-390 to Jefferson Road	Drainage	Reline	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

East River Road: Ward Road to Jefferson Road	Pavement	Mill & Resurface 1.5"	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 12/31/2021 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Middle Road: Lehigh Station Road to Calkins Road	Pavement	Nova Chip	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Reeves Road: Pinnacle Road to Tobin Road	Shoulder	Build Shoulder	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 0%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Tobin Road: Reeves Road to Clover Street	Shoulder	Build Shoulder	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Irondequoit

Seneca Avenue: Long Acre Road to Titus Avenue	Pavement	Micropave	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 6/27/2022 Anticipated end date: Percent complete:
Work commenced week of 6/27 (Micro 6/29)			



Monroe County Department of Transportation

Ongoing Construction Update- June 28, 2022

Mendon

West Bloomfield Road: Cheese Factory Road to Route 251	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/20/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Douglas Road: Pond Road to Canfield Road	Pavement	Resurface 2"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2022 Anticipated end date: Percent complete: 20%
Asphalt repairs are ongoing. Paving operations to commence second week in June.			
Pond Road: Douglas Road to West Bloomfield Road	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Ogden

Sweden Ogden Tl Road: Beadle Road to Chambers Street	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: 11/7/2022 Percent complete: 0%
Construction to begin summer of 2022.			
Colby Street: Town Boundary to Union Street	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete: 10%
Construction to begin summer of 2022			

Parma

Burritt Road: Route 259 to Manitou Road	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 6/11/2022 Anticipated end date: Percent complete:
Work to commence week of July 11th.			
Lighthouse Road: Curtis Road to Lake Ontario - To The Dead End	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 6/13/2022 Anticipated end date: Percent complete:
Milling scheduled for June 24. Paving scheduled for June 30.			
Ogden-Parma Tl Road: Trimmer Road to Union Street	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work to commence week of July 11th			
Wilder Road: Bennett Road to Manitou Road	Pavement	Mill & Resurface 1.5"	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 6/21/2022 Anticipated end date: Percent complete:
Work to commence week of June 21 (Mill 6/22 & 6/23) (Pave 7/5 & 7/6)			

Penfield

Salt Road: Atlantic Avenue to Plank Road	Pavement	Reconstruct/Rehabilitate	Contact:Hank Herdzyk - (585) 753-7729 Scheduled start date: 4/18/2022 Anticipated end date: 12/16/2022 Percent complete: 20%
Work is underway with the installation of storm sewers. Expect some traffic delays with alternating lane closures around work zones.			
Huber Road: Town Boundary to Route 441	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Carter Road: Town Boundary to Route 441	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			



Monroe County Department of Transportation

Ongoing Construction Update- June 28, 2022

Whalen Road: Five Mile Line Road to Route 250	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Perinton

Carter Road: Whitney Road to Town Boundary	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 10%
Storm pipe repairs begin in Spring.			

Woolston Road: Railroad Mills Road to Park Boundary	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 20%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Howell Road: Route 31F to Park Boundary	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 30%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Victor Road: County Line to Route 31	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Marsh Road: Route 96 to Town Boundary	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/19/2022 Anticipated end date: 10/28/2022 Percent complete: 0%
Scheduling work with Town and vendor. Gutter to be installed on northerly end of segment.			

Whitney Road: Five Mile Line Road to Route 250	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/20/2022 Anticipated end date: 10/28/2022 Percent complete: 0%
Scheduling work with Town and vendors.			

Pittsford

Tobey Road: Stone Road to Clover Street	Pavement	Micropave	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 98%
Micropaving completed 5/6/22. Pavement markings finished and final clean up remains.			

Barker Road: Mendon Center Road to West Bloomfield Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/27/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

East Street: Thornell Road to E Jefferson Road	Shoulder	Build Shoulder	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Tobey Road: Mendon Center Road to Stone Road	Pavement	Resurface 1"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/25/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Canfield Road: West Bloomfield Road to Route 64	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/19/2022 Anticipated end date: 10/28/2022 Percent complete: 0%
Scheduling work with Town and vendors.			



Monroe County Department of Transportation

Ongoing Construction Update- June 28, 2022

Riga

Betteridge Road: Griffin Road to Route 33A

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 7/4/2022

Anticipated end date: 11/7/2022

Percent complete: 0%

Construction to begin summer of 2022

Savage Road: Baker Street to Attridge Road

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 5/23/2022

Anticipated end date:

Percent complete: 10%

Construction to begin summer of 2022

Rush

East River Road: Rush West Rush Road to Route 251

Culvert

Replace Culvert

Contact: Tom Cesario - (585) 753-7732

Scheduled start date: 7/18/2022

Anticipated end date:

Percent complete: 10%

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26

Rush West Rush Road: East River Road to Route 15A

Drainage

Drainage Improvements

Contact: Tom Cesario - (585) 753-7732

Scheduled start date: 8/1/2022

Anticipated end date:

Percent complete: 20%

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26

Sweden

Beadle Road: Route 19 to Ogden-Sweden Tl Road

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 7/4/2022

Anticipated end date:

Percent complete: 0%

Construction to begin summer of 2022

East Avenue: Lake Road to Sweden Walker Road

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 5/2/2022

Anticipated end date:

Percent complete: 10%

Construction to begin summer of 2022

Salmon Creek Road: Beadle Road to Colby Street

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 7/4/2022

Anticipated end date:

Percent complete:

Construction to begin summer of 2022

White Road: Redman Road to Lake Road

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 7/4/2022

Anticipated end date:

Percent complete:

Construction to begin summer of 2022

Various

Route 490: Highway Lighting Rehabilitation Se #1 Route 590 to Towns Of Brighton, Pittsford, Perinton Route 96

Highway Lighting

Lighting Rehab

Contact: Hank Herdzik - (585) 753-7729

Scheduled start date: 6/27/2022

Anticipated end date: 12/31/2022

Percent complete: 0%

Lighting Project expected to begin in on June 27, 2022. Some traffic slowdowns due to the work can be expected.

Route 590: Highway Lighting Rehabilitation Se #2 Route 31 to Route 490

Highway Lighting

Lighting Rehab

Contact: Tim Harris - 585-753-7747

Scheduled start date: 5/1/2022

Anticipated end date: 12/31/2022

Percent complete: 0%

Construction to start on or about July 5, 2022.

Webster

Lake Road: Phase II Bay Road to Pellett Road

Pavement

Reconstruct/Rehabilitate

Contact: Hank Herdzik - (585) 753-7729

Scheduled start date: 3/14/2022

Anticipated end date: 12/31/2022

Percent complete: 75%

Roadway work is underway. Expect delays with alternating traffic around work zones. Road Closure and Posted Detour around the Hojack Railroad bridge to start on 6/27/22 and last for approximately 60 days to remove the bridge.

Salt Road: Ridge Road to Lake Road

Pavement

Prep For Surface Treatment

Contact: Tom Cesario - (585) 753-7732

Scheduled start date: 6/6/2022

Anticipated end date:

Percent complete: 20%

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26



Monroe County Department of Transportation

Ongoing Construction Update- June 28, 2022

Holt Road: Klem Road to Lake Road Storm pipe investigation and repairs ongoing. Pavement surface work starts in summer.	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 75%
Lake Road: Route 250 to Monroe-Wayne Cl Road Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26	Shoulder	Pavement Edge Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/13/2022 Anticipated end date: Percent complete: 5%
State Road: Salt Road to Monroe-Wayne Cl Road Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
Wheatland			
Wheatland Center Road: County Line to Oatka Creek Construction to begin summer of 2022	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete: 10%
Wheatland Center Road: North Road to Town Boundary Construction to begin summer of 2022	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete: 10%