



# Monroe County Department of Transportation

## Ongoing Construction Update- October 19, 2020

### Gates

Route 490: Highway Lighting Rehabilitation Nw#1: Route 259 to Howard Road  
 Highway Lighting      Lighting Rehab      Contact:Hank Herdzik - (585) 753-7729  
 Scheduled start date: 1/1/2020  
 Anticipated end date: 10/30/2020  
 Percent complete: 99%

Daily lane and shoulder closures during construction.

### Hilton

East Avenue: Route 259 to Bennett Road  
 Signal      Signal Installation      Contact:David Kubiak - (585) 753-7731  
 Scheduled start date: 6/1/2020  
 Anticipated end date: 9/11/2020  
 Percent complete: 95%

Roadway work complete, traffic signal to be completed in late October.  
 Occasional lane/shoulder closures, with alternating one-way traffic (with flaggers) at times.

### Irondequoit

Route 104: Highway Lighting Rehabilitation Ne2 N Goodman Stre to Irondequoit Bay Bridge  
 Highway Lighting      Lighting Rehab      Contact:Thomas Polech - (585) 753-7747  
 Scheduled start date: 5/26/2020  
 Anticipated end date: 11/22/2020  
 Percent complete: 25%

Construction is in progress.  
 Temporary shoulder and lane closures during construction.

Route 590: Highway Lighting Rehabilitation Ne2 Tryon Park to Sunrise Crescent  
 Highway Lighting      Lighting Rehab      Contact:Thomas Polech - (585) 753-7747  
 Scheduled start date: 5/26/2020  
 Anticipated end date: 11/22/2020  
 Percent complete: 25%

Construction is in progress.  
 Temporary shoulder and lane closures during construction.

St Paul Blvd: On Lake Ontario Shoreline St Paul Blvd to Beach Avenue  
 Drainage      Drainage Improvements      Contact:David Kubiak - (585) 753-7731  
 Scheduled start date: 9/5/2019  
 Anticipated end date: 5/29/2020  
 Percent complete: 95%

Construction of new structure is primarily complete. Minor work to be completed in Fall 2020.  
 No Traffic Impacts

### Mendon

Honeoye Falls #6 Road: Town Line to Village Line  
 Pavement      Surface Treat      Contact:Tom Cesario - (585) 753-7732  
 Scheduled start date: 6/1/2020  
 Anticipated end date:  
 Percent complete: 100%

All work is completed.

### Ogden

Gillett Road: Shepard Road to Ogden Center Road  
 Pavement      Surface Treat      Contact:Tom Cesario - (585) 753-7732  
 Scheduled start date: 6/29/2020  
 Anticipated end date:  
 Percent complete: 97%

Final adjustments remain.

### Penfield

Harris Road: Route 441 to Atlantic Avenue  
 Pavement      Surface Treat      Contact:Tom Cesario - (585) 753-7732  
 Scheduled start date: 6/1/2020  
 Anticipated end date:  
 Percent complete: 95%

Drainage repairs remain.

Harris Road: Atlantic Avenue to Plank Road  
 Pavement      Resurface 1.5"      Contact:Tom Cesario - (585) 753-7732  
 Scheduled start date: 7/1/2020  
 Anticipated end date:  
 Percent complete: 95%

Final adjustments remain.

### Perinton

Baird Road: Whitney Road to Town Line  
 Shoulder      Build Shoulder      Contact:Tom Cesario - (585) 753-7732  
 Scheduled start date: 7/20/2020  
 Anticipated end date:  
 Percent complete: 5%

Tree and minor drainage work this fall, otherwise Project is on hold.

### Pittsford

Stone Road: Town Line to Clover Street  
 Pavement      Surface Treat      Contact:Tom Cesario - (585) 753-7732  
 Scheduled start date: 6/22/2020  
 Anticipated end date:  
 Percent complete: 100%

All work is completed.



# Monroe County Department of Transportation

## Ongoing Construction Update- October 19, 2020

### Rochester

Route 590: Highway Lighting Rehabilitation Ne1 Blossom Road to Tryon Park	Highway Lighting	Lighting Rehab	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/1/2020 Anticipated end date: 12/31/2020 Percent complete: 0%
Work to rehabilitate street lighting on I-590 is in progress. Occasional lane or shoulder closures. Some night work planned.			

### Various

Various Roads: Reflective Backplate Safety Project Various Roads to Various Roads	Signal		Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 1/1/2020 Anticipated end date: 10/30/2020 Percent complete: 90%
Construction is ongoing. Short term lane closures will be required at various intersections.			

Various Roads: Pedestrian Safety Action Plan Project Various Road to Various Roads	Signal		Contact:Thomas Polech - (585) 753-7747 Scheduled start date: 11/2/2020 Anticipated end date: 11/15/2021 Percent complete: 0%
Construction to begin in November 2020. Short term lane closures will be required at various locations.			

### Webster

Route 104: Highway Lighting Rehabilitation Ne1 Irondequoit Ba to Basket Road	Highway Lighting	Lighting Rehab	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/1/2020 Anticipated end date: 12/31/2020 Percent complete: 5%
Work to rehabilitate street lighting on Route 104 is in progress. Occasional lane or shoulder closures. Some night work planned.			

Five Mile Line Road: Ridge Road to Route 104	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/3/2020 Anticipated end date: Percent complete: 5%
Tree work and pavement prep this fall, otherwise Project is on hold.			

Monroe-Wayne Cl Road: Ridge Road to Jurisdiction Line	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/15/2020 Anticipated end date: Percent complete: 95%
Final pavement markings south of Rt. 104 remain.			

### Wheatland

North Road: Route 386 to Route 383	Pavement	Reconstruct/Rehabilitate	Contact:Hank Herdzik - (585) 753-7729 Scheduled start date: 6/10/2020 Anticipated end date: 1/29/2021 Percent complete: 75%
The project will be paving 2 layers of asphalt onto the road. Traffic will be alternated through the work zone via flaggers. Expect some delays, especially during paving operations.			