

## HIGHWAY PREVENTIVE MAINTENANCE #9 PROJECT

LONG POND RD-RIDGEWAY AVE TO JANES RD

**JUNE 2022** 

This informational newsletter will provide periodic updates (as needed) on the status of the Highway Preventive Maintenance #9 Project and communicate upcoming construction activities

## CURRENT PROJECT STATUS

## MILLING/PAVING TO BEGIN ON LONG POND ROAD (W RIDGE RD TO LATTA RD)

Construction is underway on Long Pond Rd between W Ridge Rd and Latta Rd. Over the past several weeks, the contractor has been working on curb replacements, sidewalk ramp replacements, adjustments to drainage structure frame/grates, and replacement of portions of the storm sewer system.

Beginning on, or around, **Tuesday, June 7th**, the contractor will begin milling the top surface of the existing pavement (between W Ridge Rd and Latta Rd). The milling operation will last for a few days and traffic will run on a milled surface for a few additional days while the traffic signal detection loops are reinstalled.

The contractor is tentatively planning to begin asphalt paving operations on **Wednesday**, **June 15th**. Due to the high volume of traffic on Long Pond Rd, travel delays are expected and we encourage motorists to plan additional travel time and/or use alternate travel routes.

Once the paving is completed between W Ridge Rd to Latta Rd, the contractor will begin work on the section between Ridgeway Ave and W Ridge Rd. The final section of this project will be between Latta Rd to Janes Rd, however, work in that section will not begin until late summer/early fall.

For updated information on this project, and other Monroe County DOT projects, please visit: https://www.monroecounty.gov/dot-construction

You may contact the On-site Resident Engineer, Karla Bisbee-McGill, or the Monroe County Project Manager, David Kubiak, to address any concerns you may have during construction.

## PROJECT CONTACTS

Full time inspection staff is on-site daily working with the Contractor. During construction, if you have an emergency, question, or concern regarding the work in progress or another circumstance, please contact our Resident Engineer.

**On-site Resident Engineer:** 

Karla Bisbee-McGill

David Kubiak, P.E.

**Contractor:** 

Fisher Associates

Project Manager

**Keeler Construction** 

Field Office: 585-454-9641

DavidKubiak@monroecounty.gov

County Representative:

Phone: 585-753-7731