



Monroe County Department of Transportation

Ongoing Construction Update- April 25, 2022

Brighton

East River Road: Town Boundary to West Henrietta Road	Pavement	Mill & Resurface 2"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 10%
---	----------	---------------------	---

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26

South Clinton Avenue: Brighton-Henrietta Tl Road to Westfall Road	Pavement	Micropave	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 10%
---	----------	-----------	---

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26

Chili

Davis Road: Attridge Road to Union Street	Pavement	Resurface 2"	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete: 0%
---	----------	--------------	--

Construction to begin summer of 2022

Paul Road: Railroad Crossing to King Road	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete:
---	----------	---------------	---

Construction to begin summer of 2022

Wickens Road: Wheatland Center Road to Union Street	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete:
---	----------	---------------	---

Construction to begin summer of 2022

Clarkson

Clarkson-Parma Tl Road: Ridge Road to Ireland Road	Pavement	Nova Chip	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete:
--	----------	-----------	---

Construction to begin summer of 2022

E. Rochester

Linden Avenue: Washington Street to Whitney Road	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
--	----------	----------------------------	--

Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26

Greece

English Road: Over Kirk Creek Old English Drive to Route 390	Culvert	Replace Culvert	Contact:Tim Harris - 585-753-7747 Scheduled start date: 3/28/2022 Anticipated end date: 10/28/2022 Percent complete: 5%
--	---------	-----------------	--

Anticipated Construction Start 3/28/22
Road closure at Round Pond Creek (near 1677 English Rd) scheduled for April 7, 2022 to July 2022. For detailed updates, see MCDOT's "Construction" Webpage.

Edgemere Drive: At The Long Pond Outlet Wake Drive to Long Pond Road	Bridge	Replace Bridge	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 6/15/2022 Anticipated end date: 11/30/2022 Percent complete: 0%
--	--------	----------------	--

Tentative work dates mid-June 2022 thru November 2022
Alternating one-way traffic on Edgemere Drive. Boating access below bridge to be closed during the project.

Long Pond Road: Highway Pm #9 Ridgeway Avenue to Janes Road	Pavement	Mill & Resurface 1.5"	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 4/14/2022 Anticipated end date: 10/21/2022 Percent complete: 0%
---	----------	-----------------------	--

Curb repairs and sidewalk ramp work in progress. Milling to begin end of May.
Daily lane closures. Expect delays due to high traffic volumes.

Mitchell Road: Highway Pm #9 Long Pond Road to Long Pond Road	Pavement	Mill & Resurface 1.5"	Contact:David Kubiak - (585) 753-7731 Scheduled start date: 4/14/2022 Anticipated end date: 10/21/2022 Percent complete: 0%
---	----------	-----------------------	--

Curb repairs and sidewalk ramp work in progress. Milling to begin end of May.
Daily lane closures. Expect delays due to high traffic volumes.



Monroe County Department of Transportation

Ongoing Construction Update- April 25, 2022

Ling Road: Dewey Avenue to Greenleaf Road	Pavement	Mill & Resurface 2"	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Ridgeway Avenue: Manitou Road to Elmgrove Road	Pavement	Resurface 1.5"	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Hamlin

Brick Schoolhouse Road: Over East Creek Tributary Walker Lake Ontario Road to Hamlin-Parma Tl Road	Culvert	Replace Culvert	Contact: Tim Harris - 585-753-7747 Scheduled start date: 8/1/2022 Anticipated end date: Percent complete:
--	---------	-----------------	--

Brick Schoolhouse Road: Redman Road to Hamlin-Parma Tl Road	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 5/30/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

Moscow Road: Monroe-Orleans Cl Road to Lake Road East Fork	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

Henrietta

Hylan Drive: I-390 to Jefferson Road	Drainage	Reline	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

East River Road: Ward Road to Jefferson Road	Pavement	Mill & Resurface 1.5"	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 12/31/2021 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Middle Road: Lehigh Station Road to Calkins Road	Pavement	Nova Chip	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Reeves Road: Pinnacle Road to Tobin Road	Shoulder	Build Shoulder	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 0%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Tobin Road: Reeves Road to Clover Street	Shoulder	Build Shoulder	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Irondequoit

Seneca Avenue: Long Acre Road to Titus Avenue	Pavement	Surface Treat	Contact: Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Mendon

West Bloomfield Road: Cheese Factory Road to Route 251	Pavement	Surface Treat	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/20/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			



Monroe County Department of Transportation

Ongoing Construction Update- April 25, 2022

Douglas Road: Pond Road to Canfield Road	Pavement	Resurface 2"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2022 Anticipated end date: Percent complete: 20%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Pond Road: Douglas Road to West Bloomfield Road	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Ogden			
Sweden Ogden Tl Road: Beadle Road to Chambers Street	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: 11/7/2022 Percent complete: 0%
Construction to begin summer of 2022.			
Colby Street: Town Boundary to Union Street	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			
Parma			
Burritt Road: Route 259 to Manitou Road	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Lighthouse Road: Curtis Road to Lake Ontario - To The Dead End	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Ogden-Parma Tl Road: Trimmer Road to Union Street	Pavement	Surface Treat	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Wilder Road: Bennett Road to Manitou Road	Pavement	Mill & Resurface 1.5"	Contact:Tony Halaris - (585) 753-7738 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Penfield			
Salt Road: Atlantic Avenue to Plank Road	Pavement	Reconstruct/Rehabilitate	Contact:Hank Herdzik - (585) 753-7729 Scheduled start date: 4/18/2022 Anticipated end date: 12/16/2022 Percent complete: 0%
Roadway Project expected to begin on April 18, 2022. Expect some traffic delays with alternating lane closures around work zones.			
Huber Road: Town Boundary to Route 441	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Carter Road: Town Boundary to Route 441	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Whalen Road: Five Mile Line Road to Route 250	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			



Monroe County Department of Transportation

Ongoing Construction Update- April 25, 2022

Perinton			
Carter Road: Whitney Road to Town Boundary	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 10%
Storm pipe repairs begin in Spring.			
Woolston Road: Railroad Mills Road to Park Boundary	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 20%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Howell Road: Route 31F to Park Boundary	Pavement	Mill & Resurface 1.5"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 30%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Victor Road: County Line to Route 31	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Pittsford			
Tobey Road: Stone Road to Clover Street	Pavement	Micropave	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 30%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Barker Road: Mendon Center Road to West Bloomfield Road	Pavement	Surface Treat	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/27/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
East Street: Thornell Road to E Jefferson Road	Shoulder	Build Shoulder	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Tobey Road: Mendon Center Road to Stone Road	Pavement	Resurface 1"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/25/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Riga			
Betteridge Road: Griffin Road to Route 33A	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: 11/7/2022 Percent complete: 0%
Construction to begin summer of 2022			
Savage Road: Baker Street to Attridge Road	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/23/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			
Rush			
East River Road: Rush West Rush Road to Route 251	Culvert	Replace Culvert	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/18/2022 Anticipated end date: Percent complete: 10%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			
Rush West Rush Road: East River Road to Route 15A	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/1/2022 Anticipated end date: Percent complete: 20%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			



Monroe County Department of Transportation

Ongoing Construction Update- April 25, 2022

Sweden

Beadle Road: Route 19 to Ogden-Sweden Tl Road	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete: 0%
Construction to begin summer of 2022			

East Avenue: Lake Road to Sweden Walker Road	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

Salmon Creek Road: Beadle Road to Colby Street	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

White Road: Redman Road to Lake Road	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/4/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			

Various

Route 490: Highway Lighting Rehabilitation Se #1 Route 590 to Towns Of Brighton, Pittsford, Perinton Route 96	Highway Lighting	Lighting Rehab	Contact: Hank Herdzik - (585) 753-7729 Scheduled start date: 5/1/2022 Anticipated end date: 12/31/2022 Percent complete: 0%
Lighting Project expected to begin in May 2022. Some traffic slowdowns due to the work can be expected.			

Route 590: Highway Lighting Rehabilitation Se #2 Route 31 to Route 490	Highway Lighting	Lighting Rehab	Contact: Tim Harris - 585-753-7747 Scheduled start date: 5/1/2022 Anticipated end date: 12/31/2022 Percent complete: 0%
Cnstruction to start on or about May 2, 2022.			

Webster

Lake Road: Phase Ii Bay Road to Pellett Road	Pavement	Reconstruct/Rehabilitate	Contact: Hank Herdzik - (585) 753-7729 Scheduled start date: 3/14/2022 Anticipated end date: 12/31/2022 Percent complete: 60%
Roadway work is underway. Expect delays with alternating traffic around work zones. Road Closure and Posted Detour around the Hojack Railroad bridge to start on approximately 6/27/22 and last for approximatley 60 days to remove the bridge.			

Salt Road: Ridge Road to Lake Road	Pavement	Prep For Surface Treatment	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/6/2022 Anticipated end date: Percent complete: 20%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Holt Road: Klem Road to Lake Road	Pavement	Surface Treat	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 4/25/2022 Anticipated end date: Percent complete: 75%
Storm pipe investigation and repairs ongoing. Pavement surface work starts in summer.			

Lake Road: Route 250 to Monroe-Wayne Cl Road	Shoulder	Pavement Edge Improvements	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 6/13/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

State Road: Salt Road to Monroe-Wayne Cl Road	Pavement	Surface Treat	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 7/11/2022 Anticipated end date: Percent complete: 5%
Work being scheduled with Town & Vendors. Work to commence between 5/1 - 8/26			

Wheatland

Wheatland Center Road: County Line to Oatka Creek	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 5/2/2022 Anticipated end date: Percent complete:
Construction to begin summer of 2022			



Monroe County Department of Transportation

Ongoing Construction Update- April 25, 2022

Wheatland Center Road: North Road to Town Boundary
Construction to begin summer of 2022

Pavement Surface Treat

Contact: Brian Turner - 585-753-7734
Scheduled start date: 5/2/2022
Anticipated end date:
Percent complete: