



Monroe County Department of Transportation

Ongoing Construction Update- November 15, 2021

Brighton

Edgewood Avenue: Highway Pm #8 Erie Canal to Route 31

Pavement

Mill & Resurface 2"

Contact: Hank Herdzyk - (585) 753-7729

Scheduled start date: 5/25/2021

Anticipated end date: 8/31/2021

Percent complete: 100%

The Project is substantially complete.

Clarkson

Lawton Road: Route 19 to Route 260

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 6/1/2021

Anticipated end date: 9/24/2021

Percent complete: 100%

All work is completed.

Redman Road: Route 104 to Town Line

Pavement

Mill & Resurface 1.5"

Contact: Brian Turner - 585-753-7734

Scheduled start date: 7/19/2021

Anticipated end date: 10/1/2021

Percent complete: 100%

All work is completed.

Gates

Elmgrove Road: Over Round Creek Tributary Spencerport Road to Lyell Road

Culvert

Replace Culvert

Contact: Karen Cox - (585) 753-7742

Scheduled start date: 6/1/2021

Anticipated end date: 11/19/2021

Percent complete: 2%

Expect project completion week of November 8

Expect work zone removal week of November 15

Westside Drive: Highway Pm #8 Route 490 to Route 33A

Pavement

Mill & Resurface 2"

Contact: Hank Herdzyk - (585) 753-7729

Scheduled start date: 8/23/2021

Anticipated end date: 11/5/2021

Percent complete: 100%

The Project is substantially complete.

Wegman Road: Highway Pm #8 Route 33 to Lyell Road

Pavement

Mill & Resurface 2"

Contact: Hank Herdzyk - (585) 753-7729

Scheduled start date: 8/16/2021

Anticipated end date: 11/5/2021

Percent complete: 100%

The Project is substantially complete.

Greece

North Greece Road: Route 104 to Latta Road

Pavement

Mill & Resurface 1.5"

Contact: David Kubiak - (585) 753-7731

Scheduled start date: 8/1/2021

Anticipated end date: 10/8/2021

Percent complete: 100%

Project is substantially complete.

Hamlin

Hamlin-Parma Tl Road: Roosevelt Highway Ext to Brick Schoolhouse Road

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 7/19/2021

Anticipated end date: 9/10/2021

Percent complete: 100%

All work is completed.

Redman Road: Roosevelt Highway Ext to Church Road

Pavement

Surface Treat

Contact: Brian Turner - 585-753-7734

Scheduled start date: 8/2/2021

Anticipated end date: 10/1/2021

Percent complete: 100%

All work is completed.

Henrietta

Calkins Road: Over Red Creek Tributary Middle Road to Route 15

Culvert

Replace Culvert

Contact: Hank Herdzyk - (585) 753-7729

Scheduled start date: 5/3/2021

Anticipated end date: 7/16/2021

Percent complete: 100%

Project is substantially complete.

Winton Road: Jefferson Road to Brighton-Henrietta Tl Road

Pavement

Mill & Resurface 3.5"

Contact: David Kubiak - (585) 753-7731

Scheduled start date: 5/24/2021

Anticipated end date: 11/30/2021

Percent complete: 90%

All work to be completed by end of November.

Occasional lane closures while new traffic signal is installed.



Monroe County Department of Transportation

Ongoing Construction Update- November 15, 2021

Pinnacle Road: Highway Pm #8 Red Lion S. to Winton Road

Pavement

Mill & Resurface 2"

Contact:Hank Herdzik - (585) 753-7729

Scheduled start date: 5/10/2021

Anticipated end date: 8/13/2021

Percent complete: 100%

Project is substantially complete.

Winton Road: Highway Pm #8 Pinnacle Road to Route 252

Pavement

Mill & Resurface 2"

Contact:Hank Herdzik - (585) 753-7729

Scheduled start date: 5/10/2021

Anticipated end date: 8/13/2021

Percent complete: 100%

The work is substantially complete.

Calkins Road: Highway Pm #8 Pinnacle Road to Town Line

Pavement

Mill & Resurface 2"

Contact:Hank Herdzik - (585) 753-7729

Scheduled start date: 4/29/2021

Anticipated end date: 7/16/2021

Percent complete: 100%

The Project is substantially complete.

Hylan Drive: I-390 to Jefferson Road

Drainage

Reline

Contact:Tom Cesario - (585) 753-7732

Scheduled start date: 6/7/2021

Anticipated end date: 12/31/2021

Percent complete: 0%

Construction to begin in Fall 2021.

Irondequoit

Route 104: Highway Lighting Rehabilitation North Genesee Rive to N Goodman Street

Highway Lighting

Lighting Rehab

Contact:Tim Harris - 585-753-7747

Scheduled start date: 8/1/2021

Anticipated end date: 6/30/2022

Percent complete: 30%

Construction began August 16, 2021. Anticipated completion December/January.

Temporary shoulder and lane closures during construction.

Kings Highway: Highway Pm #8 E Ridge Road to Kings Gate N

Pavement

Mill & Resurface 2"

Contact:Hank Herdzik - (585) 753-7729

Scheduled start date: 7/26/2021

Anticipated end date: 10/8/2021

Percent complete: 100%

The Project is substantially complete.

Mendon

Douglas Road: Pond Road to Canfield Road

Pavement

Prep For Surface Treatment

Contact:Tom Cesario - (585) 753-7732

Scheduled start date: 7/12/2021

Anticipated end date: 10/1/2021

Percent complete: 75%

Tree work remains.

Ogden

Spencerport Road: Lyell Avenue to Gillett Road

Pavement

Surface Treat

Contact:Brian Turner - 585-753-7734

Scheduled start date: 7/26/2021

Anticipated end date: 9/27/2021

Percent complete: 100%

All work is completed.

Ogden-Sweden Tl Road: Beadle Road to Chambers Street

Pavement

Surface Treat

Contact:Brian Turner - 585-753-7734

Scheduled start date: 6/6/2022

Anticipated end date: 9/13/2021

Percent complete: 0%

Work to be started in 2022.

Penfield

Huber Road: Town Line to Route 441

Pavement

Surface Treat

Contact:Tom Cesario - (585) 753-7732

Scheduled start date: 6/15/2021

Anticipated end date: 10/31/2021

Percent complete: 90%

Needs guiderail reset and tree clean up. Other work in 2022.

Carter Road: Town Line to Route 441

Drainage

Drainage Improvements

Contact:Tom Cesario - (585) 753-7732

Scheduled start date: 7/12/2021

Anticipated end date: 10/31/2021

Percent complete: 10%

Storm pipe repairs begin in Fall.

Perinton

Baird Road: Highway Pm #8 Route 31 to Whitney Road

Pavement

Mill & Resurface 2"

Contact:Hank Herdzik - (585) 753-7729

Scheduled start date: 7/12/2021

Anticipated end date: 9/10/2021

Percent complete: 100%

The project is substantially complete.



Monroe County Department of Transportation

Ongoing Construction Update- November 15, 2021

Carter Road: Whitney Road to Town Line Tree work completed and Storm pipe repairs begin in August.	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/12/2021 Anticipated end date: 10/31/2021 Percent complete: 10%
Howell Road: Route 31F to Whitney Road Storm pipe repairs begin in Fall.	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 4/19/2021 Anticipated end date: 10/31/2021 Percent complete: 10%
Whitney Road: Route 250 to Turk Hill Road Drainage repairs remain on south side west of Maple St.	Pavement	Micro pave	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/1/2021 Anticipated end date: 10/31/2021 Percent complete: 90%
Pittsford			
Calkins Road: Highway Pm #8 Town Line to Clover Street The Project is substantially complete.	Pavement	Mill & Resurface 2"	Contact:Hank Herdzik - (585) 753-7729 Scheduled start date: 4/29/2021 Anticipated end date: 7/30/2021 Percent complete: 100%
Stone Road: Tobey Road to Route 64 All work is substantially complete, guiderail repairs remain.	Pavement	Resurface 1"	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/12/2021 Anticipated end date: 10/31/2021 Percent complete: 95%
Tobey Road: Stone Road to Clover Street All 2021 work scope is complete. Surface treatment in 2022.	Pavement	Prep For Surface Treatment	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 6/12/2021 Anticipated end date: 10/31/2021 Percent complete: 95%
Riga			
Bangs Road: Kendall Road to Dewey Street All work is completed.	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 5/31/2021 Anticipated end date: 9/17/2021 Percent complete: 100%
Betteridge Road: Griffin Road to Route 33A All work is completed.	Pavement	Recycle Cold	Contact:Brian Turner - 585-753-7734 Scheduled start date: 6/21/2021 Anticipated end date: 10/8/2021 Percent complete: 100%
Bromley Road: Route 33 to Attridge Road All work is completed.	Pavement	Pavement Edge Improvements	Contact:Brian Turner - 585-753-7734 Scheduled start date: 7/19/2021 Anticipated end date: 10/8/2021 Percent complete: 100%
Rush			
East River Road: Rush West Rush Road to Route 251 Construction may occur Fall 2021.	Culvert	Replace Culvert	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 7/15/2021 Anticipated end date: 10/29/2021 Percent complete: 0%
Rush West Rush Road: East River Road to Route 15A Pipe investigation remains on east end.	Drainage	Drainage Improvements	Contact:Tom Cesario - (585) 753-7732 Scheduled start date: 8/2/2021 Anticipated end date: 11/1/2021 Percent complete: 90%
Sweden			
Beadle Road: Route 19 to Ogden-Sweden Tl Road Work to be started in 2022.	Pavement	Surface Treat	Contact:Brian Turner - 585-753-7734 Scheduled start date: 9/3/2021 Anticipated end date: Percent complete: 0%



Monroe County Department of Transportation

Ongoing Construction Update- November 15, 2021

Reed Road: Route 19 to Town Line	Pavement	Nova Chip	Contact: Brian Turner - 585-753-7734 Scheduled start date: 9/6/2021 Anticipated end date: 10/8/2021 Percent complete: 100%
All work is completed.			

Various Various Roads: Pedestrian Safety Action Plan Project Various Road to Various Roads	Signal		Contact: Thomas Polech - (585) 753-7755 Scheduled start date: 1/1/2021 Anticipated end date: 12/31/2021 Percent complete: 85%
Sign installations ongoing. RRFB devices and crosswalk installations are complete. Short term lane closures will be required at various locations.			

Webster Lake Road: Phase Ii Bay Road to Pellett Road	Pavement	Reconstruct/Rehabilitate	Contact: Hank Herdzik - (585) 753-7729 Scheduled start date: 4/19/2021 Anticipated end date: 12/31/2022 Percent complete: 50%
Construction underway. Expect some delays due to flagging around work zones.			

Phillips Road: Over Mill Creek Tributary San Jose Dr to Route 104	Culvert	Reline	Contact: Hank Herdzik - (585) 753-7729 Scheduled start date: 9/1/2021 Anticipated end date: 11/10/2021 Percent complete: 100%
The Project is substantially complete.			

Holt Road: Klem Road to Lake Road	Drainage	Drainage Improvements	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 7/6/2021 Anticipated end date: 12/1/2021 Percent complete: 30%
Storm pipe investigation and repairs to begin in fall.			

Salt Road: Ridge Road to Schlegel Road	Pavement	Prep For Surface Treatment	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 7/13/2021 Anticipated end date: 12/31/2021 Percent complete: 10%
Asphalt and drainage repairs to begin in fall.			

Klem Road: Holt Road to Route 250	Pavement	Resurface 1"	Contact: Tom Cesario - (585) 753-7732 Scheduled start date: 7/19/2021 Anticipated end date: 10/1/2021 Percent complete: 92%
Guiderail repairs remain.			

Wheatland Bowerman Road: South Road to Route 383	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/12/2021 Anticipated end date: 8/30/2021 Percent complete: 100%
All work is completed.			

Union Street: Route 383 to North Road	Pavement	Surface Treat	Contact: Brian Turner - 585-753-7734 Scheduled start date: 7/12/2021 Anticipated end date: 10/1/2021 Percent complete: 100%
All work is completed.			
