



# Monroe County D. O. T. Project Listing

Rec.. #	Project Name	Project Limits	Town	Description	Cnty Div.	Start	% Done
Proj. #	Status	From/To	Traffic Impact		Treatment	End	
Remarks					MCDOT Contact	MCDOT Contact Phone	

## Construction

1	<b>Atlantic Avenue I</b>	East of Culver Road	City of Rochester		Highway Oper	9/12/2005	45
5101	Construction	North Winton Road	ONE WAY westbound btw. Winton Ave. & Culver Rd.			12/1/2006	
John Standing - City Project Manger					<b>Charles DiSalvo</b>	<b>5857537721</b>	
2	<b>Ayrault Road</b>	Lyndon Road	Perinton	Pavement	Highway Oper	8/1/2006	50
D0039	Construction	Aldrich Road	Two way traffic maintain with flagger		Surface Treat	8/31/2006	
Surface Treat schedule for 8/1/06. Crack Fill completed 6/23/06					<b>Don Huss</b>	<b>5857537732</b>	
3	<b>Ayrault Road</b>	Intersection of Turk Hill Road	Perinton	Pavement	Highway Oper	7/10/2006	0
d0041	Construction	& Fairport High School	Two way traffic maintain with flagger		Mill & Resurface	7/28/2006	
Milling schedule 7/10/06.Paving schedule 7/ 13.					<b>Don Huss</b>	<b>5857537732</b>	
4	<b>Bangs Road</b>	Gilman Road	Riga	Pavement	Highway Engr		
T00109	Construction	Dewey Road			Surface Treat		
					<b>Tony Halaris</b>	<b>5857537738</b>	
5	<b>Beadle Road</b>	Route 19	Sweden	Pavement	Highway Engr	6/5/2006	10
J00086	Construction	Sweden/Ogden Town Line			Spot Repair, True & Level, Surface Treat	9/1/2006	
T&L completed, surfsace treating will be scheduled in August					<b>John Maume</b>	<b>5857537734</b>	
6	<b>Bridgeman Road</b>	Malloch Road	Riga	Pavement	Highway Engr		
T00136	Construction	Rte 36			Surface Treat		
					<b>Tony Halaris</b>	<b>5857537738</b>	
7	<b>Britton Road</b>	Mt. Read Blvd.	Greece	Pavement	Highway Engr	6/1/2006	100
J00167	Construction	City Line			Crack Fill, Spot Repair, Micropave	6/20/2006	
					<b>John Maume</b>	<b>5857537734</b>	

8	<b>Brooks Road</b>	East River Road	Henrietta	Pavement	Highway Engr	5/3/2006	45
T00038	Construction	Route 15	Road Closure scheduled July 10 - July 14 for Rail Road crossing improvements.		Cold In place Recycle, Pave	7/21/2006	
Cold In Place Recycle completed. Final Paving scheduled for week of July 24th					<b>Tony Halaris</b>	<b>5857537738</b>	
9	<b>Bull Saw Mill Road @ Mendon Center Road</b>	Bull Saw Mill Road	Mendon	Pavement	Highway Engr		0
T00018	Construction	Mendon Center Road		Intersection Realignment			
					<b>Tony Halaris</b>	<b>5857537738</b>	
10	<b>Cheese Factory Road</b>	Rte 65	Mendon	Pavement	Highway Engr	6/20/2006	50
T00058	Construction	Chamberlin Road		Cold in place Recycle, Pave			
Cold In Place Recycled completed. Paving scheduled for Sept.06					<b>Tony Halaris</b>	<b>5857537738</b>	
11	<b>Clinton Avenue</b>	Elmwood Avenue	Brighton	Pavement	Highway Oper	5/16/2006	100
127	Construction	City Line	Two way traffic maintain with flagger		Micro Pave	5/31/2006	
Pavement repair completed 5/17/06. Crack Fill started 5/17/06 completed 5/19/06. Micro Pave started 5/18/06 completed 5/24/06.Stripping completed5/29/06.					<b>Don Huss</b>	<b>5857537732</b>	
12	<b>Colby Street</b>	Washington Street	Ogden	Pavement	Highway Engr	6/5/2006	95
J00022	Construction	Union Street	Paving complet awaiting pavement markings		Drainage, Spot Repair, Pave Top	7/15/2006	
paving complete, driveways and shoulder work on going					<b>John Maume</b>	<b>5857537734</b>	
13	<b>Dean Road</b>	Ridge Road	Parma	Pavement	Highway Engr	6/20/2006	10
J00169	Construction	Peck Road		Surface Treat		7/15/2006	
surface treating scheduled for 6/20/06					<b>John Maume</b>	<b>5857537734</b>	
14	<b>Dewey Avenue Culvert over Slater Creek</b>	Culvert over Slater Creek	Greece	Culvert - SIN 05-132-283	Bridge		0
12704	Construction	Just North of Latta Road	Two way traffic will be maintained.		Replace existing culvert		
Crane Hogan low bidder. Awarded 6.14.06. Lakelands Concrete low on precast. NTP issued 7.5.06.					<b>Brent Penwarden</b>	<b>5857537733</b>	
15	<b>East Street</b>	Thornell Road	Pittsford	Pavement	Highway Oper	6/5/2006	50
D00146	Construction	Route 96	Two way traffic maintain with flagger		Surface Treat	8/31/2006	
Pavement repair started 6/5/06. Crack Fill started & completed 6/15/06. Surface Treatment schedule 7/17/06.					<b>Don Huss</b>	<b>5857537732</b>	

16	<b>Elmgrove Road</b>	Lyell Road	Gates	Pavement	Highway Engr		
T00104	Construction	Spencerport Road		Mill & Resurface			
Milling scheduled to commence week of July 31					<b>Tony Halaris</b>	<b>5857537738</b>	
17	<b>Elmwood Avenue</b>	Hollywood Avenue	Brighton		Highway Engr	10/1/2005	48
11970	Construction	Clover Street	One way detour placed 4.3.06.			11/1/2006	
Sanitary work 95% complete. Paved up to binder grade on E of 590 and south (EB) lane W of 590.					<b>Brent Penwarden</b>	<b>5857537733</b>	
18	<b>Fetzner Road</b>	Maiden Lane	Greece	Pavement	Highway Engr	5/18/2006	100
J00147	Construction	English Road		Micro Pave		6/15/2006	
					<b>John Maume</b>	<b>5857537734</b>	
19	<b>Flynn Road</b>	Latta Road	Greece	Pavement	Highway Engr	5/4/2006	100
J00002	Construction	Frisbee Hill Road		Micro Pave		5/9/2006	
					<b>John Maume</b>	<b>5857537734</b>	
20	<b>George Street</b>	Spring Street	Wheatland	Pavement	Highway Engr		
T00049	Construction	Route 36		Mill & Resurface			
					<b>Tony Halaris</b>	<b>5857537738</b>	
21	<b>Gillett Road</b>	Lyell Road	Ogden	Pavement	Highway Engr	4/28/2006	100
J00156	Construction	Sheldon Road		Heat & Scarify, Nova Chip			
					<b>John Maume</b>	<b>5857537734</b>	
22	<b>Gilman Road</b>	Bangs Road	Riga	Pavement	Highway Engr		
T00138	Construction	Rte 36		Surface Treat			
					<b>Tony Halaris</b>	<b>5857537738</b>	
23	<b>Greenleaf Road</b>	Latta Road	Greece	Pavement	Highway Engr		0
J00166	Construction	Beach Avenue		Spot Repair, True & Level, Surface Treat			
will be scheduled in July					<b>John Maume</b>	<b>5857537734</b>	
24	<b>Hamlin Center Road</b>	Route 18	Hamlin	Pavement	Highway Engr	6/19/2006	5
J00014	Construction	Sweden Walker Road	one way alternating traffic during surface treating		True & Level, Crack Fill, Surface Treat	9/1/2006	
working on T&L and drainage					<b>John Maume</b>	<b>5857537734</b>	

25	<b>Honeoye Falls Road No. 6</b>	Route 15	Rush	Pavement	Highway Engr		
T00069	Construction	Works Road		Pave			
					<b>Tony Halaris</b>	<b>5857537738</b>	
26	<b>Hudson Avenue</b>	City Line	Irondequoit	Pavement	Highway Oper	6/19/2006	50
D00030	Construction	Brookview Drive	Two way traffic maintain with flagger	Micro Pave		8/31/2006	
Crack Fill completed. Micro Pave starting July17.					<b>Don Huss</b>	<b>5857537732</b>	
27	<b>Huffer Road waterproof</b>	Hamlin Parma TL Road	Parma	Repair and waterproof the culvert	Bridge	7/24/2006	0
PB0603	Construction	North Avenue	Off site detour	S.I.N. 11-199-060		8/11/2006	
Road will be open to local traffic only.					<b>Paul Bardotz</b>	<b>5857537743</b>	
28	<b>Kirk Road</b>	Latta Road	Greece	Pavement	Highway Engr	5/9/2006	100
J00134	Construction	Newcomb Road		Micro Pave		5/10/2006	
					<b>John Maume</b>	<b>5857537734</b>	
29	<b>Lake Road</b>	Route 250	Webster	Pavement	Highway Oper		0
D00081	Construction	County Line		Recycle & Pave			
					<b>Don Huss</b>	<b>5857537732</b>	
30	<b>Lawton Road</b>	Route 19	Clarkson	Pavement	Highway Engr	6/5/2006	25
J00118	Construction	Route 260	Alternating one way traffic during surface treating	True & Level, Crack Fill, Surface Treat		9/1/2006	
T&L completed surface treating will be scheduled in August					<b>John Maume</b>	<b>5857537734</b>	
31	<b>Lowden Point Road</b>	Frisbee Hill Road	Greece	Pavement	Highway Engr	5/24/2006	60
J00107	Construction	Edgemere Drive	alternating one way traffic during surface treating	Type 1 Recycle, Surface Treat		9/1/2006	
cold in place recycling complete, surface treating scheduled for July 11					<b>John Maume</b>	<b>5857537734</b>	
32	<b>Manitou Road</b>	Buffalo Road	Gates	Pavement	Highway Engr	5/3/2006	100
T00089	Construction	Shepard Road		Micro Pave		5/17/2006	
Project Complete					<b>Tony Halaris</b>	<b>5857537738</b>	
33	<b>Morgan Road</b>	Chili Riga Town Line Road	Chili	Pavement	Highway Engr		5
T00102	Construction	Route 383		Surface Treat			
Crackseal complete, scheduling surface treatment.					<b>Tony Halaris</b>	<b>5857537738</b>	

<b>34</b>	<b>Moul Road</b>	Hamlin / Parma Town Line Road	Parma	Pavement	Highway Engr	5/20/2006	70
J00091	Construction	Payne Beach Road		Type 1 Recycle, Surface Treat		9/1/2006	
cold in place recycling completed, surface treating scheduled for July 10					<b>John Maume</b>	<b>5857537734</b>	
<b>35</b>	<b>Mt. Read Blvd.</b>	Stone Road	Greece	Pavement	Highway Engr		0
J00153	Construction	Maiden Lane		Mill & Pave			
will be scheduled in August					<b>John Maume</b>	<b>5857537734</b>	
<b>36</b>	<b>Mumford Road</b>	North Road	Wheatland	Pavement	Highway Engr	6/19/2006	50
T00103	Construction	Baker Road		T&L			
Shoulder work started July 19. East Shoulder completed. West Shoulder work scheduled for week of 7/10.					<b>Tony Halaris</b>	<b>5857537738</b>	
<b>37</b>	<b>North Ave</b>	Ridge Road	Greece	Pavement	Highway Engr		0
J00130	Construction	Maiden Lane		True & Level			
will be scheduled in July					<b>John Maume</b>	<b>5857537734</b>	
<b>38</b>	<b>North Greece Road Bridge Replacement</b>	Over Northrup Creek	Greece	BIN 3317510	Bridge	6/14/2006	5
13390	Construction	Between Latta Road and Post Ave.	Road will be closed to traffic starting July 10, 2006.		Replace Bridge; BIN 3317510 2006	11/10/2006	
Town of Clarkson is currently relocating watermain. Gas main on west side has been relocated. Road scheduled to be closed July 10, 2006.					<b>Alex Avdenko</b>	<b>5857537741</b>	
<b>39</b>	<b>Ogden Parma Town Line Road</b>	Trimmer Road	Ogden	Pavement	Highway Engr		0
J00025	Construction	Route 259		True & Level			
will be scheduled in August					<b>John Maume</b>	<b>5857537734</b>	
<b>40</b>	<b>Ogden Sweden T.L. Road</b>	Beadle Road	Ogden	Pavement	Highway Engr	6/4/2006	100
J00172	Construction	Chambers Road		Surface Treat		6/18/2006	
					<b>John Maume</b>	<b>5857537734</b>	
<b>41</b>	<b>Palmer Road</b>	Baker Road	Riga	Pavement	Highway Engr	6/19/2006	50
T00112	Construction	Rte 33A		T&L			
Shoulder work started July 19. East Shoulder completed. West Shoulder work scheduled for week of 7/10.					<b>Tony Halaris</b>	<b>5857537738</b>	

42	<b>Parma Center Road</b>	Clarkson / Parma Town Line Road	Parma	Pavement	Highway Engr	7/8/2006	0
J00092	Construction	Route 259		Spot Repair, True & Level, Surface Treat		9/1/2006	
will be scheduled in July					<b>John Maume</b>	<b>5857537734</b>	
43	<b>Penfield Road</b>	Penfield / Brighton Town Line	Penfield	Pavement	Highway Oper	6/6/2006	50
D0035	Construction	Panorama Trail	Two way traffic maintain with flagger	Micro Pave		8/31/2006	
Started pavement repair 6/6/06 completed 6/14/06. Crack Fill completed 6/19/06. Scheduling Night Paving 7/17/06.					<b>Don Huss</b>	<b>5857537732</b>	
44	<b>Penfield Road</b>	Route 96	Brighton	Pavement	Highway Oper	6/6/2006	50
D00134	Construction	Brighton / Penfield Town Line	Two way traffic maintain with flagger	Micro Pave		8/31/2006	
Started pavement repair 6/6/06 completed 6/14/06. Crack Fill completed 6/19/06. Scheduling Night Paving 7/17/06.					<b>Don Huss</b>	<b>5857537732</b>	
45	<b>Penfield Road joint replacement</b>	Panorama Trail	Penfield	Replace the joints on both side of the bridge.	Bridge	8/14/2006	0
PB0604	Construction	Old Penfield Road	One way traffic will be maintained by using signals	SIN 12-269-209		9/15/2006	
					<b>Paul Bardotz</b>	<b>5857537743</b>	
46	<b>Pinnacle Road</b>	Route I-90	Henrietta	Pavement	Highway Engr		
T00024	Construction	Red Lion Road South Entrance		Spot repair, Micropave			
					<b>Tony Halaris</b>	<b>5857537738</b>	
47	<b>Plank Road</b>	Jackson Road	Penfield	Pavement	Highway Oper	5/29/2006	95
301	Construction	Route 250	Two way traffic maintain with flagger	Pave		6/30/2006	
Completed ditch cleaning & brush removal 6/5/06. Crack fill completed 6/8/06. Paving completed 6/21/06. Completed driveway and Lawn adjustment 6/26/06. Scheduling for stripping.					<b>Don Huss</b>	<b>5857537732</b>	
48	<b>Pond Road</b>	Mendon Center Road	Mendon	Culvert Replacement	Highway Engr		
T00171	Construction	West Bloomfield Road		1300' West of West Bloomfield Road			
Work to commence week of Aug. 1					<b>Tony Halaris</b>	<b>5857537738</b>	
49	<b>Reed Road</b>	County Line	Sweden	Pavement	Highway Engr	6/19/2006	10
J00170	Construction	McIntosh Road	alternating one way traffic maintained during surfacew treating	Surface Treat		7/15/2006	
surface treating scheduled for 6/19/06					<b>John Maume</b>	<b>5857537734</b>	

50	Ridgeway Avenue	Elmgrove Road	Greece	Pavement	Highway Engr	5/10/2006	100
J00148	Construction	Long Pond Road		Micro Pave		6/15/2006	
						<b>John Maume</b>	<b>5857537734</b>
51	Salt Road	0.27 Miles North Of Penfield Rd.	Penfield	Junction Chamber	Highway Oper	8/1/2006	0
d0043	Construction		Two way traffic maintain with flagger	New		8/8/2006	
						<b>Don Huss</b>	<b>5857537732</b>
52	South Road	Bowerman Road	Wheatland	Pavement	Highway Engr		60
T00090	Construction	River Road		Cold in place recycle , Surface Treat			
Cold In Place Recycle completed. Surface treat scheduled for July.						<b>Tony Halaris</b>	<b>5857537738</b>
53	St. Paul Boulevard	Thomas Avenue	Irondequoit	Pavement	Highway Oper	6/12/2006	50
D0032	Construction	Bus Loop	Two way traffic maintain with flagger	Micro Pave		8/31/2006	
Started crack fill 6/12/06 completed 6/13/06. Pavement repair started 6/13/06. Micro Pave scheduled July 6.						<b>Don Huss</b>	<b>5857537732</b>
54	Stottle Road	Route 386	Chili	Pavement	Highway Engr		5
T00099	Construction	Chili Avenue		Surface Treat			
Crackseal complete, scheduling surface treatment.						<b>Tony Halaris</b>	<b>5857537738</b>
55	Swamp Road	Bridge over Salmon Creek	Sweden	Bridge-BIN 3317320	Bridge	7/18/2005	100
12820	Construction	Between Salmon Creek Road and Sweden Walker Road	Road will be closed to through traffic during construction. Proposed detour: Sweden Walker Road-Colby Street-Salmon Creek Road	Replace Bridge		11/15/2005	
Road closed to traffic on July 18, 2005. Existing structure has been removed. Precast arch structure has been installed. Paving guiderail, and fine grading remain to be done. Road opened to traffic @ 8am on September 23. Semi final walk thru held on October 13, 2005.						<b>Alex Avdenko</b>	<b>5857537741</b>
56	Titus Avenue	Hudson Avenue	Irondequoit	Pavement	Highway Oper	6/19/2006	50
D00137	Construction	Kings Highway	Two way traffic maintain with flagger	Micro Pave		8/31/2006	
Crack Fill completed. Micro Pave starting July 11.						<b>Don Huss</b>	<b>5857537732</b>
57	Tobey Road	Mendon Center Road	Pittsford	Pavement	Highway Oper	5/9/2006	75
D00148	Construction	Route 65	Two way traffic maintain with flagger	Recycle & Pave /Surface Treat		8/31/2006	
Cold inplace completed May 9 from Tobey Woods to Stone Road . Paving completed 5/25/06.Stripping completed 5/29/06 between Tobey Wood and Stone Road. Completed Driveway & Lawn adjustments 6/5/06. Surface Treat schedule 7/17/06.						<b>Don Huss</b>	<b>5857537732</b>

58	Union Street	Rte 383	Wheatland	Pavement	Highway Engr		
T00152	Construction	North Road		Surface Treat			
					<b>Tony Halaris</b>	<b>5857537738</b>	

59	W. Ridge Road (City)	Hanford Landing	City of Rochester	Reconstruct W. Ridge Rd. near Lake	Traffic Signal Engineering	9/1/2004	80
99047	Construction	Veterans Bridge	Reduced lanes, occasional weekend/night road closures			9/1/2006	
Working on W. Ridge Rd. and Ridgeway Ave. in the vicinity of the Lake/Ridge/Ridgeway triangle.					<b>Jim Pond</b>	<b>5857537755</b>	

60	West Sweden Road	Reed Road	Sweden	Pavement	Highway Engr	6/20/2006	10
J00171	Construction	Fourth Section Road	alternating one way traffic maintained during surface treating	Crack Fill, Surface Treat		7/15/2006	
surface treating scheduled for 6/20/06					<b>John Maume</b>	<b>5857537734</b>	

61	Westfall Road	Winton Road	Brighton	Pavement	Highway Oper	5/11/2006	100
D0021	Construction	Route 31	Two way traffic maintain with flagger	Micro Pave		5/22/2006	
Micro Pave completed 5/18/06. Striping completed 5/22/06.					<b>Don Huss</b>	<b>5857537732</b>	

62	Wheatland Center Road	Rte. 383	Wheatland	Pavement	Highway Engr		
T00169	Construction	North Road		Surface Treat			
					<b>Tony Halaris</b>	<b>5857537738</b>	

63	White Road	West Sweden Road	Sweden	Pavement	Highway Engr	6/5/2006	10
J00087	Construction	Redman Road		True & Level, Surface Treat		9/1/2006	
T&L completed, surface treating will be scheduled in August					<b>John Maume</b>	<b>5857537734</b>	

---

**cpm**

---

64	Jackson Road	Plank Road	Penfield	Pavement	Highway Oper	5/19/2005	100
D00128	cpm	State Road		Surface Treat		7/19/2005	
Pavement Repair Completed. Chip Seal completed.					<b>Don Huss</b>	<b>5857537732</b>	

# Design

65	<b>Atlantic Ave./Jackson Road Intersection</b>		Penfield		Project Planning		75
1291	Design						
Scope reduced to match funding levels, Geoff Benway to manage final design with contract administration by MCDOT.					<b>Scott Leathersich</b>	<b>5857537748</b>	
66	<b>Atlantic Avenue II</b>	Railroad	City of Rochester		Project Planning		50
6106	Design	Culver Road					
					<b>Scott Leathersich</b>	<b>5857537748</b>	
67	<b>Attridge Road Bridge Replacement</b>	Over Black Creek	Riga	BIN 3317880	Bridge	5/9/2006	2
1387X	Design	Between Chili-Riga Center Road and Chili Avenue Extension	Road will be closed to through traffic. Project detour: Davis Road, NYS Rt. 259, NYS Rt. 33A		Replace bridge BIN 3317880 2008	12/9/2007	
					<b>Karen Cox</b>	<b>5857537742</b>	
68	<b>Basket Road Bridge Replacement</b>		Webster		Bridge		
12760	Design						
					<b>Bo Mansouri</b>	<b>5857537740</b>	
69	<b>Broad Street Tunnel</b>	Exchange Street	City of Rochester		Project Planning		55
92036	Design	Broad Street					
Tom Hack - design engineer for City					<b>Scott Leathersich</b>	<b>5857537748</b>	
70	<b>Gilmore Road Bridge Replacement</b>	Over Brockport Creek	Clarkson	Bridge-B.I.N. 3317480	Bridge	7/12/2005	75
13340	Design	Between Lake Road and Sweden Walker Road	Road will be closed to through traffic. Project detour: Sweden Walker Road, Lawton Road, Lake Road		Replace bridge, BIN 3317480 2007	2/13/2006	
This closure will take place at the same time both Lawrence Road locations will be closed.					<b>Karen Cox</b>	<b>5857537742</b>	
71	<b>Hollenbeck Street</b>	Norton St	City of Rochester		Project Planning		80
24xxxx	Design	East Ridge Rd					
					<b>Scott Leathersich</b>	<b>5857537748</b>	
72	<b>Holt Road Culvert Replacement</b>	Over Mill Creek Tributary	Webster	Culvert-S.I.N. 18-010-085	Bridge	1/12/2005	
13923	Design	Between Orchard Street and Klem Road	Holt Road will be closed to through traffic. Project detour: Klem Rd, Phillips Rd , NYS Rt 104		Replace culvert SIN	6/14/2006	
Project is in the Award phase. Construction is expected to begin mid-July 2006					<b>Karen Cox</b>	<b>5857537742</b>	

73	<b>Jefferson Avenue/Brown Street</b>	West Main st to Brown Street and	City of Rochester		Project Planning		100
5102	Design	Kensington St to Jefferson Ave					
						<b>Scott Leathersich</b>	<b>5857537748</b>
74	<b>Lawrence Road East Bridge Replacement</b>	Over Otis Creek	Clarkson	Bridge-B.I.N. 3317010	Bridge	1/11/2005	75
13360	Design	B etween Sweden-Walker Rd and Clarkson Parma TL Road	Road will be closed to through traffic. Project Detour: Clarkson Parma Townline Rd., Ireland Rd., NYS Rt 260.		Replace bridge, BIN 3317010 2007	1/9/2007	
This closure will take place during the same time frame as the Lawrence Road West Bridge Replacement and Gilmore Road Bridge Replacement closures.						<b>Karen Cox</b>	<b>5857537742</b>
75	<b>Lawrence Road West Bridge Replacement</b>	Over Moorman Creek	Clarkson	BIN 3316990	Bridge		
13350	Design	Between Lake Road and Sweden walker Road			Replace Bridge; BIN 3316990 2007		
						<b>Alex Avdenko</b>	<b>5857537741</b>
76	<b>Lawton Road Bridge Replacement</b>	Over Moorman Creek	Clarkson	BIN 3317030	Bridge		
13370	Design	Between Lake Rd. and Sweden-Walker Road			Replace Bridge; BIN 3317030 2008		
						<b>Alex Avdenko</b>	<b>5857537741</b>
77	<b>Norton Street</b>	Goodman Street	City of Rochester		Project Planning		40
24xxx	Design	East City Line					
						<b>Scott Leathersich</b>	<b>5857537748</b>
78	<b>Schlegel Road Culvert Replacement</b>	Over Mill Creek Tributary	Webster	Culvert-S.I.N. 18-003-009	Bridge	5/9/2006	
1329D	Design	Between NYS Rt. 250 and Phillips Road	Road will be closed to through traffic. Project detour: Phillips Road, Klem Road, NYS Rt. 250		Replace culvert S.I.N. 18-003-009 2007	6/12/2007	
						<b>Karen Cox</b>	<b>5857537742</b>
79	<b>Stutson Street</b>	Lake Ave	City of Rochester		Project Planning		85
5125	Design	River St					
On hold pending outside funding						<b>Scott Leathersich</b>	<b>5857537748</b>
80	<b>Verona Street</b>	Jay Street	City of Rochester		Project Planning		100
2004xx	Design	Platt Street					
						<b>Scott Leathersich</b>	<b>5857537748</b>

81	<b>Whitney Road Culvert Replacement</b>	Over Thomas Creek	Perinton	Culvert S.I.N. 13-017-405	Bridge		0
1329E	Design	Between Hamilton Road and Carter Road	Road will be closed to through traffic. Project detour: Howell Road, NYS Rt. 31F, Turk Hill Road	Replace culvert, S.I.N. 13-017-405 2007			
Design Proposal agreed upon 3.9.06. Contract awarded 6.14.06.					<b>Brent Penwarden</b>	<b>5857537733</b>	

## Planning

82	Big Ridge Road	Village Line	Odgen		Proj Plan		40
TBD	Planning	Gillett Road					
						Scott Leathersich	5857537748
83	Crittenden Road	1500' East of Park Cir.	Brighton	Shoulder Improvement	Highway Engr		
117	Planning	East River Road		Reconstruct			
						Tim Frelier	5857537731
84	East Ridge Road	City Line	Irondequoit		Project Planning		0
1353	Planning	Culver Road					
						Scott Leathersich	5857537748
85	East Ridge Road	City Line	Irondequoit	Reconstruct 2009	HWY		
D0016	Planning	Culver Road		Reconstruct 2009			
						Scott Leathersich	5857537733
86	Garnsey Road	Route 250	Perinton	Pavement	HWY		10
D0017	Planning	I- 490 Bridge		Reconstruct 2007			
						Scott Leathersich	5857537733
87	Jefferson Avenue	Ayrault Road	Perinton	Reconstruct 2008	Project Planning		
303	Planning	Route 31F		Reconstruct 2008			
						Scott Leathersich	5857537733
88	Jefferson Avenue	Ayrault Road	Perinton	Pavement	Proj Plan		0
D0019	Planning	Route 31F		Reconstruct 2009			
						Scott Leathersich	5857537748
89	John Street Extension	Bailey Road	Henrietta		Proj Plan		0
1230	Planning	Lehigh Station Road					
						Scott Leathersich	5857537748

90	Joseph Avenue	Ward Ave to Upper Falls Blvd and	City of Rochester		Project Planning		90
2004x	Planning	Clifford Ave to Avenue D					
						Scott Leathersich	5857537748
91	Lincoln Road	Route 31F	East Rochester	Reconstruct 2010	Highway Oper		
D00020	Planning	East Commerical Street		Reconstruct 2010			
						Don Huss	5857537732
92	Lyell Avenue	Union Street	Odgen		Project Planning		0
1330	Planning	Village Line					
						Scott Leathersich	5857537748
93	Mill Road	Long Pond Road	Greece		Project Planning		75
1263	Planning	Manitou Road					
						Scott Leathersich	5857537748
94	Mt. Hope Ave. & E. Henrietta Rd.	Elmwood/Mt Hope	City of Rochester		Project Planning		10
9101	Planning	City Line/South Ave					
Tim Hubbard - design engineer for City						Scott Leathersich	5857537748
95	Portland Avenue	City Line	Irondequoit	Reconstruct 2011	Project Planning		
D00088	Planning	Titus Avenue		Reconstruct 2011			
						Scott Leathersich	5857537733
96	Westfall Road	East Henrietta Road	Brighton	Reconstruct 2009	Highway Engr		
D0018	Planning	Clinton Avenue		Reconstruct 2009			
						Scott Leathersich	5857537733