



Monroe County Department of Transportation

Ongoing Construction Update - June 28, 2010

Maggie Brooks
County Executive

Fed Aid Eligible Roads: Greece, Irondequoit, Webster to Penfield, Perinton

Sign Replacement Project
ongoing in the various towns

Regulatory and Warning Sign Replacement

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **02/15/2010**

Scheduled end date: **07/01/2010**

Percent complete: **95 %**

none

Brighton

Clinton Avenue South: Elmwood Avenue to Senator Keating Boulevard

Clinton Avenue South

Mill & Resurface by City Contract

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **03/01/2010**

Scheduled end date: **09/17/2010**

Percent complete: **5 %**

Edgewood Avenue: Rte. 590 to Monroe Avenue

Edgewood Avenue

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Chili

Attridge Road: Chili-Riga Town Line to Buffalo Road (Rt 33)

Attridge Road

Work being scheduled with town and vendors

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Pixley Road: Rte. 33A to Westside Drive

Pixley Road

Work being scheduled with town and vendors

Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Wickens Road: Wheatland Center Road to Union Street

Wickens Road

Work being scheduled with town and vendors

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Clarkson

Redman Road: West Ridge Road (Rt104) to Clarkson - Hamlin Town Line

Redman Road

Surface Treat

*Work being scheduled with town and vendors*Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Gates****Manitou Road: Shepard Road to Rte. 531**

Manitou Road

Mill and Resurface

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Pixley Road: Westside Drive to Rte. 204**

Pixley Road

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Trolley Boulevard: Long Pond Road to Lee Road**

Trolley Boulevard

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Westside Drive: Coldwater Road to Chili Avenue**

Westside Drive

Micropave

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Greece****Edgemere Drive: East Manitou Road to Lowden Point Road**

Edgemere Drive

Surface Treat

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****English Road: Fetzner Road to Mt. Read Boulevard**

English Road

Resurface smooth seal

*Work to commence the week of 7/5/10*Contact: **Tony Halaris (585-753-7738)**Scheduled start date: **07/05/2010**Scheduled end date: **07/23/2010**Percent complete: **0 %****Flynn Road: Over Smith Creek to Between Latta Rd and Old Country Way**

Flynn Road

Membrane Waterproofing S.I.N. 05-142-019

*Work to begin the summer of 2010*Contact: **Tim Joyce (585-753-7741)**Scheduled start date: **08/16/2010**Scheduled end date: **08/27/2010**Percent complete: **0 %****Long Pond Road: Lake Ontario State Parkway to Edgemere Drive**

Long Pond Road

Spot Repair, Novachip

*Work being scheduled with town and vendors*Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Mill Road Phase I: Long Pond Road to Larkin Creek**

Mill Road I

Reconstruction and replace culvert 05-251-269

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **10/13/2008**

Workzone areas outside of the detoured section are alternating traffic with flaggers to maintain traffic.

Scheduled end date: **07/24/2010**

Percent complete: **90 %**

A one way detour from Larkin Creek to North Avenue is in effect. Eastbound traffic is being detoured along N. Greece Rd. to English Rd. to Long Pond Rd. It is open to west bound traffic only.

Mt. Read Boulevard: City Line to Stone Road

Mt. Read Boulevard

Micropave

Work being scheduled with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

North Greece Road: Latta Road to Frisbee Hill Road

North Greece Road

Hot in place recycle & Resurface

Recycling scheduled on or around June 17, 2010

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Traffic maintained on site

North Greece Road: Rte. 104 to English Road

North Greece Road

Novachip

Work being scheduled with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

North Greece Road: Over Northrup Creek to Between Post Avenue and Frisbee Hill Road

North Greece Road Bridge Replacement

Replace Bridge BIN 3317530

Construction begins late summer 2010

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Road will be closed between latta Rd and Frisbee Hill Road to local traffic only. Through traffic will be detoured via Latta Rd, Manitou Rd and Frisbee Hill Rd

Stone Road: Rte. 104 to Mt. Read Boulevard

Stone Road

Micropave

Work being scheduled with town and vendors

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Hamlin

Clarkson Hamlin Town Line Road: Over West Creek to Between Drake and Lake Roads

Clarkson Hamlin TL Road

Membrane Waterproofing S.I.N. 06-213-020

Work to begin summer of 2010

Contact: **Tim Joyce (585-753-7741)**

Scheduled start date: **06/07/2010**

Scheduled end date: **06/18/2010**

Percent complete: **0 %**

Lake Road West Fork: Church Road to Moscow Road

Lake Road West Fork

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Lake Road West Fork: Lake Road East Fork to Church Road

Lake Road West Fork

Box Out Edges, Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Morton Road: Monroe Orleans County Line Road to Redman Road

Morton Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Redman Road: Clarkson /Hamlin Town Line to Roosevelt Highway (Rt18) Redman Road <i>Work being scheduled with town and vendors</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Roosevelt Highway Ext: Rte. 18 to Clarkson Parma Town Line Road Roosevelt Highway Ext <i>Work being scheduled with town and vendors</i>	Spot Repair, Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road Walker Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %

Henrietta

Calkins Road <i>Work being scheduled with town</i>	Drainage Improvements	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
East River Road II: Rush Henrietta Town Line Road to I-90 East River Road II <i>Hot in Place recycling began on June 7</i> Traffic maintained on site	Hot in place recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date: Scheduled end date: Percent complete: 70 %
Edgewood Avenue: Rail Road Crossing to Canal Bridge Edgewood Avenue <i>Work being scheduled with town and vendors</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Pinnacle Road: North I-90 to South of Stone Road Pinnacle Road <i>Shoulders only, surface treat</i>	Surface treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Telephone Road: Rush Henrietta Town Line Road to Route 15 Telephone Road <i>Asphalt prep to begin in July</i>	Prep for 2011 Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Ward Hill Road: East Henrietta Road (Rt 15A) to Pinnacle Road Ward Hill Road <i>Surface treat scheduled for the week of 7/26</i>	Spot repair, Fiber mat surface treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Williams Road: Pinnacle Road to Rte. 65 Williams Road <i>Surface treat scheduled for the week of 7/26</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %

Irondequoit

Culver Road: East Ridge Road to Irondequoit Bay Outlet Bridge

Culver Road	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Paving complete. Storm sewer cleaning being scheduled</i>		Scheduled start date: 05/12/2010
		Scheduled end date: 07/09/2010
		Percent complete: 95 %

Traffic to be maintained in work area with flaggers. Otherwise, two way traffic will be maintained.

East Ridge Road: Culver Road to I-590

East Ridge Road	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Work to week of June 28th. Night work operations for Milling and Paving will take place in the section from Ridgewood Drive to the Wegman's signal.</i>		Scheduled start date: 07/05/2010
		Scheduled end date: 08/20/2010
		Percent complete: 5 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Kings Highway North: Titus Avenue to Lakeshore Boulevard

Kings Highway North	Improve cross slope and stabilize embankments	Contact: Tony Halaris (585-753-7738)
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Kings Highway South: Ridge Road East to Kingsgate

Kings Highway South	Micropave	Contact: Tony Halaris (585-753-7738)
<i>Work being scheduled with town and vendors</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

North Goodman Street: City Line to East Ridge Road

North Goodman Street	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Night work operations for Milling and Paving will take place in the section from Dix Street to E. Ridge Road.</i>		Scheduled start date: 04/19/2010
		Scheduled end date: 08/06/2010
		Percent complete: 60 %

Two way traffic will be maintained.

Thomas Avenue: St. Paul Boulevard to Pattonwood Drive

Thomas Avenue	Mill & Resurface	Contact: Hank Herdzik (585-753-7729)
<i>Gutter replacement is complete. Asphalt milling a paving to begin in early July 2010.</i>		Scheduled start date: 04/26/2010
		Scheduled end date: 08/06/2010
		Percent complete: 40 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Titus Avenue: St. Paul Boulevard to Hudson Avenue

Titus Avenue	Mill & Resurface	Contact: Tony Halaris (585-753-7738)
<i>Work to commence week of 7/12/10</i>		Scheduled start date: 07/12/2010
		Scheduled end date: 07/30/2010
		Percent complete: 0 %

Mendon

Boughton Hill Road: Quaker Meeting House Road to County Line

Boughton Hill Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Asphalt prep to begin week of 6/21</i>		Scheduled start date:
		Scheduled end date:
		Percent complete: 0 %

Cheese Factory Road: West Bloomfield Road to Rte. 64

Cheese Factory Road	Surface Treat	Contact: Jim Gagnier (585-753-7732)
		Scheduled start date:

Surface treat scheduled for week of 7/26

Scheduled end date:
Percent complete: 0 %

Parrish Road: West Bloomfield Road to Mendon Ionia Road (Rt 64)

Parrish Road

Reline Culvert, Surface Treat

Surface treat scheduled for week of 7/12

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Odgen

Canal Road: Gallup Road to Washington Street

Canal Road

True & Level, Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Colby Street: Odgen - Sweden Town Line to Rte. 36

Colby Street

Build New Shoulder

Gathering data , work being scheduled with town and vendors.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Gillett Road: Canal Bridge to Odgen Parma Town Line Road

Gillett Road

Cold in place recycle and double surface treat

Road work to begin the week of 6/14/2010.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Ogden Center Road: Union Street (Rt 259) to Gillett Road

Ogden Center Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Ogden Parma Town Line Road: Gallup Road to Washington Street

Ogden Parma Town Line Road

Prep for 2011 Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Shepard Road: Gillett Road to Manitou Road

Shepard Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Parma

Burritt Road: Parma Corners Hilton Road (Rt 259) to Manitou Road

Burritt Road

Surface Treat

Work being scheduled with town and vendors

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Curtis Road: Hamlin/ Parma Town Line to Manitou Road

Curtis Road

Cold In place recycle & Resurface

Cold in place recycling began on June 15

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: 35 %

Traffic maintained on site

Hamlin Parma TL Road: Curtis Road to Lake Ontario

Hamlin Parma TL Road

Work being scheduled with town and vendors

Repair Shoulders prep for 2011

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Hinkleyville Road: Ogden Parma Town Line Road to NYS Rt 104**

Hinkleyville Road

Work being scheduled with town and vendors

Prep for 2011 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****West Avenue: Hamlin - Parma Town Line to NYS Rt 18**

West Avenue

Resurface

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Penfield****Creek Street: Route 286 to Plank Road**

Creek Street

Asphalt prep to begin the week of 6/21

Nova Chip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Five Mile Line Road: Linden Avenue to Ridge Road (Rt 404)**

Five Mile Line Road

*Paving complete south of Rt 441. Paving from Rt. 441 to Whalen scheduled for Saturday 6/19. Paving between Whalen and Atlantic scheduled for week of 6/14**Alternating two way traffic maintained with flaggers during day.*

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **05/17/2010**Scheduled end date: **07/02/2010**Percent complete: **35 %****Jackson Road: Jackson Road Extension to NYS Rt 286**

Jackson Road

shoulder construction to start fall 2010

Build new shoulders and resurface

Contact: **Karen Cox (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Linden Avenue: Brighton Town Line to Rte. 441**

Linden Avenue

Surface treat scheduled for week of 7/5

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %****Panorama Trail: Penfield Road to Browncroft Rd**

Panorama Trail

Road is now back open to two way traffic. Top Course paving to be scheduled for early July.

New gutters, Cold in place recycle, and Resurface

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/20/2010**Scheduled end date: **07/30/2010**Percent complete: **80 %***Work to be done by alternating traffic around work area with flaggers.***Whalen Road: Five Mile Line Road to Atlantic Avenue (Rt 286)**

Whalen Road

Paving anticipated to be completed week of June 14. Final pavement markings and driveway adjustments to be completed by July 2010

Resurface

Contact: **Rob Kozarits (585-753-7747)**Scheduled start date: **05/21/2010**Scheduled end date: **07/07/2010**Percent complete: **20 %***Alternating two way traffic maintained with flaggers during day.***Perinton**

Lyndon Road: Ayrault Road to Rte. 31F Lyndon Road <i>Work being scheduled with town and vendors</i>	Micropave	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Park Road: Perinton/Pittsford Town Line to Route 96 Park Road <i>Work being scheduled with town and vendors</i>	Cold Recycle, Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Whitney Road: Linden Avenue to Turk Hill Road Whitney Road <i>Paving complete, final striping and punch list to be completed.</i> Alternating two way traffic maintained with flaggers during day	Mill & Resurface	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 04/12/2010 Scheduled end date: 06/10/2010 Percent complete: 98 %
Woolston Road: Perinton/Pittsford Town Line to Town Jurisdiction Woolston Road <i>Asphalt prep and ditching complete, scheduling Surface Treat</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 15 %
Pittsford		
Stone Road: Route 65 to Tobey Road Stone Road <i>Asphalt prep beginning in July</i>	Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: Scheduled end date: Percent complete: 0 %
Riga		
Attridge Road: Chili Riga Center Road to Chili - Riga Town Line Attridge Road <i>Work being scheduled with town and vendors</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Bromley Road: Buffalo Road to Attridge Road Bromley Road <i>Work being scheduled with town and vendors</i>	Prep for 2011 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Malloch Road: Wheatland /Riga Town to Route 33A Malloch Road <i>Work being scheduled with town and vendors</i>	Build Edge	Contact: Mike Slattery (585-753-7734) Scheduled start date: Scheduled end date: Percent complete: 0 %
Rush		
East River Road I: Livingston County Line to Rush West Rush Road East River Road I	Hot in place recycle & Resurface	Contact: Tom Frys (585-753-7741) Scheduled start date:

Hot in place recycling scheduled to begin on June 10

Scheduled end date:
Percent complete: 0 %

two way traffic to be maintained

Five Points Road: Honeoye Falls No. 6 Road to Rush West Rush Road

Five Points Road Surface Treat

Surface treat scheduled for the week of 7/12

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Honeoye Falls Road No. 6: Over Honeoye Creek Tributary to Between Works Road and Five Points Road

Honeoye Falls Road No. 6 CULVERT Replace Culvert S.I.N. 16-063-320

Town of Rush forces to construct. Work scheduled for August.

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Detour route: NYSDOT Rte. 15 to NYSDOT Rte. 5 & 20

to Livingston County Rte. 65 (Oak Opening Rd.)

Scheduled to begin July 5th, after the NYSDOT Rte. 15A project

Pinnacle Road: Over Honeoye Creek Tributary to Between Lyons Road and Rush-Mendon Town Line Road

Pinnacle Road Replace Culvert S.I.N. 16-092-013

Town of Wheatland to construct N. culvert with the Town of Clarkson's help.

Town of Rush had a scheduling conflict.

Monroe County forces to construct S. culvert

Construction began on May 17.

Diversion pipe had to be installed prior to June due to

DEC/ACOE requirements. Pre-cast structure won't be ready until first week of July.

Work is on hold until pre-cast structure is ready.

Detour route: Rte. 251 to NYSDOT Rte. 15A to Ward Hill Rd.

Contact: **Tom Frys (585-753-7741)**

Scheduled start date:
Scheduled end date:
Percent complete: 20 %

Rush Henrietta Town Line Road: East River Road to Rte. 15A

Rush Henrietta Town Line Road Prep for 2011 surface treatment

Asphalt prep begun the week of 6/21

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Rush West Rush Road: East River Road to Rte. 15A

Rush West Rush Road Prep for 2011 surface treatment

Asphalt prep begun the week of 6/21

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Telephone Road: East River Road to Rush/Henrietta TL

Telephone Road Prep for 2011 Surface Treat

Asphalt prep to begin in July

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Sweden

Gordon Road: Sweden Walker Road to Gallup Road

Gordon Road Cold in place recycle, double Surface Treat

Road work to begin the week of 6/14/2010.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Salmon Creek Road: Colby Street to Route 31

Salmon Creek Road Cold in place recycle, double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date:

Road work to begin the week of 6/14/2010.

Scheduled end date:
Percent complete: 0 %

Webster

Basket Road: Route 404 to Route 104

Basket Road
Asphalt prep complete, Surface treat scheduled for August

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 5 %

Basket Road: Schlegel Road to Lake Road

Basket Road
Asphalt prep complete, Surface treat scheduled for August

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 10 %

Five Mile Line Road: Route 104 to Route 404

Five Mile Line Road
Asphalt prep complete, scheduling Micropave

Micropave

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 5 %

Jackson Road: State Road to Rte 404

Jackson Road
construct new paved shoulders fall 2010

Build new shoulders and resurface

Contact: **(585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Monroe Wayne County Line Road: State Road to Ridge Road (Rt 404)

Monroe Wayne County Line Road
Asphalt prep complete, surface treat scheduled for August

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 10 %

Old Ridge Road: Bay Road to Empire Boulevard

Old Ridge Road
Top Course paving to be scheduled for mid July. Proceed with caution.

New gutters, Cold pugmill recycle, and Resurface

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: 05/17/2010
Scheduled end date: 08/10/2010
Percent complete: 80 %

Traffic to be alternated around work area with flaggers. Otherwise, two way traffic will be maintained.

Phillips Road: Ridge Road (Rt 404) to Schlegel Road

Phillips Road
ARRA Milling and Paving to start early July 2010

Mill & Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: 07/12/2010
Scheduled end date: 07/28/2010
Percent complete: 0 %

Daily Lane closures

State Road: Jackson Road to Rt 250

State Road
Cold in place recycling scheduled for week of 7/13

Cold in Place recycle and pave

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

Whiting Road: Klem Road to Lake Road

Whiting Road
Asphalt prep complete, surface treat scheduled for week of 6/21

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: 10 %

Wheatland

Mumford Road: NYS Rt 36 to North Road

Mumford Road

Work being scheduled with town and vendors

Prep for 2011 Surface Treat

Contact: Mike Slattery (585-753-7734)

Scheduled start date:

Scheduled end date:

Percent complete: 0 %

North Road: Wheatland Center Road to Union Street

North Road

Work being scheduled with town and vendors

Spot Repair and Resurface

Contact: Mike Slattery (585-753-7734)

Scheduled start date:

Scheduled end date:

Percent complete: 0 %