



Monroe County Department of Transportation

Ongoing Construction Update - October 01, 2012

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road		Contact: Tony Halaris (585-753-7738)
Allens Creek Road	Mill and Resurface	Scheduled start date: 08/06/2012
<i>Project complete. Scheduling epoxy striping.</i>		Scheduled end date: 09/07/2012
		Percent complete: 99 %
Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15		Contact: Tony Halaris (585-753-7738)
Brighton Henrietta Town Line Road	Edge Mill and Resurface	Scheduled start date: 06/04/2012
<i>Project Complete</i>		Scheduled end date: 06/21/2012
		Percent complete: 100 %
Crittenden Road: East River Road to Route 15		Contact: Tony Halaris (585-753-7738)
Crittenden Road	Double Surface Treat	Scheduled start date: 08/01/2012
<i>Project Complete</i>		Scheduled end date: 09/03/2012
		Percent complete: 100 %
Westfall Road: East Henrietta Road to Lac de Ville Blvd.		Contact: Tom Frys (585-753-7741)
Westfall Road III	Reconstruct/Rehabilitate	Scheduled start date: 05/07/2012
<i>Continue to box out N. side of road, grade and set curb, install sections of water main, fine grade, grade and pour sidewalks</i>		Scheduled end date: 07/23/2013
<i>One way detour continues. DOT is monitoring camera's and adjusting signal timings accordingly.</i>		Percent complete: 38 %

Chili

Chestnut Ridge Road: Route 33A to Paul Road		Contact: Tony Halaris (585-753-7738)
Chestnut Ridge Road	Hot in place Recycle and Novachip	Scheduled start date: 07/05/2012
<i>Project Complete</i>		Scheduled end date: 07/27/2012
		Percent complete: 100 %
Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue		Contact: Tim Joyce (585-753-7743)
Union Street	Reline Culvert SIN 02-170-351	Scheduled start date: 09/04/2012
<i>Scheduled start and end dates (Tentative)</i>		Scheduled end date: 09/14/2012
		Percent complete: %
Daily lane closures		

City of Rochester

Broad St/Chestnut St/Court St	Contact: Brent Penwarden (585-753-7733)
	Scheduled start date:

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Scheduled end date: **09/26/2012**
 Percent complete: **73 %**

University Avenue: Atlantic to Union

University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:
 Scheduled end date: **08/31/2012**
 Percent complete: **75 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road

Ireland Road Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Lawrence Road: Route 260 to Clarkson Parma Town Line Road

Lawrence Road Surface Treat
Completed

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Lawton Road: Rte. 19 to Rte. 260

Lawton Road Prep for 2013 Surface Treat
Prep work is under way.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**
 Scheduled end date: **09/24/2012**
 Percent complete: **75 %**

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line

Monroe Orleans County Line Road Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Redman Road Culvert over West Creek Tributary

Construction is complete

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Redman Rd is Open to Two Way Traffic.

East Rochester

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue Prep for 2013 Resurface
schedule being coordinated with town and vendors

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**
 Scheduled end date: **10/10/2012**
 Percent complete: **%**

Linden Avenue: 1000' west of Rte. 153 to Whitney Road

Linden Avenue Mill and Resurface
Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/27/2012**
 Scheduled end date: **08/24/2012**
 Percent complete: **100 %**

Gates

Lyell Road: Manitou Road to Elmgrove Road

Lyell Road
Project Complete

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/13/2012**

Scheduled end date: **09/21/2012**

Percent complete: **100 %**

Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road
Drainage basin cleaning ongoing

Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/14/2012**

Percent complete: **99 %**

Daily Lane Closures to complete punch list items

Greece

Beach Avenue: Dewey Avenue to Edgemere Drive

Beach Avenue
Project Complete

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/13/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road
Project Complete

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/01/2012**

Scheduled end date: **09/07/2012**

Percent complete: **100 %**

Hincher Road: Manitou Road to North Greece Road

Hincher Road
Project Complete

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **07/16/2012**

Scheduled end date: **09/07/2012**

Percent complete: **100 %**

Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary
Bridge reconstruction is underway.

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **05/16/2012**

Scheduled end date: **10/16/2012**

Percent complete: **80 %**

Kirk Road is closed to through traffic at the bridge. A Detour is posted to use Janes Road, Island Cottage Road and Latta Road.

Lee Road: City Line to Ridgeway Avenue

Lee Road
Drainage basin cleaning ongoing

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **06/04/2012**

Scheduled end date: **08/24/2012**

Percent complete: **99 %**

Daily Lane closures to complete punch list items

Lowden Point Road: Flynn Road to Edgemere Drive

Lowden Point Road
Project Complete

Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/14/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

North Avenue: Mill Road to English Road

North Avenue
Driveways rebates milled. Spot repairs

Pave smooth seal

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/10/2012**

Scheduled end date: **09/21/2012**

Percent complete: **10 %**

North Greece Road: Frisbee Hill Road to Hincer Road

North Greece Road
Project Complete

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **07/16/2012**
 Scheduled end date: **09/07/2012**
 Percent complete: **100 %**

Ridgeway Avenue: Bellwood Drive to Lee Road

Ridgeway Avenue
Drainage basin cleaning ongoing

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **06/18/2012**
 Scheduled end date: **07/06/2012**
 Percent complete: **99 %**

Daytime daily lane closures for punch list work items.

Vintage Lane: Long Pond Road to Mt. Read Boulevard

Vintage Lane
Drainage basin cleaning ongoing

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **07/16/2012**
 Scheduled end date: **08/13/2012**
 Percent complete: **99 %**

Daily Lane closures to complete punch list items

Hamlin**Clarkson Hamlin Town Line Road: Drake Road to Route 18**

Clarkson Hamlin Town Line Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **09/17/2012**
 Percent complete: **100 %**

Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd

Hamlin Parma Town Line Rd
All prep work is completed for this year.

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/18/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **08/06/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Redman Road: Church Road to Cook Road

Redman Road
True and level is complete, minor drainage work under way.

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **08/20/2012**
 Scheduled end date: **09/28/2012**
 Percent complete: **75 %**

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **08/13/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Henrietta**John Street Extension: Bailey Road to Lehigh Station Road**

John Street Extension
contractor will be reseeding various areas of the project. Top course pavement to be installed mid October.

Build New Road

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **04/10/2012**
 Scheduled end date: **10/30/2012**
 Percent complete: **90 %**

new road; traffic impact will be minimal

Middle Road: Lehigh Station Road to Calkins Road

Middle Road	Hot in Place Recycle and Resurface	Contact: Jim Gagnier (585-753-7732)
<i>Complete</i>		Scheduled start date: 07/02/2012
		Scheduled end date: 08/27/2012
		Percent complete: 100 %

Pinnacle Road: Red Lion Drive to Stone Road

Pinnacle Road	Micropave	Contact: Jim Gagnier (585-753-7732)
<i>Complete</i>		Scheduled start date: 08/20/2012
		Scheduled end date: 09/10/2012
		Percent complete: 100 %

Irondequoit**Cooper Road: Titus Avenue to St Paul Blvd**

Cooper Road	Mill and Resurface	Contact: Tony Halaris (585-753-7738)
<i>Project Complete</i>		Scheduled start date: 07/16/2012
		Scheduled end date: 08/17/2012
		Percent complete: 100 %

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project	Reconstruct/Rehabilitate	Contact: Hank Herdzyk (585-753-7729)
<i>Project to be done is sections from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i>		Scheduled start date: 07/02/2012
		Scheduled end date: 11/30/2013
		Percent complete: 15 %

The first one way detour is in effect between Seneca Ave and Hudson Ave. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

Kings Highway: Titus Avenue to Lakeshore Boulevard

Kings Highway	Slope Repairs	Contact: Tony Halaris (585-753-7738)
<i>Project Complete</i>		Scheduled start date: 08/27/2012
		Scheduled end date: 09/07/2012
		Percent complete: 100 %

Pattonwood Drive: Thomas Avenue to St. Paul Blvd

Pattonwood Drive	Micropave	Contact: Tony Halaris (585-753-7738)
<i>Project Complete</i>		Scheduled start date: 05/16/2012
		Scheduled end date: 06/04/2012
		Percent complete: 100 %

Mendon**Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road**

Bulls Sawmill Road	Surface treat	Contact: Jim Gagnier (585-753-7732)
<i>Complete</i>		Scheduled start date: 05/07/2012
		Scheduled end date: 08/17/2012
		Percent complete: 100 %

Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd

Parish Rd	Replace Culvert	Contact: Tim Joyce (585-753-7743)
<i>Complete</i>		Scheduled start date: 05/07/2012
		Scheduled end date: 05/23/2012
		Percent complete: 100 %

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd	Surface Treat	Contact: Jim Gagnier (585-753-7732)
<i>Complete</i>		Scheduled start date: 07/16/2012
		Scheduled end date: 08/06/2012
		Percent complete: 100 %

Pond Rd: Route 65 to Douglas Road

Contact: **Jim Gagnier (585-753-7732)**

Pond Rd <i>Complete</i>	Cold Mix Pave and Surface Treat	Scheduled start date: 05/28/2012 Scheduled end date: 08/06/2012 Percent complete: 100 %
----------------------------	---------------------------------	--

Smith Road: Pittsford Mendon Center Rd to Route 64 Smith Road <i>schedule being coordinated with town and vendors</i>	Reline culvert and prep for 2013 Recycle and Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/20/2012 Scheduled end date: 10/31/2012 Percent complete: 15 %
--	--	---

West Bloomfield Road: Rte. 251 to Canfield Road West Bloomfield Road <i>Complete</i>	Surface treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/07/2012 Scheduled end date: 08/17/2012 Percent complete: 100 %
---	---------------	--

Odgen

Canal Road: Washington Street to Route 259 Canal Road <i>Complete</i>	Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/21/2012 Scheduled end date: 07/27/2012 Percent complete: 100 %
--	--	--

Dewey Street: Hubbell Road to Route 36 Dewey Street <i>Complete</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/14/2012 Scheduled end date: 07/27/2012 Percent complete: 100 %
--	---------------	--

Gillett Road: Shepard Road to Lyell Road Gillett Road <i>Drainage work under way.</i>	Prep for 2013 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 08/20/2012 Scheduled end date: 09/28/2012 Percent complete: 5 %
--	-----------------------------	--

Lyell Avenue: Union Street to Village Line Lyell Avenue Improvements <i>Approx schedule of remaining work items: Street light installation: 2nd week of October. Remedial lawn restoration to start in September</i> ROAD IS NOW OPEN TO 2 WAY TRAFFIC	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Contact: Karen Cox (585-753-7742) Scheduled start date: 08/01/2011 Scheduled end date: 10/31/2012 Percent complete: 95 %
---	--	---

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road Gallup Road <i>All work is complete for this year.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/04/2012 Scheduled end date: 08/31/2012 Percent complete: 100 %
--	---------------	--

Parma

Contact: **Tom Frys (585-753-7741)**

Collamer Road Bridge	Monroe County Managing Bridge Replacement Project	Scheduled start date:	06/11/2012
<i>Strip deck, rub fascia's, seal deck and abutments, fine grade and pave base and binder</i>		Scheduled end date:	11/01/2012
Bridge closed on June 13. Detour Route: Dunbar Rd. to Hamlin-Parma TL Rd. to Curtis Rd.		Percent complete:	50 %
Hill Road Bridge (Over Brockport Creek)	Monroe County Managing Bridge Replacement Project	Contact: Tom Fry (585-753-7741)	Scheduled start date: 07/08/2012
<i>Finish backfill, fine grade, place base and binder. Rub walls, set bridge rail. Remove cofferdam.</i>		Scheduled end date:	10/05/2012
Detour Route: Rte 18 to Rte. 259 to Burritt Rd.		Percent complete:	80 %
Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge		Contact: Tom Fry (585-753-7741)	Scheduled start date: 06/05/2011
Hill Road Bridge (Over Salmon Creek)	Replace	Scheduled end date:	11/18/2011
<i>Top to be paved at same time as Brockport Creek bridge.</i>		Percent complete:	96 %
Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.			
Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd		Contact: Tim Joyce (585-753-7743)	Scheduled start date: 08/06/2012
Hinkleyville Road	Membrane Waterproofing SIN 11-214-013	Scheduled end date:	08/15/2012
<i>Scheduled start and end dates (Tentative)</i>		Percent complete:	75 %
Road Closure. Detour is Hinkleyville, Pine Hill, & Canal			
Huffer Road: North Avenue to Lake Ontario		Contact: Mike Slattery (585-753-7734)	Scheduled start date: 06/04/2012
Huffer Road	Surface Treat	Scheduled end date:	09/03/2012
<i>Drainage work has begun. Minor Improvements still needed at the curve.</i>		Percent complete:	35 %
Pinehill Road: Hinkleyville Road to Trimmer Road		Contact: Mike Slattery (585-753-7734)	Scheduled start date: 05/07/2012
Pinehill Road	Cold in Place Recycle and Surface Treat	Scheduled end date:	09/14/2012
<i>Complete</i>		Percent complete:	100 %
Penfield			
Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road		Contact: Karen Cox (585-753-7742)	Scheduled start date: 03/13/2012
Penfield Road Bridge Rehabilitation	Rehabilitate Bridge BIN 1048530	Scheduled end date:	10/27/2012
<i>Bridge deck concrete was installed 9-13. Deck will be in cure for approx 2 weeks. Approach slabs will be installed before the end of September</i>		Percent complete:	75 %
Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.			
Plank Road: Shoecraft Road to Jackson Road		Contact: Jim Gagnier (585-753-7732)	Scheduled start date: 06/25/2012
Plank Road	Hot in Place Recycle and Resurface	Scheduled end date:	10/04/2012
<i>Paving complete, working on driveway adjustments and shoulder backup.</i>		Percent complete:	90 %
Salt Road: Rte. 286 to Plank Road		Contact: Jim Gagnier (585-753-7732)	Scheduled start date: 07/09/2012
Salt Road	Prep for 2013 surface treat	Scheduled end date:	08/17/2012
<i>Complete</i>		Percent complete:	100 %

Perinton

Baird Road: Rte. 31F to Whitney Road

Baird Road <i>Complete</i>	Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/23/2012 Scheduled end date: 06/29/2012 Percent complete: 100 %
-------------------------------	----------	--

Howell Road: Rte. 31F to Whitney Road

Howell Road <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/18/2012 Scheduled end date: 07/18/2012 Percent complete: 100 %
--------------------------------	---------------	--

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue <i>Final topsoil and seeding ongoing throughout corridor. Drainage inlet structures are being cleaned and waterproofed.</i>	Reconstruct	Contact: Rob Kozarits (585-753-7747) Scheduled start date: 03/14/2011 Scheduled end date: 09/14/2012 Percent complete: 98 %
---	-------------	--

Jefferson Ave is now open to Two Way Traffic. Flaggers and alternating one way traffic may still be needed while final work items are being completed.

Marsh Road: Rte. 96 to Pittsford Town Line

Marsh Road <i>Complete</i>	Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/23/2012 Scheduled end date: 06/29/2012 Percent complete: 100 %
-------------------------------	----------	--

Pittsford

East Street: Mendon Town Line to Rte. 96

East Street <i>Complete</i>	Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/16/2012 Scheduled end date: 08/17/2012 Percent complete: 100 %
--------------------------------	---------------	--

Tobey Road <i>Complete</i>	Mill and Resurface	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/06/2012 Scheduled end date: 09/17/2012 Percent complete: 100 %
-------------------------------	--------------------	--

Tobey Road: Rte. 65 to Tobey Woods

Tobey Road <i>Complete</i>	Pave Smoothseal	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/06/2012 Scheduled end date: 09/17/2012 Percent complete: 100 %
-------------------------------	-----------------	--

West Bloomfield Road: Canfield Road to Route 64

West Bloomfield Road <i>Complete</i>	Build edges and asphalt repair for 2013 Novachip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/23/2012 Scheduled end date: 09/21/2012 Percent complete: 100 %
---	--	--

Riga

Bridgeman Road: Malloch Road to Route 36

Bridgeman Road	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/30/2012
----------------	---------------	---

Complete

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

Bromley Road: Percy Road to Attridge Road

Bromley Road

True & Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/14/2012**

Scheduled end date: **09/14/2012**

Percent complete: **100 %**

Complete

Burnt Mill Road: Over Black Creek to Between Rt 490 and Robertson Rd

Burnt Mill Road Bridge Project

Element Specific Preventive Maintenance

Contact: **Hank Herdzik (585-753-7729)**

Scheduled start date: **07/09/2012**

Scheduled end date: **10/31/2012**

Percent complete: **75 %**

The project is scheduled to be completed in the fall of 2012.

The bridge is reduced to a one lane bidge until the project is complete.

Griffin Road: Route 36 to Palmer Road

Griffin Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2012**

Scheduled end date: **07/27/2012**

Percent complete: **100 %**

Complete

McIntosh Road: Kendall Road to Dewey Street

McIntosh Road

Build edges and prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

Complete

Rush

Honeoye Falls #6 Road: Rte. 15 to Works Road

Honeoye Falls #6 Road

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/21/2012**

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

Complete

Phelps Road: Works Road to Route 15A

Phelps Road

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **08/03/2012**

Percent complete: **100 %**

Complete

Sweden

Redman Road: Capen Road to Route 31A

Redman Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/23/2012**

Scheduled end date: **09/03/2012**

Percent complete: **100 %**

Complete

Reed Road: Jurisdiction Line to Rte. 19

Reed Road

Cold in Place Recycle and Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: **100 %**

Complete

West Sweden Road: Jurisdiction Line to Rte. 31A

West Sweden Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/20/2012**

Scheduled end date: **09/21/2012**

Percent complete: **80 %**

True and leveling has been completed, minor drainage work under way.

White Road: West Sweden Road to Redman Road

White Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/23/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Webster**Bay Road: Rte. 104 to Klem Road**

Bay Road
Complete

Micropave

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **07/06/2012**
 Percent complete: **100 %**

Lake Road: IBOB to Bay Road

Lake Road
Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/22/2012**
 Scheduled end date: **06/29/2012**
 Percent complete: **100 %**

Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road
Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **08/10/2012**
 Percent complete: **100 %**

Salt Road: Schlegel Road to Lake Road

Salt Road
Complete

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **08/10/2012**
 Percent complete: **100 %**

Salt Road: Rte. 104 to Schlegel Road

Salt Road
Prep work complete

Prep for 2013 surface treat

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **100 %**

Wheatland**North Road: Rte. 36 to Belcoda Road**

North Road
Complete

Novachip

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/21/2012**
 Scheduled end date: **08/03/2012**
 Percent complete: **100 %**

Union Street: Route 383 to North Road

Union Street
Complete

Cold in Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/29/2012**
 Scheduled end date: **08/03/2012**
 Percent complete: **100 %**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road
Doing drainage and true & level work.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **08/20/2012**
 Scheduled end date: **09/21/2012**
 Percent complete: **60 %**