



# Monroe County Department of Transportation

Ongoing Construction Update - November 26, 2012

**Maggie Brooks**  
County Executive

## Brighton

### Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III

Reconstruct/Rehabilitate

Place Sawgrass extension "No Left Turn" signs; then open Sawgrass extension

Contact: **Tom Fry** (585-753-7741)

Scheduled start date: **05/07/2012**

Scheduled end date: **07/23/2013**

Percent complete: **65 %**

Road open to 2 way traffic.

## City of Rochester

Broad St/Chestnut St/Court St

Contact: **Brent Penwarden** (585-753-7733)

Scheduled start date:

Scheduled end date: **09/26/2012**

Percent complete: **88 %**

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

### University Avenue: Atlantic to Union

University Avenue - Art Walk II

Contact: **Brent Penwarden** (585-753-7733)

Scheduled start date:

Scheduled end date: **08/31/2012**

Percent complete: **97 %**

Open to 2 way traffic.

## East Rochester

### Lincoln Road: Route 31F to East Commerical Street

Lincoln Road

Reconstruct

Private utility work ongoing. Roadway construction contract being awarded in December 2012. Tree clearing expected in early January 2013, with one way construction detour expected to be implemented in late March/early April 2013.

Contact: **Rob Kozarits** (585-753-7747)

Scheduled start date: **01/07/2013**

Scheduled end date: **11/15/2013**

Percent complete: **%**

## Irondequoit

### East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project

Reconstruct/Rehabilitate

Project to be done in sections, from major intersection to major intersection. A one way detour will be utilized (during the active construction season) between major intersections, with westbound traffic being detoured to Rt 104.

Contact: **Hank Herdzik** (585-753-7729)

Scheduled start date: **07/02/2012**

Scheduled end date: **11/30/2013**

Percent complete: **17 %**

The project currently does not have a one way detour in place. Construction will continue through the winter with single lane closures. The next detour (between Hudson Ave and Carter St) will be installed in the spring of 2013.

## Odgen

### Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements

Reconstruct road and replace culvert SIN's  
10-177-009 & 10-177-039

*Approx schedule of remaining work items: Street light installation: 2nd week of November through end of November*

ROAD IS OPEN TO 2 WAY TRAFFIC

---

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/01/2011**

Scheduled end date: **10/31/2012**

Percent complete: **98 %**

## Penfield

### Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road

Penfield Road Bridge Rehabilitation

Rehabilitate Bridge BIN 1048530

Road opened to traffic on 11-19

---

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **03/13/2012**

Scheduled end date: **11/16/2012**

Percent complete: **100 %**