



Monroe County Department of Transportation

Ongoing Construction Update - September 29, 2006

Maggie Brooks
County Executive

Brighton

Clinton Avenue: Elmwood Avenue to City Line

Clinton Avenue

Micro Pave

Pavement repair completed 5/17/06. Crack Fill started 5/17/06 completed 5/19/06. Micro Pave started 5/18/06 completed 5/24/06. Stripping completed 5/29/06.

Two way traffic maintain with flagger

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **05/16/2006**

Scheduled end date: **05/30/2006**

Percent complete: **100 %**

Elmwood Avenue: Hollywood Avenue to Clover Street

Elmwood Avenue

Sanitary work complete. Paved up to binder grade. Drives done on north side. Sidewalk, street lighting and lawn restoration is progressing. 12 corners curbing is installed and milling scheduled for 8-15-06.

One way detour placed 4.3.06.

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **10/01/2005**

Scheduled end date: **11/01/2006**

Percent complete: **70 %**

Penfield Road: Route 96 to Brighton / Penfield Town Line

Penfield Road

Micro Pave

Started pavement repair 6/6/06 completed 6/14/06. Crack Fill completed 6/19/06. Paving completed 7/28/06. Stripping completed.

Two way traffic maintain with flagger

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/06/2006**

Scheduled end date: **07/19/2006**

Percent complete: **100 %**

Westfall Road: Winton Road to Route 31

Westfall Road

Micro Pave

Micro Pave completed 5/18/06. Stripping completed 5/22/06.

Two way traffic maintain with flagger

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **05/11/2006**

Scheduled end date: **05/22/2006**

Percent complete: **100 %**

Chili

Morgan Road: Chili Riga Town Line Road to Route 383

Morgan Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/16/2006**

Scheduled end date: **09/15/2006**

Percent complete: **100 %**

Stottle Road: Route 386 to Chili Avenue

Stottle Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/16/2006**

Scheduled end date: **09/15/2006**

Percent complete: **100 %**

City of Rochester

Atlantic Ave.: East of Culver Road to North Winton Road

Atlantic Avenue I

John Standinger - City Project Manger

ONE WAY westbound btw. Winton Ave. & Culver Rd.

Contact: **Charles DiSalvo (585-753-7721)**

Scheduled start date: **09/12/2005**

Scheduled end date: **12/01/2006**

Percent complete: **70 %**

Clarkson

Lawton Road: Route 19 to Route 260

Lawton Road

painting scheduled

True & Level, Crack Fill, Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

Scheduled end date: **09/15/2006**

Percent complete: **99 %**

Gates

Elmgrove Road: Lyell Road to Spencerport Road

Elmgrove Road

Project Complete

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/07/2006**

Scheduled end date: **08/24/2006**

Percent complete: **100 %**

Manitou Road: Buffalo Road to Shepard Road

Manitou Road

Project Complete

Micro Pave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/03/2006**

Scheduled end date: **05/17/2006**

Percent complete: **100 %**

Greece

Britton Road: Mt. Read Blvd. to City Line

Britton Road

Crack Fill, Spot Repair, Micropave

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/01/2006**

Scheduled end date: **06/20/2006**

Percent complete: **100 %**

Dewey Avenue: Culvert over Slater Creek to Just North of Latta Road

Dewey Avenue Culvert over Slater Creek

Replace existing culvert

Crane Hogan low bidder. Awarded 6.14.06. Lakelands Concrete low on precast. NTP issued 7.5.06. Ph I N ftr placed. S ftr scheduled for 8.7.06. Ph I precast scheduled for 8.14.06.

Two way traffic will be maintained.

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **15 %**

Fetzner Road: Maiden Lane to English Road

Fetzner Road

Micro Pave

Contact: **John Maume (585-753-7734)**

Scheduled start date: **05/18/2006**

Scheduled end date: **06/15/2006**

Percent complete: **100 %**

Flynn Road: Latta Road to Frisbee Hill Road

Flynn Road

Micro Pave

Contact: **John Maume (585-753-7734)**

Scheduled start date: **05/04/2006**

		Scheduled end date:	05/09/2006
		Percent complete:	100 %
Greenleaf Road: Latta Road to Beach Avenue		Contact: John Maume (585-753-7734)	
Greenleaf Road	Spot Repair, True & Level, Surface Treat	Scheduled start date:	07/18/2006
<i>painting scheduled</i>		Scheduled end date:	09/15/2006
		Percent complete:	99 %
Kirk Road: Latta Road to Newcomb Road		Contact: John Maume (585-753-7734)	
Kirk Road	Micro Pave	Scheduled start date:	05/09/2006
		Scheduled end date:	05/10/2006
		Percent complete:	100 %
Lowden Point Road: Frisbee Hill Road to Edgemere Drive		Contact: John Maume (585-753-7734)	
Lowden Point Road	Type 1 Recycle, Surface Treat	Scheduled start date:	05/24/2006
		Scheduled end date:	08/07/2006
		Percent complete:	100 %
Mt. Read Blvd.: Stone Road to Maiden Lane		Contact: John Maume (585-753-7734)	
Mt. Read Blvd.	Mill & Pave	Scheduled start date:	08/07/2006
		Scheduled end date:	09/01/2006
		Percent complete:	100 %
North Ave: Ridge Road to Maiden Lane		Contact: John Maume (585-753-7734)	
North Ave	True & Level	Scheduled start date:	10/01/2006
<i>will be scheduled to begin in October</i>		Scheduled end date:	11/15/2006
		Percent complete:	0 %
North Greece Road: Over Northrup Creek to Between Latta Road and Post Ave.		Contact: Alex Avdenko (585-753-7741)	
North Greece Road Bridge Replacement	Replace Bridge; BIN 3317510 2006	Scheduled start date:	06/14/2006
<i>Town of Clarkson is currently building form work for footers scheduling precast placement accordingly.</i>		Scheduled end date:	11/10/2006
		Percent complete:	25 %
Road closed to all traffic starting July 10, 2006. Detour route: Latta Road-Flynn Road-Frisbee Hill Road.			
Ridgeway Avenue: Elmgrove Road to Long Pond Road		Contact: John Maume (585-753-7734)	
Ridgeway Avenue	Micro Pave	Scheduled start date:	05/10/2006
		Scheduled end date:	06/15/2006
		Percent complete:	100 %

Hamlin

Hamlin Center Road: Route 18 to Sweden Walker Road

Hamlin Center Road	True & Level, Crack Fill, Surface Treat	Contact: John Maume (585-753-7734)
<i>painting scheduled</i>		Scheduled start date: 06/19/2006
		Scheduled end date: 09/15/2006
		Percent complete: 99 %

Henrietta

Brooks Road: East River Road to Route 15

Brooks Road	Cold In place Recycle, Pave	Contact: Tony Halaris (585-753-7738)
		Scheduled start date: 05/03/2006

Project Complete

Scheduled end date: **08/31/2006**

Percent complete: **100 %**

Pinnacle Road: Route I-90 to Red Lion Road South Entrance

Pinnacle Road

Spot repair, Micropave

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **09/11/2006**

Scheduled end date: **09/15/2006**

Percent complete: **100 %**

Irondequoit

Hudson Avenue: City Line to Brookview Drive

Hudson Avenue

Micro Pave

Crack Fill completed. Micro Pave completed. Striping completed.

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/19/2006**

Scheduled end date: **08/16/2006**

Percent complete: **100 %**

Two way traffic maintain with flagger

St. Paul Boulevard: Thomas Avenue to Bus Loop

St. Paul Boulevard

Micro Pave

Started crack fill 6/12/06 completed 6/13/06. Pavement repair completed. Micro Pave started July 5 completed 7/11 Striping completed.

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/12/2006**

Scheduled end date: **08/16/2006**

Percent complete: **100 %**

Two way traffic maintain with flagger

Titus Avenue: Hudson Avenue to Kings Highway

Titus Avenue

Micro Pave

Crack Fill completed. Micro Pave completed. Striping completed.

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/19/2006**

Scheduled end date: **08/17/2006**

Percent complete: **100 %**

Two way traffic maintain with flagger

Mendon

Bull Saw Mill Road @ Mendon Center Road: Bull Saw Mill Road to Mendon Center Road

Bull Saw Mill Road @ Mendon Center Road

Intersection Realignment

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Cheese Factory Road: Rte 65 to Chamberlin Road

Cheese Factory Road

Cold in place Recycle, Pave

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/20/2006**

Scheduled end date: **09/15/2006**

Percent complete: **100 %**

Pond Road: Mendon Center Road to West Bloomfield Road

Pond Road

1300' West of West Bloomfield Road

Project Complete.

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/01/2006**

Scheduled end date: **08/15/2006**

Percent complete: **100 %**

Ogden

Colby Street: Washington Street to Union Street

Colby Street

Drainage, Spot Repair, Pave Top

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

		Scheduled end date:	10/01/2006
		Percent complete:	100 %
Gillett Road: Lyell Road to Sheldon Road		Contact: John Maume (585-753-7734)	
Gillett Road	Heat & Scarify, Nova Chip	Scheduled start date:	04/28/2006
<i>pavement work complete, small concrete gutter work scheduled for late Sept. or early Oct.</i>		Scheduled end date:	11/01/2006
		Percent complete:	99 %
Ogden Parma Town Line Road: Trimmer Road to Route 259		Contact: John Maume (585-753-7734)	
Ogden Parma Town Line Road	True & Level	Scheduled start date:	07/12/2006
<i>one driveway adjustment scheduled for late sept.</i>		Scheduled end date:	09/01/2006
		Percent complete:	99 %
Ogden Sweden T.L. Road: Beadle Road to Chambers Road		Contact: John Maume (585-753-7734)	
Ogden Sweden T.L. Road	Surface Treat	Scheduled start date:	06/04/2006
		Scheduled end date:	06/18/2006
		Percent complete:	100 %

Parma

Dean Road: Ridge Road to Peck Road		Contact: John Maume (585-753-7734)	
Dean Road	Surface Treat	Scheduled start date:	06/20/2006
<i>final drainage work scheduled for sept.</i>		Scheduled end date:	07/15/2006
		Percent complete:	99 %
Huffer Road: Hamlin Parma TL Road to North Avenue		Contact: Paul Bardotz (585-753-7743)	
Huffer Road waterproof	S.I.N. 11-199-060	Scheduled start date:	07/24/2006
<i>Road will be open to local traffic only.</i>		Scheduled end date:	08/11/2006
		Percent complete:	100 %
Off site detour			
Moul Road: Hamlin / Parma Town Line Road to Payne Beach Road		Contact: John Maume (585-753-7734)	
Moul Road	Type 1 Recycle, Surface Treat	Scheduled start date:	05/20/2006
<i>painting scheduled</i>		Scheduled end date:	09/15/2006
		Percent complete:	99 %
Parma Center Road: Clarkson / Parma Town Line Road to Route 259		Contact: John Maume (585-753-7734)	
Parma Center Road	Spot Repair, True & Level, Surface Treat	Scheduled start date:	07/08/2006
<i>painting scheduled</i>		Scheduled end date:	09/15/2006
		Percent complete:	99 %

Penfield

Penfield Road: Penfield / Brighton Town Line to Panorama Trail		Contact: Don Huss (585-753-7732)	
Penfield Road	Micro Pave	Scheduled start date:	06/06/2006
<i>Started pavement repair 6/6/06 completed 6/14/06. Crack Fill completed 6/19/06. Paving completed 7/28/06.Striping completed.</i>		Scheduled end date:	07/19/2006
		Percent complete:	100 %
Two way traffic maintain with flagger			
Plank Road: Jackson Road to Route 250		Contact: Don Huss (585-753-7732)	

Plank Road	Pave	Scheduled start date:	05/29/2006
<i>Completed ditch cleaning & brush removal 6/5/06. Crack fill completed 6/8/06. Paving completed 6/21/06. Completed driveway and Lawn adjustment 6/26/06. Scheudle for stripping.</i>		Scheduled end date:	06/26/2006
Two way traffic maintain with flagger		Percent complete:	100 %
<hr/>			
Salt Road	New	Contact: Don Huss (585-753-7732)	
		Scheduled start date:	09/25/2006
		Scheduled end date:	10/31/2006
Two way traffic maintain with flagger		Percent complete:	0 %

Perinton

Ayrault Road: Lyndon Road to Aldrich Road		Contact: Don Huss (585-753-7732)	
Ayrault Road	Surface Treat	Scheduled start date:	08/01/2006
<i>Surface Treat completed 8/25/06. Crack Fill completed 6/23/06.</i>		Scheduled end date:	09/08/2006
Two way traffic maintain with flagger		Percent complete:	100 %
<hr/>			
Ayrault Road: Intersection of Turk Hill Road to & Fairport High School		Contact: Don Huss (585-753-7732)	
Ayrault Road	Mill & Resurface	Scheduled start date:	07/10/2006
<i>Milling completed 7/10/06. Paving completed 7/17/06.</i>		Scheduled end date:	07/21/2006
Two way traffic maintain with flagger		Percent complete:	100 %

Pittsford

East Street: Thornell Road to Route 96		Contact: Don Huss (585-753-7732)	
East Street	Surface Treat	Scheduled start date:	06/05/2006
<i>Pavement repair started 6/5/06. Crack Fill started & completed 6/15/06. Surface Treatment completed 7/18/06 Striping completed 8/3/06.</i>		Scheduled end date:	07/27/2006
Two way traffic maintain with flagger		Percent complete:	100 %
<hr/>			
Tobey Road: Mendon Center Road to Route 65		Contact: Don Huss (585-753-7732)	
Tobey Road	Recycle & Pave /Surface Treat	Scheduled start date:	05/09/2006
<i>Cold inplace completed May 9 from Tobey Woods to Stone Road . Paving completed 5/25/06. Striping completed 5/29/06 between Tobey Wood and Stone Road. Completed Driveway & Lawn adjustments 6/5/06. Surface Treat completed 7/18/06. Striping completed 8/3/06.</i>		Scheduled end date:	07/26/2006
Two way traffic maintain with flagger		Percent complete:	100 %

Riga

Bangs Road: Gilman Road to Dewey Road		Contact: Tony Halaris (585-753-7738)	
Bangs Road	Surface Treat	Scheduled start date:	08/09/2006
<i>Project Complete</i>		Scheduled end date:	08/25/2006
		Percent complete:	100 %
<hr/>			
Bridgeman Road: Malloch Road to Rte 36		Contact: Tony Halaris (585-753-7738)	
Bridgeman Road	Surface Treat	Scheduled start date:	08/09/2006

Project Complete

Scheduled end date: **08/24/2006**

Percent complete: **100 %**

Gilman Road: Bangs Road to Rte 36

Gilman Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/09/2006**

Scheduled end date: **08/24/2006**

Percent complete: **100 %**

Palmer Road: Baker Road to Rte 33A

Palmer Road

T&L

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/19/2006**

Scheduled end date: **07/27/2006**

Percent complete: **100 %**

Rush

Honeoye Falls Road No. 6: Route 15 to Works Road

Honeoye Falls Road No. 6

Pave

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/14/2006**

Scheduled end date: **10/01/2006**

Percent complete: **100 %**

Sweden

Beadle Road: Route 19 to Sweden/Ogden Town Line

Beadle Road

Spot Repair, True & Level, Surface Treat

painting scheduled

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

Scheduled end date: **09/01/2006**

Percent complete: **99 %**

Reed Road: County Line to McIntosh Road

Reed Road

Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/19/2006**

Scheduled end date: **07/15/2006**

Percent complete: **100 %**

West Sweden Road: Reed Road to Fourth Section Road

West Sweden Road

Crack Fill, Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/20/2006**

Scheduled end date: **07/15/2006**

Percent complete: **100 %**

White Road: West Sweden Road to Redman Road

White Road

True & Level, Surface Treat

painting scheduled

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

Scheduled end date: **09/01/2006**

Percent complete: **99 %**

Webster

Basket Road: Basket Road just north of Sandy Ln. to Between Woodard and Lake Roads

Basket Road Bridge Replacement

Full Replacement with cast-in-place foundation and abutment walls and pre-stressed voided deck slabs.

Contact: **Bo Mansouri (585-753-7740)**

Scheduled start date: **07/17/2006**

Construction is scheduled to be complete by November 10, 2006

Scheduled end date: **10/31/2006**

Percent complete: **35 %**

Official off-site detour will be Schlegel Rd., Salt Rd., Lake Rd.

Holt Road: Over Mill Creek Tributary to Between Orchard Street and Klem Road

Holt Road Culvert Replacement

Replace culvert; S.I.N. 18-010-085

Construction is to begin August 30, 2006. Expected opening is in Late fall 2006

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/14/2006**

Scheduled end date: **12/11/2006**

Percent complete: **5 %**

Holt Road closed to through traffic on 8-30-06. Project detour: Klem Rd, NYS Rt. 250 , NYS Rt. 104. Road will be open to local traffic up to Orchard Street on the south side, and to the old Arena's Party House property on the north.

Lake Road: Route 250 to County Line

Lake Road

Recycle & Pave

scheduled for 2007

Contact: **Don Huss (585-753-7732)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Wheatland

George Street: Spring Street to Route 36

George Street

Mill & Resurface

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/01/2006**

Scheduled end date: **09/01/2006**

Percent complete: **100 %**

Mumford Road: North Road to Baker Road

Mumford Road

T&L

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/19/2006**

Scheduled end date: **07/27/2006**

Percent complete: **100 %**

South Road: Bowerman Road to River Road

South Road

Cold in place recycle , Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/09/2006**

Scheduled end date: **08/24/2006**

Percent complete: **100 %**

Union Street: Rte 383 to North Road

Union Street

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/14/2006**

Scheduled end date: **08/25/2006**

Percent complete: **100 %**

Wheatland Center Road: Rte. 383 to North Road

Wheatland Center Road

Surface Treat

Project Complete

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/14/2006**

Scheduled end date: **08/25/2006**

Percent complete: **100 %**
