



# Monroe County Department of Transportation

*Ongoing Construction Update - August 03, 2006*

**Maggie Brooks**  
*County Executive*

## Brighton

### Clinton Avenue: Elmwood Avenue to City Line

Clinton Avenue

Micro Pave

*Pavement repair completed 5/17/06. Crack Fill started 5/17/06 completed 5/19/06. Micro Pave started 5/18/06 completed 5/24/06. Stripping completed 5/29/06.*

Two way traffic maintain with flagger

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **05/16/2006**

Scheduled end date: **05/31/2006**

Percent complete: **100 %**

### Elmwood Avenue: Hollywood Avenue to Clover Street

Elmwood Avenue

*Sanitary work 95% complete. Paved up to binder grade on E of 590 and south (EB) lane W of 590.*

One way detour placed 4.3.06.

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date: **10/01/2005**

Scheduled end date: **11/01/2006**

Percent complete: **48 %**

### Penfield Road: Route 96 to Brighton / Penfield Town Line

Penfield Road

Micro Pave

*Started pavement repair 6/6/06 completed 6/14/06. Crack Fill completed 6/19/06. Paving completed 7/28/06. Schedule for striping.*

Two way traffic maintain with flagger

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/06/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

### Westfall Road: Winton Road to Route 31

Westfall Road

Micro Pave

*Micro Pave completed 5/18/06. Striping completed 5/22/06.*

Two way traffic maintain with flagger

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **05/11/2006**

Scheduled end date: **05/22/2006**

Percent complete: **100 %**

## Chili

### Morgan Road: Chili Riga Town Line Road to Route 383

Morgan Road

Surface Treat

*Work to commence week of 8/14/06*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %**

### Stottle Road: Route 386 to Chili Avenue

Stottle Road

Surface Treat

*Work to commence week of 8/14/06*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **5 %**

## City of Rochester

### Atlantic Ave.: East of Culver Road to North Winton Road

Atlantic Avenue I

*John Standinger - City Project Manger*

ONE WAY westbound btw. Winton Ave. & Culver Rd.

Contact: **Charles DiSalvo (585-753-7721)**

Scheduled start date: **09/12/2005**

Scheduled end date: **12/01/2006**

Percent complete: **60 %**

## Clarkson

### Lawton Road: Route 19 to Route 260

Lawton Road

*T&L completed surface treating will be scheduled in August*

True & Level, Crack Fill, Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

Scheduled end date: **09/01/2006**

Percent complete: **25 %**

## Gates

### Elmgrove Road: Lyell Road to Spencerport Road

Elmgrove Road

*Milling scheduled to commence week of Aug. 7*

Mill & Resurface

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **%**

### Manitou Road: Buffalo Road to Shepard Road

Manitou Road

*Project Complete*

Micro Pave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **05/03/2006**

Scheduled end date: **05/17/2006**

Percent complete: **100 %**

## Greece

### Britton Road: Mt. Read Blvd. to City Line

Britton Road

*mico paved*

Crack Fill, Spot Repair, Micropave

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/01/2006**

Scheduled end date: **06/20/2006**

Percent complete: **100 %**

### Dewey Avenue: Culvert over Slater Creek to Just North of Latta Road

Dewey Avenue Culvert over Slater Creek

*Crane Hogan low bidder. Awarded 6.14.06. Lakelands Concrete low on precast. NTP issued 7.5.06.*

Replace existing culvert

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

Two way traffic will be maintained.

### Fetzner Road: Maiden Lane to English Road

Fetzner Road

*micro paved*

Micro Pave

Contact: **John Maume (585-753-7734)**

Scheduled start date: **05/18/2006**

Scheduled end date: **06/15/2006**

Percent complete: **100 %**

### Flynn Road: Latta Road to Frisbee Hill Road

Flynn Road

Micro Pave

Contact: **John Maume (585-753-7734)**

Scheduled start date: **05/04/2006**

<i>micro paved</i>		Scheduled end date: <b>05/09/2006</b> Percent complete: <b>100 %</b>
<b>Greenleaf Road: Latta Road to Beach Avenue</b>		Contact: <b>John Maume (585-753-7734)</b>
Greenleaf Road	Spot Repair, True & Level, Surface Treat	Scheduled start date: <b>07/18/2006</b>
<i>Spot repair and T&amp;L completed</i>		Scheduled end date: <b>10/01/2006</b>
		Percent complete: <b>50 %</b>
<b>Kirk Road: Latta Road to Newcomb Road</b>		Contact: <b>John Maume (585-753-7734)</b>
Kirk Road	Micro Pave	Scheduled start date: <b>05/09/2006</b>
<i>mico paved</i>		Scheduled end date: <b>05/10/2006</b>
		Percent complete: <b>100 %</b>
<b>Lowden Point Road: Frisbee Hill Road to Edgemere Drive</b>		Contact: <b>John Maume (585-753-7734)</b>
Lowden Point Road	Type 1 Recycle, Surface Treat	Scheduled start date: <b>05/24/2006</b>
<i>cold in place recycling complete, surface treating completed , awaiting pavement markings</i>		Scheduled end date: <b>08/01/2006</b>
		Percent complete: <b>99 %</b>
<b>Mt. Read Blvd.: Stone Road to Maiden Lane</b>		Contact: <b>John Maume (585-753-7734)</b>
Mt. Read Blvd.	Mill & Pave	Scheduled start date: <b>08/07/2006</b>
<i>milling is scheduled for August 7 , Paving to follow but not yet scheduled</i>		Scheduled end date: <b>09/01/2006</b>
		Percent complete: <b>0 %</b>
<b>North Ave: Ridge Road to Maiden Lane</b>		Contact: <b>John Maume (585-753-7734)</b>
North Ave	True & Level	Scheduled start date:
<i>will be scheduled in August</i>		Scheduled end date:
		Percent complete: <b>0 %</b>
<b>North Greece Road: Over Northrup Creek to Between Latta Road and Post Ave.</b>		Contact: <b>Alex Avdenko (585-753-7741)</b>
North Greece Road Bridge Replacement	Replace Bridge; BIN 3317510 2006	Scheduled start date: <b>06/14/2006</b>
<i>Town of Clarkson is currently relocating waremain. Gas main on west side has been relocated. Road closed to all traffic on July 10, 2006. Clarkson is currently removing the existing structure.</i>		Scheduled end date: <b>11/10/2006</b>
Road closed to all traffic starting July 10, 2006. Detour route: Latta Road-Flynn Road-Frisbee Hill Road.		Percent complete: <b>10 %</b>
<b>Ridgeway Avenue: Elmgrove Road to Long Pond Road</b>		Contact: <b>John Maume (585-753-7734)</b>
Ridgeway Avenue	Micro Pave	Scheduled start date: <b>05/10/2006</b>
<i>micro paved</i>		Scheduled end date: <b>06/15/2006</b>
		Percent complete: <b>100 %</b>

## Hamlin

<b>Hamlin Center Road: Route 18 to Sweden Walker Road</b>		Contact: <b>John Maume (585-753-7734)</b>
Hamlin Center Road	True & Level, Crack Fill, Surface Treat	Scheduled start date: <b>06/19/2006</b>
<i>spot repair complete , Surface treating will be scheduled in August</i>		Scheduled end date: <b>09/01/2006</b>
		Percent complete: <b>25 %</b>

## Henrietta

<b>Brooks Road: East River Road to Route 15</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Brooks Road	Cold In place Recycle, Pave	Scheduled start date: <b>05/03/2006</b>

*Paving Completed 7/20. Working on Driveways and Shoulders adj.*

Scheduled end date: **08/06/2006**

Percent complete: **95 %**

**Pinnacle Road: Route I-90 to Red Lion Road South Entrance**

Pinnacle Road

Spot repair, Micropave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Irondequoit

**Hudson Avenue: City Line to Brookview Drive**

Hudson Avenue

Micro Pave

*Crack Fill completed. Micro Pave completed. Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/19/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

Two way traffic maintain with flagger

**St. Paul Boulevard: Thomas Avenue to Bus Loop**

St. Paul Boulevard

Micro Pave

*Started crack fill 6/12/06 completed 6/13/06. Pavement repair completed. Micro Pave started July 5 completed 7/11. Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/12/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

Two way traffic maintain with flagger

**Titus Avenue: Hudson Avenue to Kings Highway**

Titus Avenue

Micro Pave

*Crack Fill completed. Micro Pave completed. Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/19/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

Two way traffic maintain with flagger

## Mendon

**Bull Saw Mill Road @ Mendon Center Road: Bull Saw Mill Road to Mendon Center Road**

Bull Saw Mill Road @ Mendon Center Road

Intersection Realignment

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: **0 %**

**Cheese Factory Road: Rte 65 to Chamberlin Road**

Cheese Factory Road

Cold in place Recycle, Pave

*Cold In Place Recycled completed. Paving scheduled for Sept.06*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/20/2006**

Scheduled end date:

Percent complete: **50 %**

**Pond Road: Mendon Center Road to West Bloomfield Road**

Pond Road

1300' West of West Bloomfield Road

*Work to commence week of Aug. 1*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

## Ogden

**Colby Street: Washington Street to Union Street**

Colby Street

Drainage, Spot Repair, Pave Top

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

*paving completed, pavement marking installed, additional drainage work to be scheduled in Aug and Sept.*

Scheduled end date: **10/01/2006**

Percent complete: **95 %**

---

**Gillett Road: Lyell Road to Sheldon Road**

Gillett Road

Heat & Scarify, Nova Chip

*hot inplace recycled and nova chipped*

Contact: **John Maume (585-753-7734)**

Scheduled start date: **04/28/2006**

Scheduled end date: **05/15/2006**

Percent complete: **100 %**

---

**Ogden Parma Town Line Road: Trimmer Road to Route 259**

Ogden Parma Town Line Road

True & Level

*north and south side shoulder boxed out and paved*

Contact: **John Maume (585-753-7734)**

Scheduled start date: **07/12/2006**

Scheduled end date: **09/01/2006**

Percent complete: **95 %**

---

**Ogden Sweden T.L. Road: Beadle Road to Chambers Road**

Ogden Sweden T.L. Road

Surface Treat

*surface treat complete*

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/04/2006**

Scheduled end date: **06/18/2006**

Percent complete: **100 %**

---

## Parma

**Dean Road: Ridge Road to Peck Road**

Dean Road

Surface Treat

*surface treated*

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/20/2006**

Scheduled end date: **07/15/2006**

Percent complete: **100 %**

---

**Moul Road: Hamlin / Parma Town Line Road to Payne Beach Road**

Moul Road

Type 1 Recycle, Surface Treat

*cold in place recycling completed, surface treating completed*

Contact: **John Maume (585-753-7734)**

Scheduled start date: **05/20/2006**

Scheduled end date: **10/01/2006**

Percent complete: **95 %**

---

**Parma Center Road: Clarkson / Parma Town Line Road to Route 259**

Parma Center Road

Spot Repair, True & Level, Surface Treat

*T&L completed , Surface Treating will be scheduled in Aug*

Contact: **John Maume (585-753-7734)**

Scheduled start date: **07/08/2006**

Scheduled end date: **09/01/2006**

Percent complete: **40 %**

---

## Penfield

**Penfield Road: Penfield / Brighton Town Line to Panorama Trail**

Penfield Road

Micro Pave

*Started pavement repair 6/6/06 completed 6/14/06. Crack Fill completed 6/19/06. Paving completed 7/28/06. Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/06/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

Two way traffic maintain with flagger

---

**Plank Road: Jackson Road to Route 250**

Plank Road

Pave

*Completed ditch cleaning & brush removal 6/5/06. Crack fill completed 6/8/06. Paving completed 6/21/06. Completed driveway and Lawn adjustment 6/26/06. Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **05/29/2006**

Scheduled end date: **06/30/2006**

Percent complete: **100 %**

Two way traffic maintain with flagger

---

Contact: **Don Huss (585-753-7732)**

Salt Road	New	Scheduled start date:	<b>08/01/2006</b>
		Scheduled end date:	<b>08/08/2006</b>
		Percent complete:	<b>0 %</b>
Two way traffic maintain with flagger			

## Perinton

### Ayrault Road: Intersection of Turk Hill Road to & Fairport High School

Ayrault Road Mill & Resurface

*Milling completed 7/10/06. Paving completed 7/17/06.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **07/10/2006**

Scheduled end date: **07/28/2006**

Percent complete: **100 %**

Two way traffic maintain with flagger

### Ayrault Road: Lyndon Road to Aldrich Road

Ayrault Road Surface Treat

*Surface Treat schedule for 8/21/06. Crack Fill completed 6/23/06*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **08/01/2006**

Scheduled end date: **08/31/2006**

Percent complete: **50 %**

Two way traffic maintain with flagger

## Pittsford

### East Street: Thornell Road to Route 96

East Street Surface Treat

*Pavement repair started 6/5/06. Crack Fill started & completed 6/15/06. Surface Treatment completed 7/18/06 Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **06/05/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

Two way traffic maintain with flagger

### Tobey Road: Mendon Center Road to Route 65

Tobey Road Recycle & Pave /Surface Treat

*Cold inplace completed May 9 from Tobey Woods to Stone Road . Paving completed 5/25/06.Striping completed 5/29/06 between Tobey Wood and Stone Road. Completed Driveway & Lawn adjustments 6/5/06. Surface Treat completed 7/18/06. Schedule for striping.*

Contact: **Don Huss (585-753-7732)**

Scheduled start date: **05/09/2006**

Scheduled end date: **08/31/2006**

Percent complete: **95 %**

Two way traffic maintain with flagger

## Riga

### Bangs Road: Gilman Road to Dewey Road

Bangs Road Surface Treat

*Work to commence 8/9/06*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/09/2006**

Scheduled end date:

Percent complete: **%**

### Bridgeman Road: Malloch Road to Rte 36

Bridgeman Road Surface Treat

*Work to commence 8/9/06*

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/09/2006**

Scheduled end date:

Percent complete: **%**

### Gilman Road: Bangs Road to Rte 36

Gilman Road Surface Treat

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **08/09/2006**

Work to commence 8/9/06

---

**Palmer Road: Baker Road to Rte 33A**

Palmer Road

*Project Complete*

T&L

Scheduled end date:

Percent complete: %

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date: **06/19/2006**

Scheduled end date: **07/27/2006**

Percent complete: **100 %**

---

**Rush**

**Honeoye Falls Road No. 6: Route 15 to Works Road**

Honeoye Falls Road No. 6

Pave

Contact: **Tony Halaris (585-753-7738)**

Scheduled start date:

Scheduled end date:

Percent complete: %

---

**Sweden**

**Beadle Road: Route 19 to Sweden/Ogden Town Line**

Beadle Road

*T&L completed, surface treating will be scheduled in August*

Spot Repair, True & Level, Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

Scheduled end date: **09/01/2006**

Percent complete: **30 %**

---

**Reed Road: County Line to McIntosh Road**

Reed Road

*surface treated*

Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/19/2006**

Scheduled end date: **07/15/2006**

Percent complete: **100 %**

---

**West Sweden Road: Reed Road to Fourth Section Road**

West Sweden Road

*surface treated*

Crack Fill, Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/20/2006**

Scheduled end date: **07/15/2006**

Percent complete: **100 %**

---

**White Road: West Sweden Road to Redman Road**

White Road

*T&L completed, surface treating will be scheduled in August*

True & Level, Surface Treat

Contact: **John Maume (585-753-7734)**

Scheduled start date: **06/05/2006**

Scheduled end date: **09/01/2006**

Percent complete: **10 %**

---

**Webster**

**Basket Road: Basket Road just north of Sandy Ln. to Between Woodard and Lake Roads**

Basket Road Bridge Replacement

*Construction is scheduled to begin on Monday July 17th and will last up to 120 days.*

Contact: **Bo Mansouri (585-753-7740)**

Scheduled start date: **07/17/2006**

Scheduled end date: **10/31/2006**

Percent complete: **0 %**

---

Official off-site detour will be Schlegel Rd., Salt Rd., Lake Rd.

**Holt Road: Over Mill Creek Tributary to Between Orchard Street and Klem Road**

Holt Road Culvert Replacement

Replace culvert; S.I.N. 18-010-085

*Construction is to begin August 14, 2006. Expected opening is in Late fall 2006*

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/14/2006**

Scheduled end date: **12/11/2006**

Percent complete: **5 %**

Holt Road will be closed to through traffic on 8-14-06. Project detour: Klem Rd, NYS Rt. 250 , NYS Rt. 104. Road will be open to local traffic up to Orchard Street on the south side, and to the old Arena's Party House property on the north.

<b>Lake Road: Route 250 to County Line</b>		Contact: <b>Don Huss (585-753-7732)</b>
Lake Road	Recycle & Pave	Scheduled start date:
		Scheduled end date:
		Percent complete: <b>0 %</b>

## Wheatland

<b>George Street: Spring Street to Route 36</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
George Street	Mill & Resurface	Scheduled start date:
<i>Milling Completed. Paving scheduled Aug. 14</i>		Scheduled end date:
		Percent complete: %

<b>Mumford Road: North Road to Baker Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Mumford Road	T&L	Scheduled start date: <b>06/19/2006</b>
<i>Project Complete</i>		Scheduled end date: <b>07/27/2006</b>
		Percent complete: <b>100 %</b>

<b>South Road: Bowerman Road to River Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
South Road	Cold in place recycle , Surface Treat	Scheduled start date:
<i>Cold In Place Recycle completed. Surface treat scheduled for July.</i>		Scheduled end date:
		Percent complete: <b>60 %</b>

<b>Union Street: Rte 383 to North Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Union Street	Surface Treat	Scheduled start date:
<i>Work to commence week of 8/14/06</i>		Scheduled end date:
		Percent complete: %

<b>Wheatland Center Road: Rte. 383 to North Road</b>		Contact: <b>Tony Halaris (585-753-7738)</b>
Wheatland Center Road	Surface Treat	Scheduled start date: <b>08/14/2006</b>
<i>Work to commence 8/14/06</i>		Scheduled end date:
		Percent complete: %