



Monroe County D. O. T. Project Listing

| Rec.. # | Project Name | Project Limits | Town | Description | Cnty Div. | Start | % Done |
|---------|--------------|----------------|----------------|---------------|-----------|---------------------|--------|
| Proj. # | Status | From/To | Traffic Impact | | Treatment | End | |
| Remarks | | | | MCDOT Contact | | MCDOT Contact Phone | |

Construction

| | | | | | | | | |
|-------------------------------------|----------------------------------|--------------------------------|---|-----------------------------------|--|-----------------|------------|----|
| 1 | Atlantic Avenue I | East of Culver Road | City of Rochester | East of Culver Road | | Highway Oper | 9/12/2005 | 45 |
| 5101 | Construction | North Winton Road | ONE WAY westbound btw. Winton Ave. & Culver Rd. | | | | 12/1/2006 | |
| John Standing - City Project Manger | | | | | | Charles DiSalvo | 5857537721 | |
| 2 | Ayrault Road | Intersection of Turk Hill Road | Perinton | Pavement | | Highway Oper | 7/10/2006 | 0 |
| d0041 | Construction | & Fairport High School | | | Mill & Resurface | | 7/28/2006 | |
| | | | | | | Don Huss | 5857537732 | |
| 3 | Ayrault Road | Lyndon Road | Perinton | Pavement | | Highway Oper | 8/1/2006 | 0 |
| D0039 | Construction | Aldrich Road | | | Surface Treat | | 8/31/2006 | |
| | | | | | | Don Huss | 5857537732 | |
| 4 | Bangs Road | Gilman Road | Riga | Pavement | | Highway Engr | | |
| T00109 | Construction | Dewey Road | | | Surface Treat | | | |
| | | | | | | Tony Halaris | 5857537738 | |
| 5 | Beadle Road | Route 19 | Sweden | Pavement | | Highway Engr | | 0 |
| J00086 | Construction | Sweden/Ogden Town Line | | | Spot Repair, True & Level, Surface Treat | | | |
| | | | | | | John Maume | 5857537734 | |
| 6 | Boughton Hill Road waterproofing | Quaker Meeting House Road | Mendon | Repair and waterproof the culvert | | Bridge | | |
| PB0601 | Construction | Amann Road | Off site detour | | | | | |
| Local traffic only | | | | | | Paul Bardotz | 5857537743 | |
| 7 | Bridgeman Road | Malloch Road | Riga | Pavement | | Highway Engr | | |
| T00136 | Construction | Rte 36 | | | Surface Treat | | | |
| | | | | | | Tony Halaris | 5857537738 | |

| | | | | | | | |
|--|---|---------------------------|---|------------------------------------|-----------------|------------|-----|
| 8 | Britton Road | Mt. Read Blvd. | Greece | Pavement | Highway Engr | | 10 |
| J00167 | Construction | City Line | | Crack Fill, Spot Repair, Micropave | | | |
| crackfill completed , scope changed to microave | | | | | John Maume | 5857537734 | |
| 9 | Brooks Road | East River Road | Henrietta | Pavement | Highway Engr | 5/3/2006 | 45 |
| T00038 | Construction | Route 15 | Road Closure scheduled July 10 - July 14 for Rail Road crossing improvements. | Cold In place Recycle, Pave | | 7/21/2006 | |
| Cold In Place Recycle completed. Final Paving scheduled for week of July 24th | | | | | Tony Halaris | 5857537738 | |
| 10 | Bull Saw Mill Road @ Mendon Center Road | Bull Saw Mill Road | Mendon | Pavement | Highway Engr | | 0 |
| T00018 | Construction | Mendon Center Road | | Intersection Realignment | | | |
| | | | | | Tony Halaris | 5857537738 | |
| 11 | Cheese Factory Road | Rte 65 | Mendon | Pavement | Highway Engr | | |
| T00058 | Construction | Chamberlin Road | | Cold in place Recycle, Pave | | | |
| Cold In Place Recycle scheduled to commence week of June 12 | | | | | Tony Halaris | 5857537738 | |
| 12 | Clinton Avenue | Elmwood Avenue | Brighton | Pavement | Highway Oper | 5/16/2006 | 100 |
| 127 | Construction | City Line | Two way traffic maintain with flagger | Micro Pave | | 5/31/2006 | |
| Pavement repair completed 5/17/06. Crack Fill started 5/17/06 completed 5/19/06. Micro Pave started 5/18/06 completed 5/24/06.Stripping completed 5/29/06. | | | | | Don Huss | 5857537732 | |
| 13 | Colby Street | Washington Street | Ogden | Pavement | Highway Engr | | 0 |
| J00022 | Construction | Union Street | | Drainage, Spot Repair, Pave Top | | | |
| | | | | | John Maume | 5857537734 | |
| 14 | Dean Road | Ridge Road | Parma | Pavement | Highway Engr | | 0 |
| J00169 | Construction | Peck Road | | Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |
| 15 | Dewey Avenue Culvert over Slater Creek | Culvert over Slater Creek | Greece | Culvert - SIN 05-132-283 | Bridge | | 0 |
| 12704 | Construction | Just North of Latta Road | Two way traffic will be maintained. | Replace existing culvert | | | |
| Project is in advertising stage, with bid opening on 4.6.06. Crane Hogan low bidder. Award set for 6.14.06. Lakelands Concrete low on precast. | | | | | Brent Penwarden | 5857537733 | |

| | | | | | | | |
|---|----------------|-------------------|-------------------------------|--|-----------------|------------|-----|
| 16 | East Street | Thornell Road | Pittsford | Pavement | Highway Oper | 8/1/2006 | 0 |
| D00146 | Construction | Route 96 | | Surface Treat | | 8/31/2006 | |
| | | | | | Don Huss | 5857537732 | |
| 17 | Elmgrove Road | Lyell Road | Gates | Pavement | Highway Engr | | |
| T00104 | Construction | Spencerport Road | | Mill & Resurface | | | |
| Milling scheduled to commence week of July 31 | | | | | Tony Halaris | 5857537738 | |
| 18 | Elmwood Avenue | Hollywood Avenue | Brighton | | Highway Engr | 10/1/2005 | 7 |
| 11970 | Construction | Clover Street | One way detour placed 4.3.06. | | | 11/1/2006 | |
| Contractor started up in March 06 with sanitary and water utility work. Once that work is done, boxout will proceed from Clover St. working west. | | | | | Brent Penwarden | 5857537733 | |
| 19 | Fetzner Road | Maiden Lane | Greece | Pavement | Highway Engr | 5/18/2006 | 100 |
| J00147 | Construction | English Road | | Micro Pave | | | |
| | | | | | John Maume | 5857537734 | |
| 20 | Flynn Road | Latta Road | Greece | Pavement | Highway Engr | 5/4/2006 | 100 |
| J00002 | Construction | Frisbee Hill Road | | Micro Pave | | 5/9/2006 | |
| | | | | | John Maume | 5857537734 | |
| 21 | George Street | Spring Street | Wheatland | Pavement | Highway Engr | | |
| T00049 | Construction | Route 36 | | Mill & Resurface | | | |
| | | | | | Tony Halaris | 5857537738 | |
| 22 | Gillett Road | Lyell Road | Ogden | Pavement | Highway Engr | 4/28/2006 | 100 |
| J00156 | Construction | Sheldon Road | | Heat & Scarify, Nova Chip | | | |
| | | | | | John Maume | 5857537734 | |
| 23 | Gilman Road | Bangs Road | Riga | Pavement | Highway Engr | | |
| T00138 | Construction | Rte 36 | | Surface Treat | | | |
| | | | | | Tony Halaris | 5857537738 | |
| 24 | Greenleaf Road | Latta Road | Greece | Pavement | Highway Engr | | 0 |
| J00166 | Construction | Beach Avenue | | Spot Repair, True & Level, Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |

| | | | | | | | |
|--|-------------------------------|--------------------------------------|--|-----------------------------------|---|------------|-----|
| 25 | Hamlin Center Road | Route 18 | Hamlin | Pavement | Highway Engr | | 0 |
| J00014 | Construction | Sweden Walker Road | | | True & Level, Crack Fill, Surface Treat | | |
| | | | | | John Maume | 5857537734 | |
| 26 | Holt Road Culvert Replacement | Over Mill Creek Tributary | Webster | Culvert-S.I.N. 18-010-085 | Bridge | 1/12/2005 | |
| 13923 | Construction | Between Orchard Street and Klem Road | Holt Road will be closed to through traffic. Project detour: Klem Rd, Phillips Rd , NYS Rt 104 | | Replace culvert SIN | 6/14/2006 | |
| Project is in the Award phase. Construction is expected to begin mid-July 2006 | | | | | Karen Cox | 5857537742 | |
| 27 | Honeoye Falls Road No. 6 | Route 15 | Rush | Pavement | Highway Engr | | |
| T00069 | Construction | Works Road | | | Pave | | |
| | | | | | Tony Halaris | 5857537738 | |
| 28 | Hudson Avenue | City Line | Irondequoit | Pavement | Highway Oper | 6/19/2006 | 0 |
| D00030 | Construction | Brookview Drive | | | Micro Pave | 8/31/2006 | |
| | | | | | Don Huss | 5857537732 | |
| 29 | Huffer Road waterproof | Hamlin Parma TL Road | Parma | Repair and waterproof the culvert | Bridge | | |
| PB0603 | Construction | North Avenue | Off site detour | | | | |
| Road will be open to local traffic only. | | | | | Paul Bardotz | 5857537743 | |
| 30 | Kirk Road | Latta Road | Greece | Pavement | Highway Engr | 5/9/2006 | 100 |
| J00134 | Construction | Newcomb Road | | | Micro Pave | 5/10/2006 | |
| | | | | | John Maume | 5857537734 | |
| 31 | Lake Road | Route 250 | Webster | Pavement | Highway Oper | | 0 |
| D00081 | Construction | County Line | | | Recycle & Pave | | |
| | | | | | Don Huss | 5857537732 | |
| 32 | Lawton Road | Route 19 | Clarkson | Pavement | Highway Engr | | 0 |
| J00118 | Construction | Route 260 | | | True & Level, Crack Fill, Surface Treat | | |
| | | | | | John Maume | 5857537734 | |

| | | | | | | | |
|--|--------------------------------------|----------------------------------|-----------|----------------------------------|--------------|------------|-----|
| 33 | Lowden Point Road | Frisbee Hill Road | Greece | Pavement | Highway Engr | 5/24/2006 | 60 |
| J00107 | Construction | Edgemere Drive | | Type 1 Recycle, Surface Treat | | | |
| cold in place recycling complete, schedule surface treat for late july | | | | | John Maume | 5857537734 | |
| 34 | Manitou Road | Buffalo Road | Gates | Pavement | Highway Engr | 5/3/2006 | 100 |
| T00089 | Construction | Shepard Road | | Micro Pave | | 5/17/2006 | |
| Project Complete | | | | | Tony Halaris | 5857537738 | |
| 35 | Morgan Road | Chili Riga Town Line Road | Chili | Pavement | Highway Engr | | 5 |
| T00102 | Construction | Route 383 | | Surface Treat | | | |
| Crackseal complete, scheduling surface treatment. | | | | | Tony Halaris | 5857537738 | |
| 36 | Moul Road | Hamlin / Parma Town Line Road | Parma | Pavement | Highway Engr | 5/20/2006 | 70 |
| J00091 | Construction | Payne Beach Road | | Type 1 Recycle, Surface Treat | | | |
| cold in place recycling completed, awaiting surface treat | | | | | John Maume | 5857537734 | |
| 37 | Mt. Read Blvd. | Stone Road | Greece | Pavement | Highway Engr | | 0 |
| J00153 | Construction | Maiden Lane | | Mill & Pave | | | |
| scheduled for August | | | | | John Maume | 5857537734 | |
| 38 | Mumford Road | North Road | Wheatland | Pavement | Highway Engr | | |
| T00103 | Construction | Baker Road | | T&L | | | |
| Scheduled to commence work week of June 19. | | | | | Tony Halaris | 5857537738 | |
| 39 | North Ave | Ridge Road | Greece | Pavement | Highway Engr | | 0 |
| J00130 | Construction | Maiden Lane | | True & Level | | | |
| | | | | | John Maume | 5857537734 | |
| 40 | North Greece Road Bridge Replacement | Over Northrup Creek | Greece | BIN 3317510 | Bridge | | 0 |
| 13390 | Construction | Between Latta Road and Post Ave. | | Replace Bridge; BIN 3317510 2006 | | | |
| | | | | | Alex Avdenko | 5857537741 | |

| | | | | | | | |
|--|----------------------------|---------------------------------|---------------------------------------|--|--------------|------------|----|
| 41 | Ogden Parma Town Line Road | Trimmer Road | Ogden | Pavement | Highway Engr | | 0 |
| J00025 | Construction | Route 259 | | True & Level | | | |
| | | | | | John Maume | 5857537734 | |
| 42 | Ogden Sweden T.L. Road | Beadle Road | Ogden | Pavement | Highway Engr | | 0 |
| J00172 | Construction | Chambers Road | | Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |
| 43 | Palmer Road | Baker Road | Riga | Pavement | Highway Engr | | |
| T00112 | Construction | Rte 33A | | T&L | | | |
| Scheduled to commence work week of June 19. | | | | | Tony Halaris | 5857537738 | |
| 44 | Parma Center Road | Clarkson / Parma Town Line Road | Parma | Pavement | Highway Engr | | 0 |
| J00092 | Construction | Route 259 | | Spot Repair, True & Level, Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |
| 45 | Penfield Road | Penfield / Brighton Town Line | Penfield | Pavement | Highway Oper | 6/12/2006 | 0 |
| D0035 | Construction | Panorama Trail | Two way traffic maintain with flagger | Micro Pave | | 8/31/2006 | |
| Night Paving | | | | | Don Huss | 5857537732 | |
| 46 | Penfield Road | Route 96 | Brighton | Pavement | Highway Oper | 6/12/2006 | 0 |
| D00134 | Construction | Brighton / Penfield Town Line | Two way traffic maintain with flagger | Micro Pave | | 8/31/2006 | |
| Night Paving | | | | | Don Huss | 5857537732 | |
| 47 | Pinnacle Road | Route I-90 | Henrietta | Pavement | Highway Engr | | |
| T00024 | Construction | Red Lion Road South Entrance | | Spot repair, Micropave | | | |
| | | | | | Tony Halaris | 5857537738 | |
| 48 | Plank Road | Jackson Road | Penfield | Pavement | Highway Oper | 5/29/2006 | 25 |
| 301 | Construction | Route 250 | Two way traffic maintain with flagger | Pave | | 6/30/2006 | |
| Started ditch cleaning & brush removal. Paving schedule 6/19/06. | | | | | Don Huss | 5857537732 | |
| 49 | Plank Road | Creek Street | Penfield | Pavement | Highway Oper | | |
| 164 | Construction | Five Mile Line Road | | Pave | | | |
| | | | | | Don Huss | 5857537732 | |

| | | | | | | | |
|--|-----------------------------------|-----------------------------------|--------------------------------|---------------------------------------|--------------------------------------|------------|-----|
| 50 | Plank Road Culvert Replacement #3 | Over Fourmile Creek Tributary | Penfield | SIN 12-011-481 | CAP Bridge | 7/6/2004 | 95 |
| 1207C | Construction | Between Route 250 and Harris Road | road opened to two way traffic | | Replace Culvert; SIN 12-011-481 2004 | 9/30/2004 | |
| Precast culvert and some ditch piping have been completed. ACOE Individual Permit Public Notification deadline is 9-15-05. Potential construction re-start in late September | | | | | Karen Cox | 5857537742 | |
| 51 | Pond Road | Mendon Center Road | Mendon | Culvert Replacement | Highway Engr | | |
| T00171 | Construction | West Bloomfield Road | | 1300' West of West Bloomfield Road | | | |
| | | | | | Tony Halaris | 5857537738 | |
| 52 | Reed Road | County Line | Sweden | Pavement | Highway Engr | | 0 |
| J00170 | Construction | McIntosh Road | | Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |
| 53 | Ridgeway Avenue | Elmgrove Road | Greece | Pavement | Highway Engr | 5/10/2006 | 100 |
| J00148 | Construction | Long Pond Road | | Micro Pave | | | |
| | | | | | John Maume | 5857537734 | |
| 54 | Salt Road | 0.27 Miles North Of Penfield Rd. | Penfield | Junction Chamber | Highway Oper | | 0 |
| d0043 | Construction | | | New | | | |
| | | | | | Don Huss | 5857537732 | |
| 55 | South Road | Bowerman Road | Wheatland | Pavement | Highway Engr | | 60 |
| T00090 | Construction | River Road | | Cold in place recycle , Surface Treat | | | |
| Cold In Place Recycle completed. Surface treat scheduled for July. | | | | | Tony Halaris | 5857537738 | |
| 56 | St. Paul Boulevard | Thomas Avenue | Irondequoit | Pavement | Highway Oper | 6/19/2006 | 0 |
| D0032 | Construction | Bus Loop | | Micro Pave | | 8/31/2006 | |
| | | | | | Don Huss | 5857537732 | |
| 57 | Stottle Road | Route 386 | Chili | Pavement | Highway Engr | | 5 |
| T00099 | Construction | Chili Avenue | | Surface Treat | | | |
| Crackseal complete, scheduling surface treatment. | | | | | Tony Halaris | 5857537738 | |

| | | | | | | | |
|---|-----------------------|--|--|------------------------------------|----------------------------|------------|-----|
| 58 | Swamp Road | Bridge over Salmon Creek | Sweden | Bridge-BIN 3317320 | Bridge | 7/18/2005 | 100 |
| 12820 | Construction | Between Salmon Creek Road and Sweden Walker Road | Road will be closed to through traffic during construction. Proposed detour: Sweden Walker Road-Colby Street-Salmon Creek Road | | Replace Bridge | 11/15/2005 | |
| Road closed to traffic on July 18, 2005. Existing structure has been removed. Precast arch structure has been installed. Paving guiderail, and fine grading remain to be done. Road opened to traffic @ 8am on September 23. Semi final walk thru held on October 13, 2005. | | | | | Alex Avdenko | 5857537741 | |
| 59 | Titus Avenue | Hudson Avenue | Irondequoit | Pavement | Highway Oper | 6/19/2006 | 0 |
| D00137 | Construction | Kings Highway | | Micro Pave | | 8/31/2006 | |
| | | | | | Don Huss | 5857537732 | |
| 60 | Tobey Road | Mendon Center Road | Pittsford | Pavement | Highway Oper | 5/9/2006 | 75 |
| D00148 | Construction | Route 65 | Two way traffic maintain with flagger | Recycle & Pave /Surface Treat | | 8/31/2006 | |
| Cold inplace completed May 9 from Tobey Woods to Stone Road . Paving completed 5/25/06.Stripping completed 5/29/06 between Tobey Wood and Stone Road. Starting Driveway & Lawn adjustments. | | | | | Don Huss | 5857537732 | |
| 61 | Union Street | Rte 383 | Wheatland | Pavement | Highway Engr | | |
| T00152 | Construction | North Road | | Surface Treat | | | |
| | | | | | Tony Halaris | 5857537738 | |
| 62 | W. Ridge Road (City) | Hanford Landing | City of Rochester | Reconstruct W. Ridge Rd. near Lake | Traffic Signal Engineering | 9/1/2004 | 80 |
| 99047 | Construction | Veterans Bridge | Reduced lanes, occasional weekend/night road closures | | | 9/1/2006 | |
| Working on W. Ridge Rd. and Ridgeway Ave. in the vicinity of the Lake/Ridge/Ridgeway triangle. | | | | | Jim Pond | 5857537755 | |
| 63 | West Sweden Road | Reed Road | Sweden | Pavement | Highway Engr | | 0 |
| J00171 | Construction | Fourth Section Road | | Crack Fill, Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |
| 64 | Westfall Road | Winton Road | Brighton | Pavement | Highway Oper | 5/11/2006 | 100 |
| D0021 | Construction | Route 31 | Two way traffic maintain with flagger | Micro Pave | | 5/22/2006 | |
| Micro Pave completed 5/18/06. Striping completed 5/22/06. | | | | | Don Huss | 5857537732 | |
| 65 | Wheatland Center Road | Rte. 383 | Wheatland | Pavement | Highway Engr | | |
| T00169 | Construction | North Road | | Surface Treat | | | |
| | | | | | Tony Halaris | 5857537738 | |

| | | | | | | | |
|--------|--------------|------------------|--------|-----------------------------|--------------|------------|---|
| 66 | White Road | West Sweden Road | Sweden | Pavement | Highway Engr | | 0 |
| J00087 | Construction | Redman Road | | True & Level, Surface Treat | | | |
| | | | | | John Maume | 5857537734 | |

cpm

| | | | | | | | |
|---|--------------|------------|----------|---------------|--------------|------------|-----|
| 67 | Jackson Road | Plank Road | Penfield | Pavement | Highway Oper | 5/19/2005 | 100 |
| D00128 | cpm | State Road | | Surface Treat | | 7/19/2005 | |
| Pavement Repair Completed. Chip Seal completed. | | | | | Don Huss | 5857537732 | |

Design

| | | | | | | | |
|---|---|---|--|----------------------------------|-------------------|------------|-----|
| 68 | Atlantic Ave./Jackson Road Intersection | | Penfield | | Project Planning | | 75 |
| 1291 | Design | | | | | | |
| Scope reduced to match funding levels, Geoff Benway to manage final design with contract administration by MCDOT. | | | | | Scott Leathersich | 5857537748 | |
| 69 | Atlantic Avenue II | Railroad | City of Rochester | | Proj Plan | | 50 |
| 6106 | Design | Culver Road | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 70 | Attridge Road Bridge Replacement | Over Black Creek | Riga | BIN 3317880 | Bridge | 5/9/2006 | 2 |
| 1387X | Design | Between Chili-Riga Center Road and Chili Avenue Extension | Road will be closed to through traffic. Project detour: Davis Road, NYS Rt. 259, NYS Rt. 33A | Replace bridge BIN 3317880 2008 | | 12/9/2007 | |
| | | | | | Karen Cox | 5857537742 | |
| 71 | Basket Road Bridge Replacement | | Webster | | Bridge | | |
| 12760 | Design | | | | | | |
| | | | | | Bo Mansouri | 5857537740 | |
| 72 | Broad Street Tunnel | Exchange Street | City of Rochester | | Project Planning | | 55 |
| 92036 | Design | Broad Street | | | | | |
| Tom Hack - design engineer for City | | | | | Scott Leathersich | 5857537748 | |
| 73 | Gilmore Road Bridge Replacement | Over Brockport Creek | Clarkson | Bridge-B.I.N. 3317480 | Bridge | 7/12/2005 | 50 |
| 13340 | Design | Between Lake Road and Sweden Walker Road | Road will be closed to through traffic. Project detour: Sweden Walker Road, NYS Route 104, Lake Road | Replace bridge, BIN 3317480 2007 | | 2/13/2006 | |
| This closure will take place at the same time both Lawrence Road locations will be closed. | | | | | Karen Cox | 5857537742 | |
| 74 | Hollenbeck Street | Norton St | City of Rochester | | Proj Plan | | 80 |
| 24xxxx | Design | East Ridge Rd | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 75 | Jefferson Avenue/Brown Street | West Main st to Brown Street and | City of Rochester | | Project Planning | | 100 |
| 5102 | Design | Kensington St to Jefferson Ave | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |

| | | | | | | | |
|--|---------------------------------------|--|---|---------------------------|---|------------|-----|
| 76 | Lawrence Road East Bridge Replacement | Over Otis Creek | Clarkson | Bridge-B.I.N. 3317010 | Bridge | 1/11/2005 | 50 |
| 13360 | Design | B etween Sweden-Walker Rd and Clarkson Parma TL Road | Road will be closed to through traffic. Project Detour: Clarkson Parma Townline Rd., Ireland Rd., NYS Rt 260. | | Replace bridge, BIN 3317010 2007 | 1/9/2007 | |
| This closure will take place during the same time frame as the Lawrence Road West Bridge Replacement and Gilmore Road Bridge Replacement closures. | | | | | Karen Cox | 5857537742 | |
| 77 | Lawrence Road West Bridge Replacement | Over Moorman Creek | Clarkson | BIN 3316990 | Bridge | | |
| 13350 | Design | Between Lake Road and Sweden walker Road | | | Replace Bridge; BIN 3316990 2007 | | |
| | | | | | Alex Avdenko | 5857537741 | |
| 78 | Lawton Road Bridge Replacement | Over Moorman Creek | Clarkson | BIN 3317030 | Bridge | | |
| 13370 | Design | Between Lake Rd. and Sweden-Walker Road | | | Replace Bridge; BIN 3317030 2008 | | |
| | | | | | Alex Avdenko | 5857537741 | |
| 79 | Norton Street | Goodman Street | City of Rochester | | Proj Plan | | 40 |
| 24xxx | Design | East City Line | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 80 | Schlegel Road Culvert Replacement | Over Mill Creek Tributary | Webster | Culvert-S.I.N. 18-003-009 | Bridge | 5/9/2006 | |
| 1329D | Design | Between NYS Rt. 250 and Phillips Road | Road will be closed to through traffic. Project detour: Phillips Road, Klem Road, NYS Rt. 250 | | Replace culvert S.I.N. 18-003-009 2007 | 6/12/2007 | |
| | | | | | Karen Cox | 5857537742 | |
| 81 | Stutson Street | Lake Ave | City of Rochester | | Proj Plan | | 85 |
| 5125 | Design | River St | | | | | |
| On hold pending outside funding | | | | | Scott Leathersich | 5857537748 | |
| 82 | Verona Street | Jay Street | City of Rochester | | Proj Plan | | 100 |
| 2004xx | Design | Platt Street | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 83 | Whitney Road Culvert Replacement | Over Thomas Creek | Perinton | Culvert S.I.N. 13-017-405 | Bridge | | 0 |
| 1329E | Design | Between Hamilton Road and Carter Road | Road will be closed to through traffic. Project detour: Howell Road, NYS Rt. 31F, Turk Hill Road | | Replace culvert, S.I.N. 13-017-405 2007 | | |
| Design Proposal agreed upon 3.9.06. Tentative NTP 5.10.06 | | | | | Brent Penwarden | 5857537733 | |

Planning

| | | | | | | | |
|-------|-----------------------|-------------------------|-------------|----------------------|-------------------|------------|----|
| 84 | Big Ridge Road | Village Line | Odgen | | Proj Plan | | 40 |
| TBD | Planning | Gillett Road | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 85 | Crittenden Road | 1500' East of Park Cir. | Brighton | Shoulder Improvement | Highway Engr | | |
| 117 | Planning | East River Road | | Reconstruct | | | |
| | | | | | Tim Frelie | | |
| 86 | East Ridge Road | City Line | Irondequoit | | Proj Plan | | 0 |
| 1353 | Planning | Culver Road | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 87 | East Ridge Road | City Line | Irondequoit | Reconstruct 2009 | HWY | | |
| D0016 | Planning | Culver Road | | Reconstruct 2009 | | | |
| | | | | | Brent Penwarden | 5857537733 | |
| 88 | Garnsey Road | Route 250 | Perinton | Pavement | HWY | | 10 |
| D0017 | Planning | I- 490 Bridge | | Reconstruct 2007 | | | |
| | | | | | Brent Penwarden | 5857537733 | |
| 89 | Jefferson Avenue | Ayrault Road | Perinton | Pavement | Proj Plan | | 0 |
| D0019 | Planning | Route 31F | | Reconstruct 2009 | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 90 | Jefferson Avenue | Ayrault Road | Perinton | Reconstruct 2008 | Highway Engr | | |
| 303 | Planning | Route 31F | | Reconstruct 2008 | | | |
| | | | | | Brent Penwarden | 5857537733 | |
| 91 | John Street Extension | Bailey Road | Henrietta | | Proj Plan | | 0 |
| 1230 | Planning | Lehigh Station Road | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |

| | | | | | | | |
|--|----------------------------------|----------------------------------|-------------------|------------------|-------------------|------------|----|
| 92 | Joseph Avenue | Ward Ave to Upper Falls Blvd and | City of Rochester | | Proj Plan | | 90 |
| 2004x | Planning | Clifford Ave to Avenue D | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 93 | Lincoln Road | Route 31F | East Rochester | Reconstruct 2010 | | | |
| D00020 | Planning | East Commerical Street | | Reconstruct 2010 | | | |
| | | | | | Don Huss | 5857537732 | |
| 94 | Lyell Avenue | Union Street | Odgen | | Proj Plan | | 0 |
| 1330 | Planning | Village Line | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 95 | Mill Road | Long Pond Road | Greece | | Project Planning | | 75 |
| 1263 | Planning | Manitou Road | | | | | |
| | | | | | Scott Leathersich | 5857537748 | |
| 96 | Mt. Hope Ave. & E. Henrietta Rd. | Elmwood/Mt Hope | City of Rochester | | Proj Plan | | 10 |
| 9101 | Planning | City Line/South Ave | | | | | |
| Tim Hubbard - design engineer for City | | | | | Scott Leathersich | 5857537748 | |
| 97 | Portland Avenue | City Line | Irondequoit | Reconstruct 2011 | Highway Engr | | |
| D00088 | Planning | Titus Avenue | | Reconstruct 2011 | | | |
| | | | | | Brent Penwarden | 5857537733 | |
| 98 | Westfall Road | East Henrietta Road | Brighton | Reconstruct 2009 | Highway Engr | | |
| D0018 | Planning | Clinton Avenue | | Reconstruct 2009 | | | |
| | | | | | Brent Penwarden | 5857537733 | |