

Department of Transportation

Monroe County, New York

Maggie Brooks
County Executive

Terrence J. Rice, P.E. Director

Long Pond Road Improvement Project Newsletter

April 7, 2014

This informational newsletter will provide periodic updates on the status of the project and communicate upcoming activities to effected properties and interested parties.

Project Description

This Monroe County Department of Transportation Project involves the reconstruction of Long Pond Road from approximately 500 feet north of Janes Road to the Lake Ontario State Parkway. The project includes reconstruction of the road with new storm sewers, some new water main, installation of a new concrete box culvert across the road, filling in of ditches, installation of curbing, reconstruction of the full depth pavement and some sidewalk work. The project will also reconstruct the Kuhn Road/Long Pond Road intersection and repave the pavement area over the Lake Ontario State Parkway.

Current Project Status

The work on this roadway project is scheduled to begin on **April 14, 2014**. The project will start with the installation of new storm sewer systems along with some new water main in certain locations. It is anticipated that we will be working on this first part of the project until sometime in June. During this time, our contractor will alternate traffic around work areas with flaggers directing traffic. Also, you may have noticed that utility work such as utility pole upgrades from various utility companies was started earlier this year in anticipation of the roadway project.

Upcoming Work

Once the storm sewer installation is completed, we are scheduled to install a concrete box culvert across Long Pond Road which will require a detour and road closure at the box culvert. The road will be open to local traffic from both directions up to the culvert, but the culvert will not be passable. A detour will be posted. This detour is expected to last approximately one week. This road closure is currently scheduled for some time in June. Following the road closure, Long Pond Road will be converted to a ONE WAY road, open to northbound traffic only, in order to facilitate reconstruction of the roadway. You will receive another newsletter ahead of the detour giving you more information on this as well as the detour start date.

Overall Schedule

The schedule for the overall project is to have the project complete this fall.

Project Contact Information If you have questions:

Full time inspection staff is on site daily working with the contractor. If you have an emergency, question or concern regarding the work in progress or other circumstance, please contact our Resident Engineer at the number below.

PROJECT CONTACT: MCDOT CONTACT:

David Pettis, Resident Engineer Henry Herdzik, Project Manager

Field Office: (585) 621-7802 Office: (585) 753-7729