



Monroe County Department of Transportation

Ongoing Construction Update - June 11, 2012

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road

Allens Creek Road
schedule being coordinated with town and vendors

Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/05/2012**
Scheduled end date: **08/06/2012**
Percent complete: %

Brighton Henrietta Town Line Road: Jefferson Road to NYS Route 15

Brighton Henrietta Town Line Road
Paving complete. Final Striping being scheduled.

Edge Mill and Resurface

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/04/2012**
Scheduled end date: **07/30/2012**
Percent complete: **99 %**

Crittenden Road: East River Road to Route 15

Crittenden Road
schedule being coordinated with town and vendors

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III
Continue installing storm sewers and placing fill. Excavating widening area, stripping topsoil and sawcutting.
One way detour will be implemented at start of construction

Reconstruct/Rehabilitate

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **07/19/2013**
Percent complete: **5 %**

Chili

Chestnut Ridge Road: Route 33A to Paul Road

Chestnut Ridge Road
schedule being coordinated with town and vendors

Hot in place Recycle and Novachip

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue

Union Street
Scheduled start and end dates (Tentative)

Reline Culvert SIN 02-170-351

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **06/25/2012**
Scheduled end date: **07/06/2012**
Percent complete: %

Daily lane closures

City of Rochester

Broad St/Chestnut St/Court St

Contact: **Brent Penwarden (585-753-7729)**
Scheduled start date:

James St Closed; Court St EB, Broad St WB and Broadway SB closed at the proposed roundabout for the construction of the roundabout. Broad is one way WB from Broadway to Chestnut. Detour using Chestnut, Union, East Ave, & Pitkin St.

Scheduled end date: **09/26/2012**
 Percent complete: **50 %**

Commun. Conduit Replacement Proj. Phase III
Work started May 17, 2012 and will continue through early October.

Contact: **Jim Pond (585-753-7755)**
 Scheduled start date: **05/17/2012**
 Scheduled end date: **10/14/2012**
 Percent complete: **10 %**

Some limited lane closures while installing conduit.

Culver Rd: Atlantic & Laurelton to Garson & Clifford
 Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**
 Scheduled start date:
 Scheduled end date: **08/23/2012**
 Percent complete: **85 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union
 University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**
 Scheduled start date:
 Scheduled end date: **08/31/2012**
 Percent complete: **40 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road
 Ireland Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/18/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Lawrence Road: Route 260 to Clarkson Parma Town Line Road
 Lawrence Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/18/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Lawton Road: Rte. 19 to Rte. 260
 Lawton Road
schedule being coordinated with town and vendor

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/18/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line
 Monroe Orleans County Line Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/18/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

East Rochester

Linden Avenue: 1000' 'west of Rte. 153 to Whitney Road
 Linden Avenue
schedule being coordinated with town and vendors

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue
schedule being coordinated with town and vendors

Prep for 2013 Resurface

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Gates**Lyell Road: Manitou Road to Elmgrove Road**

Lyell Road
schedule being coordinated with town and vendor

Edge mill, Novachip

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Pixley Road: Route 204 Bridge to Buffalo Road

Pixley Road
Work is expected to begin in late July 2012

Resurface

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **06/04/2012**
 Scheduled end date: **09/24/2012**
 Percent complete: %

Daily Lane Closures

Greece**Beach Avenue: Dewey Avenue to Edgemere Drive**

Beach Avenue
schedule being coordinated with town and vendors

Double Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project
Topsoil and re-seeding being touched up as needed. Town and RGE currently performing street lighting installation.

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **05/01/2011**
 Scheduled end date: **11/15/2011**
 Percent complete: **100 %**

Dorsey Road is open to two way traffic.

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road
schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Hincher Road: Manitou Road to North Greece Road

Hincher Road
schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/01/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: %

Kirk Road: Over Round Pond Creek Tributary to Between Latta Rd. and Janes Rd.

Kirk Road/Round Pond Creek Tributary
Bridge reconstruction is underway.

Replace 2 Bridges BIN 3317550 & 3317540

Contact: **Hank Herdzik (585-753-7729)**
 Scheduled start date: **05/16/2012**
 Scheduled end date: **09/30/2012**
 Percent complete: **10 %**

Kirk Road is closed to through traffic at the bridge. A Detour is posted to use Janes Road, Island Cottage Road and Latta Road.

Lee Road: City Line to Ridgeway Avenue

Lee Road
Work expected to begin in late June/early July 2012

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **06/04/2012**
 Scheduled end date: **09/24/2012**
 Percent complete: %

Daily Lane closures

Lowden Point Road: Flynn Road to Edgemere Drive

Lowden Point Road
schedule being coordinated with town and vendors

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

North Greece Road: Frisbee Hill Road to Hincer Road

North Greece Road
schedule being coordinated with town and vendors

Prep for 2013 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Ridgeway Avenue: Bellwood Drive to Lee Road

Ridgeway Avenue
Work expected to begin week of June 18.

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **06/11/2012**
Scheduled end date: **07/09/2012**
Percent complete: %

Night Work for milling and paving operations. Daytime daily lane closures for other work items.

Vintage Lane: Long Pond Road to Mt. Read Boulevard

Vintage Lane
Work expected to begin in August 2012

Mill and Resurface

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **06/04/2012**
Scheduled end date: **09/24/2012**
Percent complete: %

Daily lane closures

Hamlin

Clarkson Hamlin Town Line Road: Drake Road to Route 18

Clarkson Hamlin Town Line Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Hamlin Parma Town Line Rd: Rte. 18 to Brick Schoolhouse Rd

Hamlin Parma Town Line Rd
schedule being coordinated with town and vendor

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road

North Hamlin Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Redman Road: Church Road to Cook Road

Redman Road
schedule being coordinated with town and vendor

Prep for 2013 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road

Walker Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Henrietta

John Street Extension: Bailey Road to Lehigh Station Road

John Street Extension Build New Road
Contractor completed clearing & grubbing., starting topsoil stripping and stockpiling

Contact: **Karen Cox (585-753-7748)**
 Scheduled start date: **04/10/2012**
 Scheduled end date: **10/05/2012**
 Percent complete: **18 %**

new road; traffic impact will be minimal

Middle Road: Lehigh Station Road to Calkins Road

Middle Road Hot in Place Recycle and Resurface
Hot in Place recycle scheduled for the week of 7/23/2012

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Pinnacle Road: Red Lion Drive to Stone Road

Pinnacle Road Micropave
Micropave scheduled for July

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Irondequoit**Cooper Road: Titus Avenue to St Paul Blvd**

Cooper Road Mill and Resurface
schedule being coordinated with town and vendors

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Kings Highway: Titus Avenue to Lakeshore Boulevard

Kings Highway Slope Repairs
construction schedule being coordinated with contractor

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **07/09/2012**
 Scheduled end date: **07/30/2012**
 Percent complete: **%**

Pattonwood Drive: Thomas Avenue to St. Paul Blvd

Pattonwood Drive Micropave
Micropave complete, long line striping complete, need to finish cross walks.

Contact: **Tony Halaris (585-753-7738)**
 Scheduled start date: **05/16/2012**
 Scheduled end date: **06/04/2012**
 Percent complete: **98 %**

Mendon**Bulls Sawmill Road: Rte. 251 to Pittsford Mendon Center Road**

Bulls Sawmill Road Surface treat
Surface treat scheduled for the week of 7/16/2012

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Parish Rd: Over Irondequoit Creek Tributary to Between West Bloomsfield Rd & Lanning Rd

Parish Rd Replace Culvert
Complete

Contact: **Tim Joyce (585-753-7743)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **05/23/2012**
 Percent complete: **%**

Road Closure. Detour is Parish Rd, NY RT64, Hill Rd & West Bloomsfield Rd

Pittsford Mendon Center Rd: Route 251 to Canfield Road

Pittsford Mendon Center Rd Surface Treat
Surface treat schedule for the week of July 16

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/07/2012**
 Scheduled end date: **09/03/2012**
 Percent complete: **%**

Pond Rd: Route 65 to Douglas Road

Contact: **Jim Gagnier (585-753-7732)**

Pond Rd <i>Cold mix paving complete, scheduling shoulder work</i>	Cold Mix Pave and Surface Treat	Scheduled start date: 05/28/2012 Scheduled end date: 09/03/2012 Percent complete: 65 %
--	---------------------------------	---

Smith Road: Pittsford Mendon Center Rd to Route 64 Smith Road <i>schedule being coordinated with town and vendors</i>	Reline culvert and prep for 2013 Recycle and Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/07/2012 Scheduled end date: 09/03/2012 Percent complete: %
--	--	--

West Bloomfield Road: Rte. 251 to Canfield Road West Bloomfield Road <i>Surface treat scheduled for week of 7/16/2012</i>	Surface treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 05/07/2012 Scheduled end date: 09/03/2012 Percent complete: %
--	---------------	--

Odgen

Canal Road: Washington Street to Route 259 Canal Road <i>Washington to Trimmer - Nova Chip is complete. Trimmer to Rte. 259 surface treat is scheduled for the week of June 11.</i>	Novachip - Washington St to Trimmer Rd; Surface Treat - Trimmer Rd to Rte. 259	Contact: Mike Slattery (585-753-7734) Scheduled start date: 05/21/2012 Scheduled end date: 09/03/2012 Percent complete: 60 %
--	--	---

Dewey Street: Hubbell Road to Route 36 Dewey Street <i>Surface treat should be done on 6/14/2012, weather permitting. Road will be swept the week of 7/2/2012.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/14/2012 Scheduled end date: 09/03/2012 Percent complete: %
---	---------------	--

Gillett Road: Shepard Road to Lyell Road Gillett Road <i>schedule being coordinated with town and vendor</i>	Prep for 2013 Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/18/2012 Scheduled end date: 09/03/2012 Percent complete: %
---	-----------------------------	--

Lyell Avenue: Union Street to Village Line Lyell Avenue Improvements <i>contractor will be installing concrete sidewalks and paving driveways</i>	Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039	Contact: Karen Cox (585-753-7742) Scheduled start date: 08/01/2011 Scheduled end date: 06/30/2012 Percent complete: 76 %
--	--	---

One way westbound detour was put into effect on April 9. Detour will utilize Union Street, Route 31 and Gillette Road. Will remain in place until the end of construction.

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road Gallup Road <i>Cutting the shoulders and cleaning the ditch has begun. T&L will start the week of 6/11/2012.</i>	Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/04/2012 Scheduled end date: 09/03/2012 Percent complete: 20 %
--	---------------	---

Parma

Contact: **Tom Frys (585-753-7741)**

Collamer Road Bridge	Monroe County Managing Bridge Replacement Project	Scheduled start date:
<i>Bridge to close June 13. Contractor will remove guide rail, clear and grub, mobilize equipment and begin to drive piles.</i>		Scheduled end date:
		Percent complete: %
Hill Road Bridge (Over Brockport Creek)	Monroe County Managing Bridge Replacement Project	Contact: Tom Frys (585-753-7741)
<i>Construction scheduled for June 25, 2012 (after school year ends)</i>		Scheduled start date: 06/25/2012
		Scheduled end date: 09/11/2012
		Percent complete: %
Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge		Contact: Tom Frys (585-753-7741)
Hill Road Bridge (Over Salmon Creek)	Replace	Scheduled start date: 06/05/2011
<i>Top to be paved at same time as Brockport Creek bridge.</i>		Scheduled end date: 11/18/2011
		Percent complete: 95 %
Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.		
Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd		Contact: Tim Joyce (585-753-7743)
Hinkleyville Road	Membrane Waterproofing SIN 11-214-013	Scheduled start date: 08/20/2012
<i>Scheduled start and end dates (Tentative)</i>		Scheduled end date: 09/07/2012
		Percent complete: %
Road Closure. Detour is not yet determined.		
Huffer Road: North Avenue to Lake Ontario		Contact: Mike Slattery (585-753-7734)
Huffer Road	Surface Treat	Scheduled start date: 06/04/2012
<i>Drainage work has begun. Minor T&L will take place the week of 6/11/2012.</i>		Scheduled end date: 09/03/2012
		Percent complete: 15 %
Pinehill Road: Hinkleyville Road to Trimmer Road		Contact: Mike Slattery (585-753-7734)
Pinehill Road	Cold in Place Recycle and Surface Treat	Scheduled start date: 05/07/2012
<i>Cold-in-place recycle is complete. First surface treat to be done the week of 6/11/2012, weather permitting</i>		Scheduled end date: 09/03/2012
		Percent complete: 50 %
Penfield		
Penfield Road: Over Irondequoit Creek to Between the two intersections of Old Penfield Road		Contact: Karen Cox (585-753-7742)
Penfield Road Bridge Rehabilitation	Rehabilitate Bridge BIN 1048530	Scheduled start date: 03/13/2012
<i>Contractor removed bridge superstructure and will be working on bridge abutments</i>		Scheduled end date: 10/27/2012
		Percent complete: 14 %
Road will be closed APRIL 30 to through & pedestrian traffic at the bridge site. Detour will utilize Old Penfield Road.		
Plank Road: Shoecraft Road to Jackson Road		Contact: Jim Gagnier (585-753-7732)
Plank Road	Hot in Place Recycle and Resurface	Scheduled start date: 07/23/2012
<i>Hot in Place recycle scheduled for the week of 7/23/12</i>		Scheduled end date: 09/03/2012
		Percent complete: %
Salt Road: Rte. 286 to Plank Road		Contact: Jim Gagnier (585-753-7732)
Salt Road	Prep for 2013 surface treat	Scheduled start date: 05/07/2012
<i>Prep work to begin in July</i>		Scheduled end date: 09/03/2012
		Percent complete: %

Perinton

Baird Road: Rte. 31F to Whitney Road

Baird Road
Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/23/2012**
Scheduled end date: **06/29/2012**
Percent complete: **100 %**

Howell Road: Rte. 31F to Whitney Road

Howell Road
Surface treat scheduled for the week of 6/25/2012

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: **%**

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue
Stormwater, sanitary and water improvements are complete. Road boxout complete. Curb installation in process and sidewalks being formed and poured. Paving on west side from Brentwood to Ayrault to follow.
One way northbound traffic pattern in place. Southbound traffic detoured east on 31F, south on Rte 250 to Ayrault

Reconstruct

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **03/14/2011**
Scheduled end date: **09/14/2012**
Percent complete: **75 %**

Marsh Road: Rte. 96 to Pittsford Town Line

Marsh Road
Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/23/2012**
Scheduled end date: **06/29/2012**
Percent complete: **100 %**

Pittsford

East Street: Mendon Town Line to Rte. 96

East Street
Surface treat scheduled for the week of 7/16/2012

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/08/2012**
Scheduled end date: **09/03/2012**
Percent complete: **%**

Tobey Road
schedule being coordinated with town and vendors and other portion of Tobey

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: **%**

Tobey Road: Rte. 65 to Tobey Woods

Tobey Road
schedule being coordinated with town and vendors

Pave Smoothseal

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: **%**

West Bloomfield Road: Canfield Road to Route 64

West Bloomfield Road
Prep work to begin in July

Build edges and asphalt repair for 2013 Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: **%**

Riga

Bridgeman Road: Malloch Road to Route 36

Bridgeman Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/30/2012**

Surface treat is complete. The road will be swept the week of 6/11/2012.

Scheduled end date: **09/03/2012**

Percent complete: **70 %**

Bromley Road: Percy Road to Attridge Road

Bromley Road

True & Level

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Griffin Road: Route 36 to Palmer Road

Griffin Road

Surface Treat

Surface treat is complete. The road will be swept the week 6/11/2012.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/28/2012**

Scheduled end date: **09/03/2012**

Percent complete: **70 %**

McIntosh Road: Kendall Road to Dewey Street

McIntosh Road

Build edges and prep for 2013 Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/04/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Rush

Honeoye Falls #6 Road: Rte. 15 to Works Road

Honeoye Falls #6 Road

Novachip

Complete

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/21/2012**

Scheduled end date: **06/29/2012**

Percent complete: **100 %**

Phelps Road: Works Road to Route 15A

Phelps Road

Surface Treat

Surface treat scheduled for the week of 6/18/2012

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Sweden

Redman Road: Capen Road to Route 31A

Redman Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Reed Road: Jurisdiction Line to Rte. 19

Reed Road

Cold in Place Recycle and Surface Treat

CIP is complete. First surface treat is scheduled for mid June, with the second 2 to 3 weeks later.

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/07/2012**

Scheduled end date: **09/03/2012**

Percent complete: **50 %**

West Sweden Road: Jurisdiction Line to Rte. 31A

West Sweden Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

White Road: West Sweden Road to Redman Road

White Road

Surface Treat

schedule being coordinated with town and vendor

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/18/2012**

Scheduled end date: **09/03/2012**

Percent complete: **%**

Webster

Bay Road: Rte. 104 to Klem Road

Bay Road
Micropave scheduled for the week of 6/15/2012

Micropave

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Lake Road: IBOB to Bay Road

Lake Road
Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/22/2012**
Scheduled end date: **06/29/2012**
Percent complete: **100 %**

Monroe Wayne CL Road: Route 104 to Town Jurisdiction

Monroe Wayne CL Road
Scheduled for week of 7/9/12

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/09/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Salt Road: Schlegel Road to Lake Road

Salt Road
Scheduled for the week of 7/9/12

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/09/2012**
Scheduled end date: **08/31/2012**
Percent complete: %

Salt Road: Rte. 104 to Schlegel Road

Salt Road
Prep work to begin in July

Prep for 2013 surface treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/07/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Wheatland

North Road: Rte. 36 to Belcoda Road

North Road
Nova chip is complete. Shoulder back-up and driveway adjustments to begin the week of 6/4/2012.

Novachip

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/21/2012**
Scheduled end date: **09/03/2012**
Percent complete: **65 %**

Union Street: Route 383 to North Road

Union Street
Cold-in-place recycle is complete. Surface treat will take place the week of 6/18/2012. Driveway adjustments and shoulder adjustments are being done the week of 6/4/2012.

Cold in Place Recycle & Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/29/2012**
Scheduled end date: **09/03/2012**
Percent complete: **60 %**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road
schedule being coordinated with town and vendor

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/18/2012**
Scheduled end date: **09/03/2012**
Percent complete: %