



Monroe County Department of Transportation

Ongoing Construction Update - August 16, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester

ITS Phase III Camera and conduit installations
Construction started in May, to be completed in October. Working in Irondequoit and Greece.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **11/10/2013**
Percent complete: **20 %**

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass

City Water Bureau Conduit Modernization II Water Main Replacement

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **35 %**

NB traffic will be detoured via BHTL, Winton & Westfall in July & August 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.

Westfall Road III Reconstruct/Rehabilitate
Time extension granted. Work on S. Clinton intersection-signals, paving top. Finish remaining sidewalks and driveways. Topsoil and seed.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **08/30/2013**
Percent complete: **87 %**

One way traffic detour removed. Open to two way traffic. Intermittent lane closures will occur to complete work items.

Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road

Winton Road Reline Culvert SIN 01-098-212
Currently in design; possible construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: **0 %**

Daily lane closures as needed.

Chili

Chestnut Ridge Road: Paul Road to Chili Ave

Chestnut Ridge Road Hot-in-place recycle & Novachip
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/20/2013**
Scheduled end date:
Percent complete: **100 %**

Clifton Road: Chili Riga Town Line Road to Wheatland Center Road

Clifton Road Surface Treat
Minor repairs completed. Surface treat to be completed in mid August.

Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **10 %**

Morgan Road: Chili Riga Town Line to Rte. 383Morgan Road
Tree work complete

Prep for 2014 Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **08/01/2013**
Scheduled end date:
Percent complete: **35 %****Paul Road: Dead End to King Road**Paul Road
Work scheduled for week of 8/19

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/01/2013**
Scheduled end date: **09/01/2013**
Percent complete: **%****Paul Road: Chili Ave to Beahan Road**

Paul Road - Fisher Rd Corridor Improvements

Pav't Rehab, intersection imprvmnts, new road construction

*Overall work includes Paul Rd resurfacing (Chili Ave to Beahan Rd), Jetview Dr/Paul Rd intersection improvements, Jetview Dr pavement rehab, and extension of Jetview Dr to Chili Ave. Reconstruction & extension of Jetview Dr underway - paving complete up to binder course from Airline Dr to Market St. Top course to follow. Widening of Jetview Paul intersection underway - work on south side to begin week of 8/19. Paul Rd pavement rehab complete. Driveway and sidestreet restorations expected to be complete week of 8/19. Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.*Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **05/29/2013**
Scheduled end date: **11/01/2013**
Percent complete: **50 %****Stottle Road: Rte. 386 to Rte. 33A**Stottle Road
Work scheduled for week of 8/19. Tree Work Complete

Surface Treat

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **25 %****Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue**

Union Street

Reline Culvert SIN 02-170-351

*Daily lane closures as needed.*Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **05/13/2013**
Scheduled end date:
Percent complete: **100 %****Wheatland Center Road: Wheatland Chili Town Line to Morgan Road**Wheatland Center Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **100 %****Chili / Gates****Beahan Road: Paul Road to Chili Avenue**Beahan Road
Project complete

Mill & Resurface

Contact: **Tony Halaris (585-753-7747)**
Scheduled start date: **06/03/2013**
Scheduled end date: **08/01/2013**
Percent complete: **99 %****Clarkson****Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18**Clarkson Hamlin Town Line Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/18/2013**
Scheduled end date:
Percent complete: **100 %****Lawrence Road: Rte. 19 to Rte. 260**

Lawrence Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/19/2013**

Complete

Scheduled end date:
Percent complete: 100 %

Lawton Road: Rte. 19 to Rte. 260

Lawton Road Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: 07/19/2013
Scheduled end date:
Percent complete: 100 %

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street

South Lincoln Road Reconstruct
Curb installation and base course paving complete between Rt 31F and E. Spruce - binder course and top course to follow. North end pavement reconstruction (curb, underdrain and box out) to begin week of 8/19.
One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: 01/07/2013
Scheduled end date: 11/15/2013
Percent complete: 55 %

Gates

Long Pond Road: Lyell Ave to Gates Greece Town Line

Long Pond Road Micropave
Project Completed

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: 05/13/2013
Scheduled end date: 05/28/2013
Percent complete: 100 %

Greece

East Manitou Road: Frisbee Hill Road to Edgemere Drive

East Manitou Road Surface Treat
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: 05/28/2013
Scheduled end date: 06/21/2013
Percent complete: 100 %

Frisbee Hill Road: Manitou Road to North Greece Road

Frisbee Hill Road Edge Mill & Novachip
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: 07/02/2013
Scheduled end date: 08/01/2013
Percent complete: 100 %

Hincher Road: Manitou Road to North Greece Road

Hincher Road Surface Treat
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: 05/28/2013
Scheduled end date: 06/21/2013
Percent complete: 100 %

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane

Long Pond Road Over Round Pond Creek Reline twin pipe
Project to be re-bid

Contact: **Tom Frys (585-753-7741)**
Scheduled start date:
Scheduled end date:
Percent complete: 0 %

North Greece Road: Frisbee Hill Road to Hincher Road

North Greece Road Surface Treat
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: 05/28/2013
Scheduled end date: 06/21/2013
Percent complete: 100 %

Payne Beach Road: Manitou Road to Lake Ontario

Contact: **Tony Halaris ()**

Payne Beach Road <i>Project Complete</i>	Hot-in-place recycle & Novachip	Scheduled start date: 06/17/2013 Scheduled end date: Percent complete: 100 %
---	---------------------------------	--

Hamlin

Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road

Hamlin Parma Town Line Road <i>Complete</i>	Nova Chip	Contact: Mike Slattery (585-753-7734) Scheduled start date: 06/12/2013 Scheduled end date: Percent complete: 100 %
--	-----------	--

Redman Road: Rte. 18 to Cook Road

Redman Road <i>1st surface treat is complete. 2nd surface treat scheduled for mid August.</i>	Double Surface Treat	Contact: Mike Slattery (585-753-7734) Scheduled start date: 07/15/2013 Scheduled end date: Percent complete: 45 %
--	----------------------	---

Henrietta

Erie Station Road: Middle Road to Rte. 15A

Erie Station Road <i>Complete</i>	Edge Mill and NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/15/2013 Scheduled end date: 08/01/2013 Percent complete: 100 %
--------------------------------------	------------------------	--

Lehigh Station Road: East River Road to Rte. 15

Lehigh Station Road <i>NovaChip complete, scheduling shoulder back-up.</i>	NovaChip	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 06/24/2013 Scheduled end date: 08/16/2013 Percent complete: 90 %
---	----------	---

Middle Road: Erie Station Road to Lehigh Station Road

Middle Road <i>Prep work to begin in August</i>	Prep for '14 surface treatment	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 08/19/2013 Scheduled end date: Percent complete: %
--	--------------------------------	--

Middle Road: Rush Henrietta TL Road to Erie Station Road

Middle Road <i>3/8" surface treat complete, 1a surface treat scheduled for the week of 8/19.</i>	Double Surface Treat	Contact: Jim Gagnier (585-753-7732) Scheduled start date: 07/08/2013 Scheduled end date: 09/01/2013 Percent complete: %
---	----------------------	--

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road

East Ridge Road Improvement Project <i>The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.</i>	Reconstruct/Rehabilitate	Contact: Hank Herdzik (585-753-7729) Scheduled start date: 07/02/2012 Scheduled end date: 12/20/2013 Percent complete: 60 %
---	--------------------------	--

The one way detour between Goodman St. and Culver Rd. is currently in place. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

Kings Highway: Titus Ave to Lakeshore Blvd

Kings Highway <i>Slope Stabilization complete. Scheduling guide rail repairs.</i>	True & Level	Contact: Tony Halaris (585-753-7738) Scheduled start date: 07/08/2013 Scheduled end date: Percent complete: 70 %
--	--------------	--

Portland Avenue: City Line to Titus Ave

Portland Avenue Improvement Project

Reconstruct/Rehabilitate

South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.

The project is under way. Two way traffic will be maintained.

Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **04/01/2013**Scheduled end date: **11/15/2013**Percent complete: **55 %****Mendon****Cheese Factory Road: Rte. 65 to West Bloomfield Road**

Cheese Factory Road

Double Surface Treat

*3/8" Surface treat complete, 1A stone surface treat scheduled for week of 8/19*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **45 %****Douglas Road: Pond Road to Canfield Road**

Douglas Road

Prep for 2014 Surface Treat

*Prep work planned for August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/26/2013**

Scheduled end date:

Percent complete: %

Mendon Center Road: Over Irondequoit Creek Tributary to Between Rte. 251 and Bulls Saw Mill Road

Mendon Center Road Culvert Replacement

Slipline existing culvert

*No road closure will be needed. Daily lane closures will occur with flaggers.*Contact: **Hank Herdzik (585-753-7729)**Scheduled start date: **06/17/2013**Scheduled end date: **09/30/2013**Percent complete: **90 %**

Two way traffic will be maintained.

Pond Road: Rte. 65 to Douglas Road

Pond Road

Surface Treat

*Surface Treat complete, scheduling striping.*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/08/2013**Scheduled end date: **09/01/2013**Percent complete: **90 %****Sibley Road: Rte. 15A to Rte. 65**

Sibley Road

Prep for 2014 Surface Treat

*Prep work scheduled for August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/26/2013**

Scheduled end date:

Percent complete: %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Rd

Smith Road

Recycle and Double Surface Treat

*Full depth recycle complete, cold mix paving scheduled for the week of August 19th*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **07/22/2013**

Scheduled end date:

Percent complete: **25 %****Stoney Lonesome Road: Rte. 251 to Rte. 65**

Stoney Lonesome Road

Prep for 2014 Surface Treat

*Prep work scheduled to begin in August*Contact: **Jim Gagnier (585-753-7732)**Scheduled start date: **08/26/2013**

Scheduled end date:

Percent complete: %

Odgen**Gillett Road: Shepard Road to Rte. 531**

Gillett Road

Surface Treat

*True & level is complete. Surface treat to be completed in 2014. Pavement markings still needed.*Contact: **Mike Slattery (585-753-7734)**Scheduled start date: **06/10/2013**

Scheduled end date:

Percent complete: **95 %**

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road

Gallup Road

Surface treat is complete. Road to be swept the week of 8/16/2013.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/25/2013**

Scheduled end date:

Percent complete: **95 %**

Parma

Bennett Road: Wilder Road to Curtis Road

Bennett Road

Prep work to begin the week of 8/26/2013.

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/11/2013**

Scheduled end date:

Percent complete: %

Burritt Road: Clarkson Parma Town Line Road to Rte. 259

Burritt Road

Surface treat is completed. Road to be swept the week of 8/26/2013.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: **95 %**

Dean Road: Rte. 104 to Peck Road

Dean Road

Surface treat is complete. Road to be swept the week of 8/19/13 and pavement markings to follow.

Surface Treat

Contact: **Mike Slattery ()**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: **85 %**

Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104

Hinkleyville Road

Surface treat is scheduled for the week of 8/19/2013.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: %

Huffer Road: North Ave to Lake Ontario

Huffer Road

Surface treat is complete. Road to be swept the week of 8/19/2013.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: **95 %**

Lighthouse Road: Curtis Road to Moul Road

Lighthouse Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/05/2013**

Scheduled end date:

Percent complete: %

Penfield

Huber Road: Perinton TL to Rte. 441

Huber Road

Prep work to begin in August

Prep for 2014 Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **08/26/2013**

Scheduled end date:

Percent complete: %

Salt Road: Rte. 286 to Webster TL

Salt Road

Surface treat complete, scheduling striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/17/2013**

Scheduled end date: **09/01/2103**

Percent complete: **90 %**

Perinton

Ayrault Road at Harvest Road
Meeting with gutter contractor to develop plan

Improve drainage w/structure edge treatment

Contact: **Jim Gagnier ()**
Scheduled start date: **08/26/2013**
Scheduled end date:
Percent complete: %

Pittsford

East Street
Coordinating Schedule with the Town & Vendor

Replace culvert

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/02/2013**
Scheduled end date:
Percent complete: %

Linden Avenue: Rte. 441 to 1000' west of Rte. 153

Linden Avenue
Drainage work to begin the week of 6/24

Mill and Resurface

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/24/2013**
Scheduled end date:
Percent complete: **5 %**

West Bloomfield Road: Canfield Road to Rte. 64

West Bloomfield Road
Surface treat complete, scheduling striping

Surface Treat

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **90 %**

Riga

Betteridge Road: Griffin Road to Rte. 33A
Betteridge Road

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: %

Riga/Ogden

Bangs Road: Kendall Road to Dewey Street

Bangs Road
Surface treat is complete. Road to be swept the week of 8/19/2013 with pavement markings to be done shortly after.

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/10/2013**
Scheduled end date:
Percent complete: **95 %**

McIntosh Road: Kendall Road to Dewey Street

McIntosh Road
Complete

Surface Treat

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/20/2013**
Scheduled end date: **07/19/2013**
Percent complete: **100 %**

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line
Pinnacle Road Highway Rehabilitation

Recycle and resurface

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/15/2013**

Place shoulder backup material. Continue sideslope grading.
Continue work on driveway aprons.

Traffic will be maintained on site with intermittent
alternating 2 way traffic

Scheduled end date: **10/29/2013**

Percent complete: **55 %**

Woodruff Road: Honeoye Falls #6 to East River Road

Woodruff Road

Prep work scheduled to begin in September

Prep for 2014 Surface Treat

Contact: **Jim Gagnier ()**

Scheduled start date: **09/09/2013**

Scheduled end date:

Percent complete: %

Rush / Mendon

Honeoye Falls #6 Road: Works Road to Rte. 15A

Honeoye Falls #6 Road

Complete

Novachip

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **06/20/2013**

Scheduled end date: **07/05/2013**

Percent complete: **100 %**

Sweden

Beadle Road: Rte. 19 to Odgen Sweden Town Line Road

Beadle Road

Prep work to begin in mid August.

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **08/12/2013**

Scheduled end date:

Percent complete: %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street

Ogden Sweden Town Line Road

Drainage work has begun.

Prep for '14 Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/24/2013**

Scheduled end date:

Percent complete: **15 %**

Reed Road: Rte. 19 to Ogden Sweden Town Line

Reed Road

Recycle is complete. First of two surface treatments to start the week of 8/19/2013.

Recycle, Double Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/08/2013**

Scheduled end date:

Percent complete: **35 %**

West Sweden Road: Jurisdiction Line to Rte. 31A

West Sweden Road

Surface treat scheduled for 8/20/2013

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **06/12/2013**

Scheduled end date: **09/01/2013**

Percent complete: **10 %**

Webster

Bay Road: Klem Road to Lake Road

Bay Road

Complete

Surface treat

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: **100 %**

Five Mile Line Road: Rte. 104 to Klem Road

Five Mile Line Road

Complete

Surface Treat Shoulders only

Contact: **Jim Gagnier (585-753-7732)**

Scheduled start date: **07/08/2013**

Scheduled end date: **09/01/2013**

Percent complete: **100 %**

Klem Road: Holt Road to Rte. 250

Klem Road Hot-in-Place Recycle and Pave
Hot in place recycle complete, intersection milling & paving planned for September 2013

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **06/15/2013**
 Scheduled end date:
 Percent complete: **35 %**

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road

Klem Road Bridge Rehabilitation Rehabilitate Multi-pipe Bridge
The project is currently under construction.

Contact: **Hank Herdzyk (585-753-7729)**
 Scheduled start date: **07/08/2013**
 Scheduled end date: **10/15/2013**
 Percent complete: **25 %**

The improvements to the bridge will not need a road closure, but the road shoulders will be closed. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Penfield TL to Rte. 404

Salt Road Prep for 2014 Surface Treat
Asphalt wedging complete

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **07/08/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: **90 %**

Salt Road: Rte. 404 to Schlegel Road

Salt Road Nova Chip and Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **05/22/2013**
 Scheduled end date: **09/01/2013**
 Percent complete: **100 %**

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road

Salt Road Culvert Replacement Replace culvert with a bridge
Estimated duration of road closure is four months.

Contact: **Karen Cox (585-753-7742)**
 Scheduled start date: **07/15/2013**
 Scheduled end date: **10/30/2013**
 Percent complete: **5 %**

Road will be closed to through traffic on July 15; detour will utilize NYS Rt 404, Phillips Rd and State Rd

State Road: Salt Road to Monroe Wayne County Line Road

State Road Prep for 2014 Surface Treat
Prep work scheduled to begin in September

Contact: **Jim Gagnier (585-753-7732)**
 Scheduled start date: **09/09/2013**
 Scheduled end date:
 Percent complete: **%**

Wheatland**George Street: Flint Hill Road to Rte. 36**

George Street Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **07/22/2013**
 Scheduled end date:
 Percent complete: **100 %**

North Road: County Line to Rte. 36

North Road Nova Chip
Minor drainage work scheduled the week of 9/1/2013.

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **06/15/2013**
 Scheduled end date:
 Percent complete: **90 %**

Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd

Twin Bridge Road Bridge Rehabilitation South Bridge: Super structure replacement; North Bridge: Major rehab

Precast voided slab installation on South bridge week of 8/19. Structural concrete repairs to North bridge ongoing.

Contact: **Rob Kozarits (585-753-7747)**
 Scheduled start date: **06/17/2013**
 Scheduled end date: **11/15/2013**
 Percent complete: **35 %**

Twin Bridge Road is currently closed. Traffic is being detoured around closure via Rte 383, Rte 36 and State St.

Union Street: North Road to Chili Wheatland Town Line

Union Street Surface Treat

Contact: **Mike Slattery (585-753-7734)**
 Scheduled start date: **05/13/2013**

Complete

Scheduled end date:
Percent complete: **100 %**

Wheatland Center Road: North Road to Chili Wheatland Town Line

Wheatland Center Road

Surface Treat

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **07/22/2013**

Complete

Scheduled end date:

Percent complete: **100 %**

Wheatland/Riga

Winslow/Hosmer Roads: Belcoda Road to Jenkins Road

Winslow/Hosmer Roads

Build Edges, True and Level

Contact: **Mike Slattery (585-753-7734)**

Scheduled start date: **05/16/2013**

Building shoulders/edges has begun.

Scheduled end date: **10/01/2013**

Percent complete: **35 %**