



Monroe County Department of Transportation

Ongoing Construction Update - December 27, 2011

Maggie Brooks
County Executive

Chili

Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.

Union Street Bridge Replacement

Replace Bridge BIN 3317430 2011

Road will be reopened to traffic during the week of December 19.

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/01/2011**

Scheduled end date: **12/25/2011**

Percent complete: **90 %**

Road was closed to through traffic on 8-8. Detour: Morgan Road, Stottle Road, Chili Avenue

City of Rochester

Culver Rd: Atlantic & Laurelton to Garson & Clifford

Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **74 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union

University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **25 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Reconstruct

Punch list items being completed.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/15/2011**

Percent complete: **98 %**

Dorsey Road is open to two way traffic. Flaggers may be required for completion of punch list items.

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet

Rehabilitate Bridge BIN 3211130

Project in winter shutdown. Project startup to be determined by weather.

Require 28 consecutive days of 45 degree and rising temperatures.

Detour traffic: Beach to Dewey to Latta to Island Cottage

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **04/01/2012**

Scheduled end date: **05/29/2012**

Percent complete: **80 %**

Henrietta

Contact: **Jim Gagnier (585-753-7732)**

Calkins Road
Removing trees and preparing to modify existing drainage structure

Drainage Improvements

Scheduled start date:
Scheduled end date:
Percent complete: **5 %**

Odgen

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements

Reconstruct road and replace culvert SIN's
10-177-009 & 10-177-039

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **08/01/2011**

will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration

Scheduled end date: **06/30/2012**
Percent complete: **45 %**

During 1st season, underground utility work and culvert replacement will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

Parma

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek)

Replace

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **06/05/2011**
Scheduled end date: **11/18/2011**
Percent complete: **95 %**

Bridge opened 11/22. Top to be paved next year at same time as Brockport Creek bridge.

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Perinton

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue

Reconstruction

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **03/14/2011**
Scheduled end date: **09/14/2012**
Percent complete: **60 %**

Roadway reconstruction complete to binder course from Rte 31F to Brentwood Lane. Sidewalk complete on west side from 31F to school. Winter Shutdown Anticipated Week of 11/28.

Jefferson Avenue to be returned to two way traffic during winter shutdown. One way northbound traffic pattern with southbound detour will be re-installed in Spring 2012
