



Monroe County Department of Transportation

Ongoing Construction Update - February 06, 2012

Maggie Brooks
County Executive

City of Rochester

Broad St: Chestnut St to Court St & vicinity

Broad Chestnut Court Reconstruction

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **25 %**

James St Closed - maintain 2 way traffic other roads

Culver Rd: Atlantic & Laurelton to Garson & Clifford

Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **74 %**

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

University Avenue: Atlantic to Union

University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**

Scheduled start date:

Scheduled end date:

Percent complete: **25 %**

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue

Dorsey Road Improvement Project

Reconstruct

Topsoil touch up, re-seeding and epoxy pavement markings to be done in Spring 2012

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **05/01/2011**

Scheduled end date: **11/15/2011**

Percent complete: **99 %**

Dorsey Road is open to two way traffic.

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue

Edgemere Drive over Round Pond Outlet

Rehabilitate Bridge BIN 3211130

Project in winter shutdown. Project startup to be determined by weather.

Require 28 consecutive days of 45 degree and rising temperatures.

Detour traffic: Beach to Dewey to Latta to Island Cottage

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **04/01/2012**

Scheduled end date: **05/29/2012**

Percent complete: **80 %**

Odgen

Lyell Avenue: Union Street to Village Line

Lyell Avenue Improvements

Reconstruct road and replace culvert SIN's
10-177-009 & 10-177-039

Contact: **Karen Cox (585-753-7742)**

Scheduled start date: **08/01/2011**

will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration

Scheduled end date: **06/30/2012**
Percent complete: **45 %**

During 1st season, underground utility work and culvert replacement will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

Parma

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge

Hill Road Bridge (Over Salmon Creek)

Replace

Top to be paved at same time as Brockport Creek bridge.

Contact: **Tom Frys (585-753-7741)**

Scheduled start date: **06/05/2011**

Scheduled end date: **11/18/2011**

Percent complete: **95 %**

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Perinton

Jefferson Avenue: Ayrault Road to NYS Route 31F

Jefferson Avenue

Reconstruction

Roadway reconstruction complete to binder course from Rte 31F to Brentwood Lane. Sidewalk complete on west side from 31F to school. Project is in Winter Shutdown.

Contact: **Rob Kozarits (585-753-7747)**

Scheduled start date: **03/14/2011**

Scheduled end date: **09/14/2012**

Percent complete: **65 %**

Jefferson Avenue to be returned to two way traffic during winter shutdown. One way northbound traffic pattern with southbound detour anticipated in March 2012
