

Monroe County Fire Bureau Training Division Live Fire Evolution Checklist (Class A)

Complete all information below prior to commencing live fire evolution.

Course Name/Department Name: _____

Lead Instructor:

(Fire Instructor 2, NFPA 1403, LFI IC if OFPC Course)

Safety Officer:

(NFA Incident Safety Officer, NFPA 1403, <u>LFI w/ Safety Officer Update if OFPC Course</u>)

Ignition Officer:

(Fire Instructor 1, NFPA 1403, LFI if OFPC Course)

Safety Line Instructor:

(Fire Instructor 1, NFPA 1403, LFI if OFPC Course)

One Fire Instructor for each functional group assignment (Suppression, Search, RIC, etc.)

(Fire Instructor 1, NFPA 1403, LFI if OFPC Course)

PREBURN PLANNING:

- Command Post established
- □ Apparatus placement established
- □ Water supply established
- **Q** Review current weather conditions and any anticipated changes
- **Q** Rehabilitation station established
- □ Identify (2) EMT personnel and review BLS equipment location
- Communications talk group(s) established (instructors/students), radio equipment checked & functional
- **W**ritten lesson plan in place
- □ Fire Dispatcher Notified (528-2222)
- LFI understands Brady's Law (no live fire victims)

TRAINING STRUCTURE PREPARATION:

- Training structure inspected visually for damage
- **U** Training structure components checked and operating
 - Mechanical equipment
 - □ Lighting equipment
 - □ Standpipes
- Debris hindering the access/egress of firefighters removed
- □ All extraordinary exterior and interior hazards remedied

PREBURN PROCEDURES:

- All participants briefed:
 - □ Training structure layout and walkthrough
 - Group and instructor assignments
 - □ Safety rules and accountability procedures
 - □ Safety briefing regarding the live fire
 - □ Training structure evacuation procedure (3 Air horn Blasts and Radio Announcement)
 - Evacuation signal (demonstrate)
- All hose lines checked:
 - □ Sufficient size for the area of fire involvement
 - □ Supervised by qualified instructors
 - □ Adequate number of personnel on each hose line.
- □ Necessary tools and equipment positioned
- **D** Participants checked:
 - □ Approved full PPE
 - □ Self-contained breathing apparatus (SCBA)
 - □ Adequate SCBA air volume
 - □ All equipment donned properly
- □ Fire load is not excessive and meets the specifications (2 Pallets & 1.5 bale of hay/excelsior)
- **D** Building ready to begin evolutions in IDLH environment
- □ FAST (RIT) personnel in place and briefed.

POST BURN PROCEDURES:

- □ All personnel accounted for (any injuries?)
- **Q** Remaining fires overhauled as needed
- Training structure inspected for stability and hazards
- □ Training debrief conducted

Instructor Comments:

Name of Instructor completing this report:	PLEASE PRINT	
Lead Instructor Signature:		
AHJ Representative Signature:		
Safety Officer Signature:		