

SPECIAL CONDITIONS FOR 136 PERMIT

Permit #: _____

- 1 ___ All work must be done in accordance with approved plans.
- 2 ___ All disturbed areas within the right-of-way are to be restored to their original condition.
- 3 ___ The work authorized by this permit shall be performed under the supervision and to the satisfaction of the County Superintendent of Highways or his/her representative.
- 4 ___ A security deposit of _____, is required for _____.
- 5 ___ The curb shall be removed of its entirety and a driveway shall be installed as per driveway installation detail.
- 6 ___ Comply with attached details:
 - a ___ Driveway Installation with curb/gutter
 - b ___ Frame & Grate Anchors
 - c ___ Driveway Standards
 - d ___ Pavement Restoration
 - e ___ Drop Inlets
 - f ___ Ditch Enclosure
 - g ___ Asphalt Shoulder Replacement
 - h ___ See Plan
 - i ___ Temporary Access
- 7 ___ Install _____ inch perforated CMP or PE culvert with end sections; culvert must extend 10' beyond edge of driveway.
- 8 ___ A sag vertical curve is required in the driveway.
- 9 ___ Maintain existing drainage away from the roadway.
- 10 ___ The highway must be kept clean of mud, dirt and other debris at all times.
- 11 ___ A minimum of 3" of compacted temporary pavement must be placed in all approved road cuts until permanent pavement can be installed. The temporary pavement must be maintained by the permittee until permanent pavement is placed. The permittee is to maintain the road cut until such time the highway is reconstructed.
- 12 ___ The proposed culvert invert elevations shall be on a grade line that is between the upstream and downstream adjacent property culverts and/or cross culvert invert elevations.
- 13 ___ Two way traffic shall be maintained by the permittee on this section of the highway while the work is in progress and until it's final completion. All maintenance and protection of traffic shall be performed as directed by the N.Y.S. Manual of Uniform Traffic Control Devices, latest revision.
- 14 ___ Permittee must notify M.C.D.O.T. Permit Office (Phone # _____) at least 48 hours prior to performing any work within the County right-of-way.
- 15 ___ Other

- 16 ___ Prior to beginning any work within the County right-of-way, the permittee or their representative must schedule a meeting with our Permit and Highway Operations representatives to develop and implement a maintenance and protection of traffic plan. A maintenance and protection sketch or plan may be required upon request.
- 17 ___ A letter of notification of the start of construction must be sent to all effected residents at least two (2) weeks in advance of the start of construction. The County Superintendent of Highways must be sent a copy of this letter.
- 18 ___ All work must be done under the supervision and approval of the Resident Engineer of this project.
- 19 ___ A revised traffic impact report is required for future phases of this development. Any mitigating measures from this study must be installed by the developer.
- 20 ___ Mitigating measures (geometrics, traffic signal, etc.) are required at a later phase of this development.
- 21 ___ If future County projects on _____ necessitate use of the right-of-way occupied by your facility, these facilities must be relocated at the owners expense.
- 22 ___ All sites should be seeded and stabilized with erosion control materials, such as straw, mulch, jute mesh, or excelsior within 15 days of final grading. If construction has been suspended, or sections completed, areas should be seeded immediately and stabilized with erosion control materials. Maintenance should be performed as necessary to ensure continued stabilization.
- 23 ___ An as built record drawing will be required.
- 24 ___ All materials installed in the County right-of-way shall be in accordance with the Monroe County Department of Transportation Standard Specifications and Details in effect when installed.

