Monroe County Department of Transportation

Ongoing Construction Update - August 22, 2011

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road
Allens Creek Road — Mill & Resurface
Project held till 2012
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Brighton Henrietta Town Line Road: Route 15 to Jefferson Road
Brighton Henrietta Town Line Road — Edge Mill & Resurface
Project held till 2012
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Clover Street: Shoreham Drive to Route 96 (skipping over Elmwood and Highland Dr.)
Clover Street — Resurface
Work is scheduled to start around August 25th.
Contact: **Hank Herdzik (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: **5** %

Two way traffic will be maintained

Elmwood Avenue: City Line to Hollywood Avenue
Elmwood Avenue — Mill & Resurface
Work started first week of August. Paving is scheduled for the week of August 15th.
Contact: **Hank Herdzik (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: **30** %

Two way traffic will be maintained during construction with some lane restrictions.

Chili

King Road: Union Street to Paul Road
King Road — Mill & Resurface
Milling operations expected to begin early September 2011
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: %

Alternating one way traffic pattern with flaggers

Paul Road: King Road to Chili Avenue
Paul Road — Mill & Resurface
Milling operations expected to begin early September 2011
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: %

Alternating one way traffic pattern with flaggers

Union Street: Bowen Road to Chili Avenue
Union Street — Micropave
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/16/2011**

Micorpave complete.

Scheduled end date: **06/30/2011**
Percent complete: **100** %

Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.
Union Street Bridge Replacement — Replace Bridge BIN 3317430 2011
There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **08/01/2011**
Scheduled end date: **11/30/2011**
Percent complete: **5** %

Road was closed to through traffic on 8-8. Detour: Morgan Road, Stottle Road, Chili Avenue

---

Wickens Road — Replace Culvert
Completed within 1 week.

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/08/2011**
Scheduled end date: **08/12/2011**
Percent complete: **100** %

Road closure. Detour is Union St, Morgan Rd and Wheatland Center Rd

---

City of Rochester

Culver Rd: Atlantic & Laurelton to Garson & Clifford
Culver Rd Reconstruction

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **37** %

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

---

University Avenue: Atlantic to Union
University Avenue - Art Walk II

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **7** %

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

---

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road
Ireland Road — Prep for 2012 Surface Treat
Tree work and true & level work is almost complete. Minor ditching work is still needed.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2011**
Scheduled end date: **10/14/2011**
Percent complete: **75** %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road
Lawrence Road — Prep for 2012 Surface Treat
True & level work has started. Tree work is complete.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/01/2011**
Scheduled end date: **10/14/2011**
Percent complete: **65** %

Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road
Lawrence Road over Brockport Creek — Replace Bridge BIN 3317000
Road closed on May 16

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **05/16/2011**
Scheduled end date: **11/30/2011**
Percent complete: **50** %

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line
Monroe Orleans County Line Road — Prep for 2012 Surface Treat
True & level is complete. Minor ditching is still needed.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2011**
Scheduled end date: **10/14/2011**
Percent complete: **95** %

Gates

Buell Road: Brooks Avenue to Chili Avenue
Buell Road — Mill & Resurface
Mainline paved, shoulder work week of 8/22
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **09/01/2011**
Percent complete: **90** %

Coldwater Road: Westside Drive to Buffalo Road
Coldwater Road — Resurface
Work to commence week of 9/5
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Trolley Boulevard: Long Pond Road to Lee Road
Trolley Boulevard — Novachip
Project completed
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: **100** %

Westside Drive: Chili Center Coldwater Road to Coldwater Road
Westside Drive — Resurface
Paving scheduled for week of 8/22
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **09/15/2011**
Percent complete: **25** %

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue
Dorsey Road Improvement Project — Reconstruct
Storm Sewer and underdrain installations ongoing. New curbing installation between Tait Ave and Dewey Ave expected to begin week of 8/22.
One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **05/01/2011**
Scheduled end date: **11/01/2011**
Percent complete: **30** %

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue
Edgemere Drive over Round Pond Outlet — Rehabilitate Bridge BIN 3211130
Construction scheduled to start 9/6/11 (after Labor Day)
Detour traffic: Beach to Dewey to Latta to Island Cottage
Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **09/06/2011**
Scheduled end date: **12/15/2011**
Percent complete: %

Fetzner Road: Ridge Road to Maiden Lane
Fetzner Road — Resurface
Work is scheduled to start in September
Two way traffic will be maintained
Contact: **Hank Herdzik (585-753-7747)**
Scheduled start date:
Scheduled end date:
Percent complete: **0** %

Frisbee Hill Road: North Greece Road to Flynn Road
Frisbee Hill Road — Resurface
Project complete
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/10/2011**
Percent complete: **100** %

Hincher Road: Manitou Road to North Greece Road
Hincher Road — Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Long Pond Road: Latta Road to Janes Road
Long Pond Road — Micropave
Project complete
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **07/22/2011**
Percent complete: **100** %

Mill Road Phase II: Larkin Creek to Manitou Road
Mill Road Improvements Project Phase II — Reconstruction
Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.
Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **09/13/2010**
Scheduled end date: **08/13/2012**
Percent complete: **65** %

A one way detour is in effect along Mill Road from Manitou Road to North Greece Road. Eastbound traffic is being detoured along Manitou Road to West Ridge Road to North Greece Road. Mill Road in this section is open to westbound traffic only.

North Greece Road: English Road to Latta Road
North Greece Road — Novachip
Project Complete
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/13/2011**
Scheduled end date: **08/10/2011**
Percent complete: **100** %

North Greece Road: Frisbee Hill Road to Hincher Road
North Greece Road — Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hamlin

Church Road: Redman Road to Lake Road West Fork
Church Road — Resurface
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**
Scheduled end date: **09/12/2011**
Percent complete: **100** %

Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork
Church Road — Armorless Joint Installation & Joint Repair
Completed within 1 week.
Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: **100** %

Road closure. Detour is Lake Rd West Fork, Brick Schoolhouse Rd and Redman Rd

Clarkson Hamlin Town Line Road: Drake Road to Route 18
Clarkson Hamlin Town Line Road — Prep for 2012 Surface Treat
True & level work is scheduled for the week of 8/8/2011
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/01/2011**
Scheduled end date: **10/17/2011**
Percent complete: **25** %

Lake Road West Fork: Lake Road East Fork to Church Road
Lake Road West Fork — T & L, Surface Treat
Surface treatment is scheduled for the week of August 22.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/06/2011**
Scheduled end date: **08/29/2011**
Percent complete: **65** %

Morton Road: Monroe Orleans County Line Road to Redman Road
Morton Road — Surface Treat
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/20/2011**
Scheduled end date: **09/12/2011**
Percent complete: **100** %

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road
North Hamlin Road — Prep for 2012 Surface Treat
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**

The ditching work has begun. True & level is complete.

Scheduled end date: **10/10/2011**
Percent complete: **75** %

Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road
Contact: **Mike Slattery (585-753-7734)**

Roosevelt Highway Ext — Surface Treat
Complete

Scheduled start date: **06/13/2011**
Scheduled end date: **07/25/2011**
Percent complete: **100** %

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road
Contact: **Mike Slattery (585-753-7734)**

Walker Road — Prep for 2012 Surface Treat
True & level is complete. Ditching work and shoulder back-up is being performed.

Scheduled start date: **06/20/2011**
Scheduled end date: **09/30/2011**
Percent complete: **85** %

Henrietta

Contact: **Jim Gagnier (585-753-7732)**

Calkins Road — Drainage Improvements
Removing trees and preparing to modify existing drainage structure

Scheduled start date:
Scheduled end date:
Percent complete: **5** %

Calkins Road: Route 15A to Pittsford Town Line
Contact: **Jim Gagnier (585-753-7732)**

Calkins Road — NovaChip
Needs shoulder back-up and catch basin adjustments

Scheduled start date: **06/20/2011**
Scheduled end date:
Percent complete: **90** %

Telephone Road: Rush Town Line to Route 15
Contact: **Jim Gagnier (585-753-7732)**

Telephone Road — Surface Treat
Complete

Scheduled start date: **06/07/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Winton Road: Jefferson Road to Brighton Henrietta TL Road
Contact: **Hank Herdzik (585-753-7747)**

Winton Road — Resurface
Milling and paveng to be completed at night. Work is scheduled to begin in September.

Scheduled start date:
Scheduled end date:
Percent complete: **0** %

Two way traffic will be maintained during construction with some lane restrictions.

Irondequoit

Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard
Contact: **Tony Halaris (585-753-7738)**

Kings Highway — Slope Repairs
Slope repairs complete. Scheduling T&L work

Scheduled start date: **07/11/2011**
Scheduled end date: **08/29/2011**
Percent complete: **85** %

Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue
Contact: **Tony Halaris (585-753-7738)**

Kings Highway North — Install Gutters, Cold In Place Recycle, Resurface
Gutters and cold in place recycle complete, needs final top coarse and restoration

Scheduled start date: **06/28/2011**
Scheduled end date: **09/01/2011**
Percent complete: **75** %

Mendon

Boughton Hill Rd: West Bloomfield Road to Route 64
Contact: **Jim Gagnier (585-753-7732)**

Boughton Hill Road	Surface Treat	Scheduled start date:	**06/20/2011**
Complete		Scheduled end date:	**08/03/2011**
		Percent complete:	**100** %
Pittsford Mendon Center Rd: Route 251 to Canfield Road		Contact: **Jim Gagnier (585-753-7732)**	
Pittsford Mendon Center Rd	Prep for 2012 Surface Treat	Scheduled start date:	**06/06/2011**
Asphalt prep & ditching has begun		Scheduled end date:	
		Percent complete:	**40** %
Pond Rd: Route 65 to Douglas Road		Contact: **Jim Gagnier (585-753-7732)**	
Pond Rd	Prep for 2012 Cold Mix Paving	Scheduled start date:	**04/09/2011**
Started drainage cleaning and grading		Scheduled end date:	
		Percent complete:	**15** %
Smith Road: Pittsford Mendon Center Rd to Route 64		Contact: **Jim Gagnier (585-753-7732)**	
Smith Road	Prep for 2012 Recycle	Scheduled start date:	
Ditching and pipe relining in August		Scheduled end date:	
		Percent complete:	%
West Bloomfield Rd: Route 251 to Canfield Road		Contact: **Jim Gagnier (585-753-7732)**	
West Bloomfield Road	Prep for 2012 Surface Treat	Scheduled start date:	
Asphalt prep and ditching to begin in August		Scheduled end date:	
		Percent complete:	%
West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road		Contact: **Jim Gagnier (585-753-7732)**	
West Bloomfield Road	T&L and Novachip	Scheduled start date:	**06/15/2011**
Complete		Scheduled end date:	**08/02/2011**
		Percent complete:	**100** %
West Main Street: Village Line to Route 65		Contact: **Jim Gagnier (585-753-7732)**	
West Main Street	Mill and Resurface	Scheduled start date:	**07/20/2011**
Milling complete, paving scheduled for the week of 8/22		Scheduled end date:	
		Percent complete:	**25** %

Odgen

Canal Road: Washington Street to Route 259		Contact: **Mike Slattery (585-753-7734)**	
Canal Road	Drainage & Prep for 2012 Surface Treat	Scheduled start date:	**05/28/2011**
Ditching & drainage work is scheduled for mid August.		Scheduled end date:	**10/10/2011**
		Percent complete:	**75** %
Colby Street: Ogden - Sweden Town Line to Route 36		Contact: **Mike Slattery (585-753-7734)**	
Colby Street	Resurface	Scheduled start date:	**06/13/2011**
Epoxy pavement markings are scheduled. Minor ditching work is still needed.		Scheduled end date:	**10/10/2011**
		Percent complete:	**90** %
Dewey Street: Hubbell Road to Route 36		Contact: **Mike Slattery (585-753-7734)**	
Dewey Street	Prep & Surface Treat	Scheduled start date:	**05/28/2011**
Complete		Scheduled end date:	**08/17/2011**
		Percent complete:	**100** %
Lyell Avenue: Union Street to Village Line		Contact: **Karen Cox (585-753-7742)**	

Lyell Avenue Improvements | Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039 | Scheduled start date: **08/01/2011**

will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration | Scheduled end date: **06/30/2012**

Percent complete: **5** %

During 1st season, underground utility work and culvert replacement will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

---

Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd | Contact: **Mike Slattery (585-753-7734)**

Ogden Parma Town Line Road | Surface Treat | Scheduled start date: **05/28/2011**

Complete | Scheduled end date: **07/18/2011**

Percent complete: **100** %

Stony Point Road: Route 36 to Route 259 | Contact: **Mike Slattery (585-753-7734)**

Stony Point Road | Surface Treat | Scheduled start date: **05/23/2011**

Complete | Scheduled end date: **10/10/2011**

Percent complete: **100** %

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road | Contact: **Mike Slattery (585-753-7734)**

Gallup Road | Prep for 2012 surface treat | Scheduled start date: **07/18/2011**

Schedule being coordinated with town | Scheduled end date: **10/10/2011**

Percent complete: %

Parma

Hamlin Parma TL Road: Curtis Road to Lake Ontario | Contact: **Mike Slattery (585-753-7734)**

Hamlin Parma TL Road | Resurface | Scheduled start date: **06/13/2011**

Fiber mat is scheduled for the week of August 22, weather permitting. | Scheduled end date: **10/10/2011**

Percent complete: **20** %

Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge | Contact: **Tom Frys (585-753-7741)**

Hill Road Bridge (Over Brockport Creek) | Replace | Scheduled start date: **06/15/2012**

Bridge scheduled for next year | Scheduled end date: **09/03/2012**

Percent complete: %

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge | Contact: **Tom Frys (585-753-7741)**

Hill Road Bridge (Over Salmon Creek) | Replace | Scheduled start date: **06/05/2011**

Re-directed creek, installed erosion control devices, removed superstructure, poured N. abutment footer. Cuurently 3 weeks behind schedule | Scheduled end date: **10/21/2011**

Percent complete: **5** %

Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd | Contact: **Tim Joyce (585-753-7743)**

Hinkleyville Road | Membrane Waterproofing SIN 11-214-013 | Scheduled start date:

Work is delayed until 2012 due to school impact. | Scheduled end date:

Percent complete: %

Road closure. Detour is not determined yet.

Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd. | Contact: **Karen Cox (585-753-7742)**

Peck Road Bridge Replacement | Replace Bridge BIN 3317820 | Scheduled start date: **06/27/2011**
Road closed June 27 | Scheduled end date: **11/30/2011**
Percent complete: **30** %

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

Pinehill Road: Hinkleyville Road to Gutter Section | Contact: **Mike Slattery (585-753-7734)**
Pinehill Road | Resurface | Scheduled start date: **05/05/2012**
Project held till 2012 | Scheduled end date: **10/10/2012**
Percent complete: %

Trimmer Road: Ogden Parma Town Line to Route 104 | Contact: **Mike Slattery (585-753-7734)**
Trimmer Road | Cold In Place Recycle & Surface Treat | Scheduled start date: **06/01/2011**
Complete | Scheduled end date: **08/22/2011**
Percent complete: **100** %

Penfield

Carter Road: Perinton TL to Route 441 | Contact: **Jim Gagnier (585-753-7732)**
Carter Road | Surface Treat | Scheduled start date: **06/30/2011**
Complete | Scheduled end date: **08/15/2011**
Percent complete: **100** %

Harris Road: Route 441 to Webster Town Line | Contact: **Jim Gagnier (585-753-7732)**
Harris Road | Surface Treat | Scheduled start date: **06/30/2011**
Complete | Scheduled end date: **08/03/2011**
Percent complete: **100** %

Jackson Road: Plank Road to State Road | Contact: **Jim Gagnier (585-753-7732)**
Jackson Road | Surface Treat | Scheduled start date: **06/30/2011**
Complete | Scheduled end date: **08/03/2011**
Percent complete: **100** %

Panorama Trail: Irondequoit Creek Bridge to Penfield Road | Contact: **Hank Herdzik (585-753-7747)**
Panorama Trail | Resurface | Scheduled start date:
Work is scheduled to begin in September | Scheduled end date:
Percent complete: %

Two way traffic will be maintained during construction with some lane restrictions.

Plank Road: Shoecraft Road to Jackson Road | Contact: **Jim Gagnier (585-753-7732)**
Plank Road | Hot in Place recycle, Resurface | Scheduled start date:
Hot in place recycle scheduled for second week of September | Scheduled end date:
Percent complete: **5** %

Whalen Road: Five Mile Line Road to Route 250 | Contact: **Jim Gagnier (585-753-7732)**
Whalen Road | Novachip | Scheduled start date: **06/13/2011**
NovaChip complete, needs shoulder back-up | Scheduled end date:
Percent complete: **90** %

Perinton

Ayrault Road: Route 250 to Turk Hill Road | Contact: **Jim Gagnier (585-753-7732)**
Ayrault Road | Micropave | Scheduled start date: **08/08/2011**

Scheduled for week of August 8th

Scheduled end date: **08/30/2011**
Percent complete: **100** %

Complete

Carter Road: Whitney Road to Penfield Town Line
Carter Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/30/2011**
Scheduled end date: **08/03/2011**
Percent complete: **100** %

Garnsey Road: Route 250 to Turk Hill Road
Garnsey Road — Resurface
Complete except striping

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/05/2011**
Percent complete: **90** %

Jefferson Avenue: Ayrault Road to NYS Route 31F
Jefferson Avenue — Reconstruction
Water main and service, sanitary sewer main and lateral and storm sewer installation continue throughout corridor. MCI, Fibertech, Time Warner and Frontier currently relocating overhead cables to new poles.
One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault.

Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **03/14/2011**
Scheduled end date: **09/14/2012**
Percent complete: **22** %

Pittsford

Calkins Road: Henrietta TL to Clover Street
Calkins Road — NovaChip
NovaChip complete. Needs shoulder backup

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/15/2011**
Percent complete: **90** %

Golf Ave: Route 153 to Marsh Road
Golf Ave — Surface Treat
Surface treat complete, needs sweeping & striping

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/02/2011**
Scheduled end date:
Percent complete: **90** %

Park Road: East Street to Perinton Town Line
Park Road — Surface Treat
Surface treat complete, needs sweeping & striping

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/15/2011**
Scheduled end date:
Percent complete: **90** %

West Bloomfield Road: Canfield Road to Route 64
West Bloomfield Road — Pavement edge and asphalt repair
Schedule being coordinated with town and vendor

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Willard Road: Route 65 to Mendon Center Road
Willard Road — Surface Treat
Surface treat complete, needs sweeping & striping

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/11/2011**
Scheduled end date:
Percent complete: **90** %

Riga

Bridgeman Road: Malloch Road to Route 36
Bridgeman Road — Build edges

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/06/2011**

Complete

Scheduled end date: **08/17/2011**
Percent complete: **100** %

Bromley Road: Buffalo Road to Percy Road
Bromley Road — Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **09/08/2011**
Percent complete: **100** %

Griffin Road: Route 36 to Palmer Road
Griffin Road — Prep for 2012 Surface Treat
Schedule being coordinated with town and vendor. Waiting for the Town's watermain project to be completed before our work can begin.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/22/2011**
Scheduled end date: **10/10/2011**
Percent complete: %

Malloch Road: Wheatland /Riga Town Line to Route 33A
Malloch Road — Surface Treat
Surface treatment is scheduled for the week of August 22, weather permitting.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/27/2011**
Scheduled end date: **08/15/2011**
Percent complete: **15** %

Rush

Middle Road: Route 251 to Rush / Henrietta Town Line Road
Middle Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/19/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Phelps Road: Works Road to Route 15A
Phelps Road — Prep for 2012 Surface Treat
Hot mix prep and ditching in August

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Rush Henrietta Town Line Road: East River Road to Route 15A
Rush Henrietta Town Line Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/13/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Rush West Rush Road: East River Road to Route 15A
Rush West Rush Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/19/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Telephone Road: East River Road to Rush/Henrietta TL
Telephone Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Sweden

Capen Road: West Sweden Road to Redman Road
Capen Road — Recycle and Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/23/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100** %

Redman Road: Capen Road to Route 31A

Contact: **Mike Slattery (585-753-7734)**

Redman Road | Prep for 2012 Surface Treat | Scheduled start date: **06/01/2011**
Ditching and shoulder work is complete. Tree work is on going. | Scheduled end date: **09/28/2011**
Percent complete: **75** %

White Road: West Sweden Road to Redman Road | Contact: **Mike Slattery (585-753-7734)**
White Road | Prep for 2012 Surface Treat | Scheduled start date: **06/27/2011**
True & level is complete. Shoulder back-up is scheduled for the week of August 22. | Scheduled end date: **10/10/2011**
Percent complete: **65** %

Webster

Monroe Wayne CL Road: Route 104 to Town Jurisdiction | Contact: **Jim Gagnier (585-753-7732)**
Monroe Wayne CL Road | Prep for 2012 Surface Treat | Scheduled start date:
Prep work scheduled to begin in August | Scheduled end date:
Percent complete: %

Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104) | Contact: **Tim Joyce (585-753-7743)**
Salt Road | Replace Culvert S.I.N. 18-006-083 | Scheduled start date:
Work is scheduled to start Mon 8/22/2011 | Scheduled end date:
Percent complete: %

Road Closure. Detour is State Rd, Phillips Rd and Ridge Rd (NYS Rte. 404).

Salt Road: State Road to Lake Road | Contact: **Jim Gagnier (585-753-7732)**
Salt Road | Prep for 2012 Surface Treat | Scheduled start date:
Prep work to begin in August | Scheduled end date:
Percent complete: %

Wheatland

Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd | Contact: **Tim Joyce (585-753-7743)**
Mumford Road | Membrane Waterproofing SIN 19-180-241 | Scheduled start date:
Work is scheduled to start Mon 9/6/2011 | Scheduled end date:
Percent complete: %

Road closure. Detour is North Rd, Riga Mumford Rd (NYS Rte. 36), Griffin Rd and Palmer Rd

Mumford Road: NYS Route 36 to North Road | Contact: **Mike Slattery (585-753-7734)**
Mumford Road | Cold in place recycle & Surface Treat | Scheduled start date: **05/25/2011**
Complete | Scheduled end date: **09/01/2011**
Percent complete: **100** %

North Road: Belcoda Road to Wheatland Center Road | Contact: **Mike Slattery (585-753-7734)**
North Road | Resurface | Scheduled start date: **06/20/2011**
Shoulder and ditching work is complete. Paving to begin the week of 8/29/2011, weather permitting. | Scheduled end date: **10/10/2011**
Percent complete: **40** %

Union Street: Route 383 to North Road | Contact: **Mike Slattery (585-753-7734)**
Union Street | Prep for 2012 Surface Treat | Scheduled start date: **06/01/2011**
Tree trimming is complete. T&L is scheduled for mid August. | Scheduled end date: **08/22/2011**
Percent complete: **10** %

Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd. | Contact: **Karen Cox (585-753-7742)**
Union Street over Oatka Creek Bridge Rehabilitation | Rehabilitate Bridge BIN 3317910 | Scheduled start date: **05/09/2011**

Road closed May 9

Scheduled end date: **11/30/2011**
Percent complete: **75** %

Road will be closed to through traffic. Detour Route: Scottsville -Muford Rd. to Wheatland Dtr. Rd. to South Rd.