Monroe County Department of Transportation

Ongoing Construction Update - October 03, 2011

Maggie Brooks
County Executive

Brighton

Allens Creek Road: Monroe Avenue to Clover Road
Allens Creek Road — Mill & Resurface
Project held till 2012
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Brighton Henrietta Town Line Road: Route 15 to Jefferson Road
Brighton Henrietta Town Line Road — Edge Mill & Resurface
Project held till 2012
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Clover Street: Shoreham Drive to Route 96 (skipping over Elmwood and Highland Dr.)
Clover Street — Resurface
Paving complete, minor work remains.
Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **95** %

Two way traffic will be maintained.

Elmwood Avenue: City Line to Hollywood Avenue
Elmwood Avenue — Mill & Resurface
Paving completed. Minor work remains.
Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date:
Scheduled end date:
Percent complete: **95** %

Two way traffic will be maintained during construction with some lane restrictions.

Chili

King Road: Union Street to Paul Road
King Road — Mill & Resurface
Top course paving operations complete. Driveways, lawn restoration and final pavement markings to be completed by 10/31.
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: **90** %

Alternating one way traffic pattern with flaggers

Paul Road: King Road to Chili Avenue
Paul Road — Mill & Resurface
Top course paving operations completed week of 9/30. Driveway and lawn restorations and final pavement markings to be completed by 10/31.
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **09/06/2011**
Scheduled end date: **11/30/2011**
Percent complete: **85** %

Alternating one way traffic pattern with flaggers

Stottle Road: Over Mill Creek to Between Stryker Road and Bowen Road
Stottle Road Culvert Replacement — Replace Culvert S.I.N. 02-172-160
Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **05/04/2011**

Scheduled end date: **07/20/2011**
Percent complete: **100** %

road has been re-opened to through traffic.

Union Street: Bowen Road to Chili Avenue
Union Street — Micropave
Project complete.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/16/2011**
Scheduled end date: **06/30/2011**
Percent complete: **100** %

Union Street: Over Black Creek to Between Chili Ave. and Bowen Rd.
Union Street Bridge Replacement — Replace Bridge BIN 3317430 2011
There will be a temporary traffic signal at the Chili Ave/Stottle Road intersection

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **08/01/2011**
Scheduled end date: **11/30/2011**
Percent complete: **15** %

Road was closed to through traffic on 8-8. Detour: Morgan Road, Stottle Road, Chili Avenue

---

Wickens Road — Replace Culvert
Completed within 1 week.

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/08/2011**
Scheduled end date: **08/12/2011**
Percent complete: **100** %

Road closure. Detour is Union St, Morgan Rd and Wheatland Center Rd

---

City of Rochester

Culver Rd: Atlantic & Laurelton to Garson & Clifford
Culver Rd Reconstruction

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date:
Percent complete: **60** %

maintain SB traffic - detour NB traffic via Atlantic, Winton & Merchants

---

University Avenue: Atlantic to Union
University Avenue - Art Walk II

Contact: **Brent Penwarden (585-753-7733)**
Scheduled start date:
Scheduled end date:
Percent complete: **20** %

maintain EB traffic - detour WB traffic via Goodman, Main, Pitkin, East & Union

---

Clarkson

Ireland Road: Route 260 to Clarkson Parma Town Line Road
Ireland Road — Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2011**
Scheduled end date: **10/14/2011**
Percent complete: **100** %

Lawrence Road: Route 260 to Clarkson Parma Town Line Road
Lawrence Road — Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/01/2011**
Scheduled end date: **10/14/2011**
Percent complete: **100** %

Lawrence Road: Over Brockport Creek to Between Lake Road and Sweden-Walker Road
Lawrence Road over Brockport Creek — Replace Bridge BIN 3317000
Road closed on May 16

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **05/16/2011**
Scheduled end date: **11/30/2011**
Percent complete: **75** %

Road will be closed to traffic. Detour route: NYS Rt. 260. Lawton Road, NYS Rt. 19

Monroe Orleans County Line Road: Route 31 to Jurisdiction Line
Contact: **Mike Slattery (585-753-7734)**
Monroe Orleans County Line Road — Prep for 2012 Surface Treat
Scheduled start date: **07/25/2011**
Complete
Scheduled end date: **10/14/2011**
Percent complete: **100** %

Gates

Buell Road: Brooks Avenue to Chili Avenue
Contact: **Tony Halaris (585-753-7738)**
Buell Road — Mill & Resurface
Scheduled start date: **07/11/2011**
Project completed
Scheduled end date: **09/01/2011**
Percent complete: **100** %

Coldwater Road: Westside Drive to Buffalo Road
Contact: **Tony Halaris (585-753-7738)**
Coldwater Road — Resurface
Scheduled start date: **09/06/2011**
paving complete,final restoration being completed
Scheduled end date: **10/14/2011**
Percent complete: **95** %

Trolley Boulevard: Long Pond Road to Lee Road
Contact: **Tony Halaris (585-753-7738)**
Trolley Boulevard — Micropave
Scheduled start date:
treatment changed to Novachip, Project completed
Scheduled end date:
Percent complete: **100** %

Westside Drive: Chili Center Coldwater Road to Coldwater Road
Contact: **Tony Halaris (585-753-7738)**
Westside Drive — Resurface
Scheduled start date: **07/11/2011**
complete
Scheduled end date: **09/15/2011**
Percent complete: **95** %

Greece

Dorsey Road: Mt. Read Boulevard to Dewey Avenue
Contact: **Rob Kozarits (585-753-7747)**
Dorsey Road Improvement Project — Reconstruct
Scheduled start date: **05/01/2011**
Asphalt paving underway from Dewey Ave and proceeding west to Mt. Read. Sidewalk installation anticipated to being within next two weeks.
Scheduled end date: **11/01/2011**
Percent complete: **70** %
One way westbound traffic pattern is in effect. Eastbound traffic being detoured via Mt Read, Britton & Dewey

Edgemere Drive: Over Round Pond Outlet to Between Island Cottage Road and Dewey Avenue
Contact: **Tom Frys (585-753-7741)**
Edgemere Drive over Round Pond Outlet — Rehabilitate Bridge BIN 3211130
Scheduled start date: **09/06/2011**
Watermain boring and tie ins completed. Utilities moving out of way
Scheduled end date: **12/15/2011**
Demolition of bridge scheduled for 10-5-11. Approx. 3 weeks behind schedule
Percent complete: **4** %
Detour traffic: Beach to Dewey to Latta to Island Cottage

Fetzner Road: Ridge Road to Maiden Lane
Contact: **Hank Herdzik (585-753-7729)**
Fetzner Road — Resurface
Scheduled start date:
Work is scheduled to start in October.
Scheduled end date:
Percent complete: **0** %
Two way traffic will be maintained

Frisbee Hill Road: North Greece Road to Flynn Road
Contact: **Tony Halaris (585-753-7738)**
Frisbee Hill Road — Resurface
Scheduled start date: **07/05/2011**

Project complete

Scheduled end date: **08/10/2011**
Percent complete: **100** %

Hincher Road: Manitou Road to North Greece Road
Hincher Road — Prep for 2012 Surface Treat
rescheduled till 2012

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Long Pond Road: Latta Road to Janes Road
Long Pond Road — Micropave
Project complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/11/2011**
Scheduled end date: **07/22/2011**
Percent complete: **100** %

Mill Road Phase II: Larkin Creek to Manitou Road
Mill Road Improvements Project Phase II — Reconstruction
Workzone areas outside of the detoured section will be alternating traffic with flaggers to maintain traffic.

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **09/13/2010**
Scheduled end date: **08/13/2012**
Percent complete: **90** %

A one way detour is in effect along Mill Road from Manitou Road to North Greece Road. Eastbound traffic is being detoured along Manitou Road to West Ridge Road to North Greece Road. Mill Road in this section is open to westbound traffic only.

North Greece Road: English Road to Latta Road
North Greece Road — Novachip
Project Complete

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/13/2011**
Scheduled end date: **08/10/2011**
Percent complete: **100** %

North Greece Road: Frisbee Hill Road to Hincher Road
North Greece Road — Prep for 2012 Surface Treat
reschedule till 2012

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Hamlin

Church Road: Over Sandy Creek to Between Redman Road & Lake Road West Fork
Church Road — Armorless Joint Installation & Joint Repair
Completed within 1 week.

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: **100** %

Road closure. Detour is Lake Rd West Fork, Brick Schoolhouse Rd and Redman Rd

---

Church Road: Redman Road to Lake Road West Fork
Church Road — Resurface
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**
Scheduled end date: **09/12/2011**
Percent complete: **100** %

Clarkson Hamlin Town Line Road: Drake Road to Route 18
Clarkson Hamlin Town Line Road — Prep for 2012 Surface Treat
Prep work to be performed in 2012.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/01/2011**
Scheduled end date: **10/17/2011**
Percent complete: **100** %

Lake Road West Fork: Lake Road East Fork to Church Road
Lake Road West Fork — T & L, Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/06/2011**
Scheduled end date: **08/29/2011**
Percent complete: **100** %

Morton Road: Monroe Orleans County Line Road to Redman Road — Contact: **Mike Slattery (585-753-7734)**

Morton Road — Surface Treat
Complete
Scheduled start date: **06/20/2011**
Scheduled end date: **09/12/2011**
Percent complete: **100** %

North Hamlin Road: Lake Road West Fork to Hamlin Parma Town Line Road — Contact: **Mike Slattery (585-753-7734)**

North Hamlin Road — Prep for 2012 Surface Treat
The ditching work has begun. True & level is complete.
Scheduled start date: **06/13/2011**
Scheduled end date: **10/10/2011**
Percent complete: **85** %

Roosevelt Highway Ext: Route 18 to Clarkson Parma Town Line Road — Contact: **Mike Slattery (585-753-7734)**

Roosevelt Highway Ext — Surface Treat
Complete
Scheduled start date: **06/13/2011**
Scheduled end date: **07/25/2011**
Percent complete: **100** %

Walker Road: Walker Lake Ontario Road to Hamlin Parma Town Line Road — Contact: **Mike Slattery (585-753-7734)**

Walker Road — Prep for 2012 Surface Treat
Complete
Scheduled start date: **06/20/2011**
Scheduled end date: **09/30/2011**
Percent complete: **100** %

Henrietta

Contact: **Jim Gagnier (585-753-7732)**

Calkins Road — Drainage Improvements
Removing trees and preparing to modify existing drainage structure
Scheduled start date:
Scheduled end date:
Percent complete: **5** %

Calkins Road: Route 15A to Pittsford Town Line — Contact: **Jim Gagnier (585-753-7732)**

Calkins Road — NovaChip
Needs shoulder back-up and catch basin adjustments
Scheduled start date: **06/20/2011**
Scheduled end date:
Percent complete: **90** %

Stone Road: Pinnacle Road to Henrietta - Pittsford Town Line — Contact: **Karen Cox (585-753-7742)**

Stone Road — Resurface
Final top coarse complete, striping, punch list and grading to be done.
Scheduled start date: **04/15/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100** %

construction will progress under alternating 2-way traffic

Telephone Road: Rush Town Line to Route 15 — Contact: **Jim Gagnier (585-753-7732)**

Telephone Road — Surface Treat
Complete
Scheduled start date: **06/07/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Winton Road: Jefferson Road to Brighton Henrietta TL Road — Contact: **Hank Herdzik (585-753-7729)**

Winton Road — Resurface
Milling and paveng to be completed at night. Major work is scheduled to begin in early October.
Scheduled start date:
Scheduled end date:
Percent complete: **25** %

Two way traffic will be maintained during construction with some lane restrictions.

Irondequoit

Kings Highway: .5 Mi North of Titus Avenue to Lakeshore Boulevard — Contact: **Tony Halaris (585-753-7738)**

Kings Highway	Slope Repairs	Scheduled start date:	**07/11/2011**
Slope repairs complete. Scheduling T&L work		Scheduled end date:	**09/30/2011**
		Percent complete:	**85** %
Kings Highway North: Titus Avenue to .5 Mi. North of Titus Avenue		Contact: **Tony Halaris (585-753-7738)**	
Kings Highway North	Install Gutters, Cold In Place Recycle, Resurface	Scheduled start date:	**06/28/2011**
Paving completed. Final restoration being completed		Scheduled end date:	**09/30/2011**
		Percent complete:	**95** %

Mendon

Boughton Hill Rd: West Bloomfield Road to Route 64		Contact: **Jim Gagnier (585-753-7732)**	
Boughton Hill Road	Surface Treat	Scheduled start date:	**06/20/2011**
Complete		Scheduled end date:	**08/03/2011**
		Percent complete:	**100** %
Pittsford Mendon Center Rd: Route 251 to Canfield Road		Contact: **Jim Gagnier (585-753-7732)**	
Pittsford Mendon Center Rd	Prep for 2012 Surface Treat	Scheduled start date:	**06/06/2011**
Asphalt wedging is complete		Scheduled end date:	
		Percent complete:	**90** %
Pond Rd: Route 65 to Douglas Road		Contact: **Jim Gagnier (585-753-7732)**	
Pond Rd	Cold Recycle and Surface Treat	Scheduled start date:	**04/09/2011**
scope changed to prep for 2012 cold mix pave , prep work is completeep complete		Scheduled end date:	
		Percent complete:	**90** %
Smith Road: Pittsford Mendon Center Rd to Route 64		Contact: **Jim Gagnier (585-753-7732)**	
Smith Road	Surface Treat	Scheduled start date:	
scope changed to cold in place recycle for 2012, asphalt wedging, ditching and pipe relining in September		Scheduled end date:	
		Percent complete:	%
West Bloomfield Rd: Boughton Hill Road to Cheese Factory Road		Contact: **Jim Gagnier (585-753-7732)**	
West Bloomfield Road	T&L and Novachip	Scheduled start date:	**06/15/2011**
Complete		Scheduled end date:	**08/02/2011**
		Percent complete:	**100** %
West Bloomfield Rd: Route 251 to Canfield Road		Contact: **Jim Gagnier (585-753-7732)**	
West Bloomfield Road	Prep for 2012 Surface Treat	Scheduled start date:	**08/22/2011**
Asphalt prep and ditching begun		Scheduled end date:	
		Percent complete:	**15** %
West Main Street: Village Line to Route 65		Contact: **Jim Gagnier (585-753-7732)**	
West Main Street	Mill and Resurface	Scheduled start date:	**07/20/2011**
Complete		Scheduled end date:	**09/30/2011**
		Percent complete:	**100** %

Odgen

Canal Road: Washington Street to Route 259		Contact: **Mike Slattery (585-753-7734)**	
Canal Road	Drainage & Prep for 2012 Surface Treat	Scheduled start date:	**05/28/2011**
Ditching & drainage work has begun. Waiting for the canal water level to drop before we begin on the south side of the road.		Scheduled end date:	**10/10/2011**
		Percent complete:	**75** %

Colby Street: Ogden - Sweden Town Line to Route 36
Colby Street | Resurface
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/13/2011**
Scheduled end date: **10/10/2011**
Percent complete: **100** %

Dewey Street: Hubbell Road to Route 36
Dewey Street | Prep & Surface Treat
Surface treatment to be performed in2012.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **08/17/2011**
Percent complete: **100** %

Lyell Avenue: Union Street to Village Line
Lyell Avenue Improvements | Reconstruct road and replace culvert SIN's 10-177-009 & 10-177-039
will be a 2 season project. 1st season will entail installation of underground utilities and concrete box culvert. 2nd season will entail highway reconstruction and restoration
Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **08/01/2011**
Scheduled end date: **06/30/2012**
Percent complete: **10** %

During 1st season, underground utility work and culvert replacement will take place under flagged traffic. Culvert replacement will be progressed under a complete road closure, approx. 10 days in duration. 2nd season will entail work being progressed under 1-way westbound traffic. Detour for both seasons will utilize Union Street, Route 31 and Gillette Road

Ogden Parma Town Line Road: Gallup Road to Hinckleyville Rd
Ogden Parma Town Line Road | Surface Treat
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **07/18/2011**
Percent complete: **100** %

Stony Point Road: Route 36 to Route 259
Stony Point Road | Surface Treat
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/23/2011**
Scheduled end date: **10/10/2011**
Percent complete: **100** %

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road
Gallup Road | Prep for 2012 surface treat
No work done in 2011, rescheduled till 2012.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/18/2011**
Scheduled end date: **10/10/2011**
Percent complete: %

Parma

Hamlin Parma TL Road: Curtis Road to Lake Ontario
Hamlin Parma TL Road | Resurface
Scope changed to Novachip, scheduled for October 10th.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **09/19/2011**
Scheduled end date: **10/15/2011**
Percent complete: **45** %

Hill Road Bridge: Over Brockport Creek to Town of Parma owned Bridge
Hill Road Bridge (Over Brockport Creek) | Replace
Bridge scheduled for next year
Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **06/15/2012**
Scheduled end date: **09/03/2012**
Percent complete: %

Hill Road Bridge: Over Salmon Creek to Town of Parma Owned Bridge
Hill Road Bridge (Over Salmon Creek) | Replace
Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **06/05/2011**

Poured S. footer and abutment. Backfilled N. abutment
Pre-cast beams scheduled to be set 10-5-11. Pour deck 1 week after
Approx. 2 weeks behind schedule
followed by S. abutment wall. Currently 1 week behind schedule
Detour Route: Rte. 18 to Rte. 259 to Burritt Rd.

Scheduled end date: **10/21/2011**
Percent complete: **45** %

Hinkleyville Road: Over Salmon Creek Tributary to Between Ogden-Parma Town Line Road & Pine Hill Rd
Hinkleyville Road — Membrane Waterproofing SIN 11-214-013
Work is delayed until 2012 due to school impact and other projects.

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Road closure. Detour is not determined yet.

Peck Road: Over Salmon Creek to Between Clarkson-Parma Town Line Road and Trimmer Rd.
Peck Road Bridge Replacement — Replace Bridge BIN 3317820
Road closed June 27

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **06/27/2011**
Scheduled end date: **11/30/2011**
Percent complete: **75** %

Road will be closed to through traffic. Detour route: NYS Rt 259 to Parma Center Rd to Clarkson Parma Townline Rd.

Pinehill Road: Hinkleyville Road to Gutter Section
Pinehill Road — Resurface
Project held till 2012

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/05/2012**
Scheduled end date: **10/10/2012**
Percent complete: %

Trimmer Road: Ogden Parma Town Line to Route 104
Trimmer Road — Cold In Place Recycle & Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/01/2011**
Scheduled end date: **08/22/2011**
Percent complete: **100** %

Penfield

Carter Road: Perinton TL to Route 441
Carter Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/30/2011**
Scheduled end date: **08/15/2011**
Percent complete: **100** %

Harris Road: Route 441 to Webster Town Line
Harris Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/30/2011**
Scheduled end date: **08/03/2011**
Percent complete: **100** %

Jackson Road: Jackson Road Extension to NYS Route 286
Jackson Road — Resurface
new paved shoulders, shoulders and binder complete, top coarse complete

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **04/04/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100** %

construction will progress under alternating 2-way traffic

Jackson Road: Plank Road to State Road
Jackson Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/30/2011**
Scheduled end date: **08/03/2011**
Percent complete: **100** %

Panorama Trail: Irondequoit Creek Bridge to Penfield Road
Panorama Trail — Resurface

Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date:

Milling has been completed. Work is underway in preparation for paving.

Scheduled end date:
Percent complete: **50** %

Two way traffic will be maintained during construction with some lane restrictions.

Plank Road: Shoecraft Road to Jackson Road
Contact: **Jim Gagnier (585-753-7732)**

Plank Road — Hot in Place recycle, Resurface
project held till 2012

Scheduled start date:
Scheduled end date:
Percent complete: %

Whalen Road: Five Mile Line Road to Route 250
Contact: **Jim Gagnier (585-753-7732)**

Whalen Road — Novachip
Complete

Scheduled start date: **06/13/2011**
Scheduled end date: **09/15/2011**
Percent complete: **100** %

Perinton

Ayrault Road: Route 250 to Turk Hill Road
Contact: **Jim Gagnier (585-753-7732)**

Ayrault Road — Micropave
Complete

Scheduled start date: **08/08/2011**
Scheduled end date: **08/30/2011**
Percent complete: **100** %

Carter Road: Whitney Road to Penfield Town Line
Contact: **Jim Gagnier (585-753-7732)**

Carter Road — Surface Treat
Complete

Scheduled start date: **06/30/2011**
Scheduled end date: **08/03/2011**
Percent complete: **100** %

Garnsey Road: Route 250 to Turk Hill Road
Contact: **Jim Gagnier (585-753-7732)**

Garnsey Road — Resurface
Complete

Scheduled start date: **07/05/2011**
Scheduled end date: **08/22/2011**
Percent complete: **100** %

Jefferson Avenue: Ayrault Road to NYS Route 31F
Contact: **Rob Kozarits (585-753-7747)**

Jefferson Avenue — Reconstruction
Water main and service, sanitary sewer lateral installations continue throughout corridor. Storm sewer work continues at north end.
Roadway excavation underway between Terrace Drive and Crystal Spring. Frontier currently relocating overhead cables to new poles.

Scheduled start date: **03/14/2011**
Scheduled end date: **09/14/2012**
Percent complete: **35** %

One way northbound traffic pattern in effect. Southbound traffic detoured 31F to 250 to Ayrault. Two way traffic access provided at north end for businesses.

Pittsford

Calkins Road: Henrietta TL to Clover Street
Contact: **Jim Gagnier (585-753-7732)**

Calkins Road — NovaChip
NovaChip complete. Needs shoulder backup

Scheduled start date: **07/05/2011**
Scheduled end date: **09/10/2011**
Percent complete: **95** %

Golf Ave: Route 153 to Marsh Road
Contact: **Jim Gagnier (585-753-7732)**

Golf Ave — Surface Treat
Complete

Scheduled start date: **08/02/2011**
Scheduled end date: **09/15/2011**
Percent complete: **100** %

Park Road: East Street to Perinton Town Line
Contact: **Jim Gagnier (585-753-7732)**

Park Road — Surface Treat

Scheduled start date: **08/15/2011**

Complete

Scheduled end date: **09/15/2011**
Percent complete: **100** %

Stone Road: Henrietta - Pittsford Town Line to Route 65
Stone Road — Resurface
top course paving complete, final restorations underway

construction will progress under alternating 2-way traffic

Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **04/01/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100** %

West Bloomfield Road: Canfield Road to Route 64
West Bloomfield Road — Pavement edge and asphalt repair
Job rescheduled for 2012

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Willard Road: Route 65 to Mendon Center Road
Willard Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/11/2011**
Scheduled end date: **09/15/2011**
Percent complete: **100** %

Riga

Bridgeman Road: Malloch Road to Route 36
Bridgeman Road — Build edges
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/06/2011**
Scheduled end date: **08/17/2011**
Percent complete: **100** %

Bromley Road: Buffalo Road to Attridge Road
Bromley Road — Prep for 2012 Surface Treat
the portion between Buffalo Rd and Percy is complete, the rest rescheduled to 2012.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/28/2011**
Scheduled end date: **09/08/2011**
Percent complete: **100** %

Griffin Road: Route 36 to Palmer Road
Griffin Road — Prep for 2012 Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/22/2011**
Scheduled end date: **10/10/2011**
Percent complete: **100** %

Malloch Road: Wheatland /Riga Town Line to Route 33A
Malloch Road — Surface Treat
Complete

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/27/2011**
Scheduled end date: **08/15/2011**
Percent complete: **100** %

Rush

Middle Road: Route 251 to Rush / Henrietta Town Line Road
Middle Road — Surface Treat
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/19/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Phelps Road: Works Road to Route 15A
Phelps Road — Prep for 2012 Surface Treat
Hot mix prep complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/15/2011**
Scheduled end date: **10/14/2011**
Percent complete: **80** %

Rush Henrietta Town Line Road: East River Road to Route 15A
Rush Henrietta Town Line Road — Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/13/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Rush West Rush Road: East River Road to Route 15A
Rush West Rush Road — Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/19/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Telephone Road: East River Road to Rush/Henrietta TL
Telephone Road — Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/05/2011**
Scheduled end date: **08/19/2011**
Percent complete: **100** %

Sweden

Capen Road: West Sweden Road to Redman Road
Capen Road — Recycle and Surface Treat
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/23/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100** %

Redman Road: Capen Road to Route 31A
Redman Road — Surface Treat
Only prep work completed this year, surface treat in 2012.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/01/2011**
Scheduled end date: **09/15/2011**
Percent complete: **100** %

White Road: West Sweden Road to Redman Road
White Road — Prep for 2012 Surface Treat
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/27/2011**
Scheduled end date: **09/10/2011**
Percent complete: **100** %

Webster

Jackson Road: State Road to Route 404
Jackson Road — Build new shoulders
final top coarse complete, final restorations underwaynew paved shoulders and drainage installed,
Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **04/04/2011**
Scheduled end date: **09/01/2011**
Percent complete: **100** %

construction will progress under alternating, 2-way traffic

Monroe Wayne CL Road: Route 104 to Town Jurisdiction
Monroe Wayne CL Road — Prep for 2012 Surface Treat
Prep work to be done in September
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/26/2011**
Scheduled end date:
Percent complete: **10** %

Salt Road: Over Four Mile Creek Tributary to Between State Road and Ridge Road (Route 104)
Salt Road — Replace Culvert S.I.N. 18-006-083
Work is scheduled to start Mon 8/22/2011
Contact: **Tim Joyce (585-753-7743)**
Scheduled start date:
Scheduled end date:
Percent complete: **50** %

Road Closure. Detour is State Rd, Phillips Rd and Ridge Rd (NYS Rte. 404).

Salt Road: State Road to Lake Road
Contact: **Jim Gagnier (585-753-7732)**

Salt Road	Prep for 2012 Surface Treat	Scheduled start date:	**08/29/2011**
Prep work is complete		Scheduled end date:	**09/28/2011**
		Percent complete:	**100** %

Wheatland

Mumford Road: NYS Route 36 to North Road		Contact: **Mike Slattery (585-753-7734)**	
Mumford Road	Cold in place recycle & Surface Treat	Scheduled start date:	**05/25/2011**
Complete		Scheduled end date:	**09/01/2011**
		Percent complete:	**100** %
Mumford Road: Over Mill Creek to Between NYS Thurway and Baker Rd		Contact: **Tim Joyce (585-753-7743)**	
Mumford Road	Membrane Waterproofing SIN 19-180-241	Scheduled start date:	
Work is scheduled to start Mon 9/6/2011		Scheduled end date:	
		Percent complete:	%
Road closure. Detour is North Rd, Riga Mumford Rd (NYS Rte. 36), Griffin Rd and Palmer Rd			
North Road: Belcoda Road to Wheatland Center Road		Contact: **Mike Slattery (585-753-7734)**	
North Road	Resurface	Scheduled start date:	**06/20/2011**
Complete		Scheduled end date:	**09/14/2011**
		Percent complete:	**100** %
Union Street: Route 383 to North Road		Contact: **Mike Slattery (585-753-7734)**	
Union Street	Prep for 2012 Surface Treat	Scheduled start date:	**06/01/2011**
prep work rescheduled till 2012		Scheduled end date:	**10/01/2011**
		Percent complete:	**100** %
Union Street: Over Oatka Creek to Between Scottsville Mumford Rd. and Quaker Rd.		Contact: **Karen Cox (585-753-7742)**	
Union Street over Oatka Creek Bridge Rehabilitation	Rehabilitate Bridge BIN 3317910	Scheduled start date:	**05/09/2011**
		Scheduled end date:	**11/30/2011**
		Percent complete:	**100** %
Road was reopened to traffic on August 29			