Monroe County Department of Transportation

Ongoing Construction Update - August 05, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester
ITS Phase III — Camera and conduit installations
Construction started in May, to be completed in October. Working in Irondequoit and Greece.

Contact: **Jim Pond (585-753-7755)**
Scheduled start date: **01/14/2013**
Scheduled end date: **11/10/2013**
Percent complete: **20** %

Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
City Water Bureau Conduit Modernization II — Water Main Replacement

Contact: **Brent Penwarden ()**
Scheduled start date:
Scheduled end date:
Percent complete: **1** %

NB traffic will be detoured via BHTL, Winton & Westfall in late May 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.
Westfall Road III — Reconstruct/Rehabilitate
Place T & L course at Sawgrass extension. Pave top on westfall. Striping and signage immediately after top is placed.

Contact: **Tom Frys (585-753-7741)**
Scheduled start date: **05/07/2012**
Scheduled end date: **07/23/2013**
Percent complete: **82** %

One way traffic detour established.

Winton Road: Over Allen Creek Tributary to Between Elmwood Ave & Westfall Road
Winton Road — Reline Culvert SIN 01-098-212
Currently in design; possible construction late summer 2013

Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: **0** %

Daily lane closures as needed.

Chili

Chestnut Ridge Road: Paul Road to Chili Ave
Chestnut Ridge Road — Hot-in-place recycle & Novachip
Nova Chip Paving complete.

Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/20/2013**
Scheduled end date:
Percent complete: **95** %

Clifton Road: Chili Riga Town Line Road to Wheatland Center Road
Clifton Road — Surface Treat
Monor repairs completed. Surface treat to be completed in mid August.

Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **10** %

Morgan Road: Chili Riga Town Line to Rte. 383
Morgan Road — Prep for 2014 Surface Treat
Coordinating schedule with Towns and Vendors
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date:
Scheduled end date:
Percent complete: %

Paul Road: Dead End to King Road
Paul Road — Surface Treat
Coordinating schedule with Towns and Vendors
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **06/01/2013**
Scheduled end date: **09/01/2013**
Percent complete: %

Paul Road: Chili Ave to Beahan Road
Paul Road - Fisher Rd Corridor Improvements — Pav't Rehab, intersection imprvmnts, new road construction
Overall work includes Paul Rd resurfacing from Chili Ave & Beahan Rd, Jetview Dr/Paul Rd intersection improvements, Jetview Drive pavement rehab, and extension of Jetview Dr to Chili Ave. Reconstruction of Jetview Dr (Airline to cul-de-sac) underway - gutter installation to begin week of 8/4. Widening of Jetview Paul intersection currently underway. Paul Rd pavement rehabilitation complete. Driveway and sidestreet restorations nearly complete.
Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **05/29/2013**
Scheduled end date: **11/01/2013**
Percent complete: **35** %

Stottle Road: Rte. 386 to Rte. 33A
Stottle Road — Surface Treat
Spot Repairs complete. Scheduling Surface Treatment
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **25** %

Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue
Union Street — Reline Culvert SIN 02-170-351
Daily lane closures as needed.
Contact: **Tim Joyce (585-753-7743)**
Scheduled start date: **05/13/2013**
Scheduled end date:
Percent complete: **100** %

Wheatland Center Road: Wheatland Chili Town Line to Morgan Road
Wheatland Center Road — Surface Treat
Surface treat is complete. The road is scheduled to be swepted the week of 7/29/2013.
Contact: **Mike Slattery (585-753-7738)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **85** %

Chili / Gates

Beahan Road: Paul Road to Chili Avenue
Beahan Road — Mill & Resurface
Project complete
Contact: **Tony Halaris (585-753-7747)**
Scheduled start date: **06/03/2013**
Scheduled end date: **08/01/2013**
Percent complete: **99** %

Clarkson

Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18
Clarkson Hamlin Town Line Road — Surface Treat
Surface treat is completed. Road scheduled to be swept the week of 7/29/2013.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/18/2013**
Scheduled end date:
Percent complete: **85** %

Lawrence Road: Rte. 19 to Rte. 260
Lawrence Road — Surface Treat
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/19/2013**

Surface treat is complete. Road is scheduled to be swept the week of 7/29/2013.

Scheduled end date:
Percent complete: **85** %

Lawton Road: Rte. 19 to Rte. 260
Contact: **Mike Slattery (585-753-7734)**

Lawton Road — Surface Treat
Scheduled start date: **07/19/2013**
Surface treat is complete. The road is scheduled to be swept the week of 7/29/2013.
Scheduled end date:
Percent complete: **85** %

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street
Contact: **Rob Kozarits (585-753-7747)**

South Lincoln Road — Reconstruct
Scheduled start date: **01/07/2013**
Underground utility installation complete. Roadway box-out, subbase and curb installation underway between Rt 31F and E. Spruce. North end reconstruction to begin after south end paving complete.
Scheduled end date: **11/15/2013**
Percent complete: **40** %
One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

Gates

Long Pond Road: Lyell Ave to Gates Greece Town Line
Contact: **Tony Halaris (585-753-7738)**

Long Pond Road — Micropave
Scheduled start date: **05/13/2013**
Project Completed
Scheduled end date: **05/28/2013**
Percent complete: **100** %

Greece

East Manitou Road: Frisbee Hill Road to Edgemere Drive
Contact: **Tony Halaris (585-753-7738)**

East Manitou Road — Surface Treat
Scheduled start date: **05/28/2013**
Project Complete
Scheduled end date: **06/21/2013**
Percent complete: **100** %

Frisbee Hill Road: Manitou Road to North Greece Road
Contact: **Tony Halaris (585-753-7738)**

Frisbee Hill Road — Edge Mill & Novachip
Scheduled start date: **07/02/2013**
Nova Chip Paving complete.
Scheduled end date: **08/01/2013**
Percent complete: **95** %

Hincher Road: Manitou Road to North Greece Road
Contact: **Tony Halaris (585-753-7738)**

Hincher Road — Surface Treat
Scheduled start date: **05/28/2013**
Project Complete
Scheduled end date: **06/21/2013**
Percent complete: **100** %

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane
Contact: **Tom Frys (585-753-7741)**

Long Pond Road Over Round Pond Creek — Reline twin pipe
Scheduled start date:
Project on hold
Scheduled end date:
Percent complete: **0** %

North Greece Road: Frisbee Hill Road to Hincher Road
Contact: **Tony Halaris (585-753-7738)**

North Greece Road — Surface Treat
Scheduled start date: **05/28/2013**
Project Complete
Scheduled end date: **06/21/2013**
Percent complete: **100** %

Payne Beach Road: Manitou Road to Lake Ontario
Contact: **Tony Halaris ()**

Payne Beach Road | Hot-in-place recycle & Novachip | Scheduled start date: **06/17/2013**
Nova Chip Paving complete. | Scheduled end date:
Percent complete: **95** %

Hamlin

Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road | Contact: **Mike Slattery (585-753-7734)**
Hamlin Parma Town Line Road | Nova Chip | Scheduled start date: **06/12/2013**
Nova chip & driveway adjustments are complete. Pavement markings need to be completed. | Scheduled end date:
Percent complete: **95** %

Redman Road: Rte. 18 to Cook Road | Contact: **Mike Slattery (585-753-7734)**
Redman Road | Double Surface Treat | Scheduled start date: **07/15/2013**
Ist surface treat is complete. 2nd surface treat scheduled for early August. | Scheduled end date:
Percent complete: **45** %

Henrietta

Erie Station Road: Middle Road to Rte. 15A | Contact: **Jim Gagnier (585-753-7732)**
Erie Station Road | Edge Mill and NovaChip | Scheduled start date: **06/15/2013**
Complete | Scheduled end date: **08/01/2013**
Percent complete: **100** %

Lehigh Station Road: East River Road to Rte. 15 | Contact: **Jim Gagnier (585-753-7732)**
Lehigh Station Road | NovaChip | Scheduled start date: **06/24/2013**
NovaChip complete, scheduling shoulder back-up. | Scheduled end date: **08/16/2013**
Percent complete: **90** %

Middle Road: Erie Station Road to Lehigh Station Road | Contact: **Jim Gagnier (585-753-7732)**
Middle Road | Prep for '14 surface treatment | Scheduled start date: **08/19/2013**
Prep work to begin in August | Scheduled end date:
Percent complete: %

Middle Road: Rush Henrietta TL Road to Erie Station Road | Contact: **Jim Gagnier (585-753-7732)**
Middle Road | Double Surface Treat | Scheduled start date: **07/08/2013**
3/8" surface treat complete, 1a surface treat scheduled for the week of 8/19. | Scheduled end date: **09/01/2013**
Percent complete: %

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road | Contact: **Hank Herdzik (585-753-7729)**
East Ridge Road Improvement Project | Reconstruct/Rehabilitate | Scheduled start date: **07/02/2012**
The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104. | Scheduled end date: **12/20/2013**
Percent complete: **55** %
The one way detour between Goodman St. and Culver Rd. is currently in place. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.

Kings Highway: Titus Ave to Lakeshore Blvd | Contact: **Tony Halaris (585-753-7738)**
Kings Highway | True & Level | Scheduled start date: **07/08/2013**
Slope Stabilization complete. Scheduling T&L | Scheduled end date:
Percent complete: **70** %

Portland Avenue: City Line to Titus Ave
Contact: **Hank Herdzik (585-753-7729)**

Portland Avenue Improvement Project — Reconstruct/Rehabilitate
Scheduled start date: **04/01/2013**
Scheduled end date: **11/15/2013**
Percent complete: **45** %

South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.

The project is under way. Two way traffic will be maintained.

Mendon

Cheese Factory Road: Rte. 65 to West Bloomfield Road
Contact: **Jim Gagnier (585-753-7732)**

Cheese Factory Road — Double Surface Treat
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **45** %

3/8" Surface treat complete, 1A stone surface treat scheduled for week of 8/19

Douglas Road: Pond Road to Canfield Road
Contact: **Jim Gagnier (585-753-7732)**

Douglas Road — Prep for 2014 Surface Treat
Scheduled start date: **08/26/2013**
Scheduled end date:
Percent complete: %

Prep work planned for August

Mendon Center Road: Over Irondequoit Creek Tributary to Between Rte. 251 and Bulls Saw Mill Road
Contact: **Hank Herdzik (585-753-7729)**

Mendon Center Road Culvert Replacement — Slipline existing culvert
Scheduled start date: **06/17/2013**
Scheduled end date: **08/30/2013**
Percent complete: **90** %

No road closure will be needed. Daily lane closures will occur with flaggers.

Two way traffic will be maintained.

Pond Road: Rte. 65 to Douglas Road
Contact: **Jim Gagnier (585-753-7732)**

Pond Road — Surface Treat
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **90** %

Surface Treat complete, scheduling striping.

Sibley Road: Rte. 15A to Rte. 65
Contact: **Jim Gagnier (585-753-7732)**

Sibley Road — Prep for 2014 Surface Treat
Scheduled start date: **08/26/2013**
Scheduled end date:
Percent complete: %

Prep work scheduled for August

Smith Road: Pittsford Mendon Center Road to West Bloomfield Rd
Contact: **Jim Gagnier (585-753-7732)**

Smith Road — Recycle and Double Surface Treat
Scheduled start date: **07/22/2013**
Scheduled end date:
Percent complete: **25** %

Full depth recycle complete, cold mix paving scheduled for the week of August 19th

Stoney Lonesome Road: Rte. 251 to Rte. 65
Contact: **Jim Gagnier (585-753-7732)**

Stoney Lonesome Road — Prep for 2014 Surface Treat
Scheduled start date: **08/12/2013**
Scheduled end date:
Percent complete: %

Prep work scheduled to begin in August

Odgen

Gillett Road: Shepard Road to Rte. 531
Contact: **Mike Slattery (585-753-7734)**

Gillett Road — Surface Treat
Scheduled start date: **06/10/2013**
Scheduled end date:
Percent complete: **95** %

True & level is complete. Surface treat to be completed in 2014. Pavement markings still needed.

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road
Gallup Road — Surface Treat
Surface treat scheduled for the week of 8/20/13.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2013**
Scheduled end date:
Percent complete: %

Parma

Bennett Road: Wilder Road to Curtis Road
Bennett Road — Prep for '14 Surface Treat
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/11/2013**
Scheduled end date:
Percent complete: %

Burritt Road: Clarkson Parma Town Line Road to Rte. 259
Burritt Road — Surface Treat
Surface treat scheduled for the week of 8/12/13.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/05/2013**
Scheduled end date:
Percent complete: %

Dean Road: Rte. 104 to Peck Road
Dean Road — Surface Treat
Surface treat is complete. Road to be swept the week of 8/5/13 and pavement markings to follow.
Contact: **Mike Slattery ()**
Scheduled start date: **08/05/2013**
Scheduled end date:
Percent complete: **85** %

Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104
Hinkleyville Road — Surface Treat
Surface treat is scheduled for the week of 8/15/2013.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/05/2013**
Scheduled end date:
Percent complete: %

Huffer Road: North Ave to Lake Ontario
Huffer Road — Surface Treat
Surface treat scheduled for the week of 8/15/13.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/05/2013**
Scheduled end date:
Percent complete: %

Lighthouse Road: Curtis Road to Moul Road
Lighthouse Road — Prep for '14 Surface Treat
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/05/2013**
Scheduled end date:
Percent complete: %

Penfield

Huber Road: Perinton TL to Rte. 441
Huber Road — Prep for 2014 Surface Treat
Prep work to begin in August
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/26/2013**
Scheduled end date:
Percent complete: %

Salt Road: Rte. 286 to Webster TL
Salt Road — Surface Treat
Surface treat complete, scheduling striping
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/17/2013**
Scheduled end date: **09/01/2103**
Percent complete: **90** %

Perinton

Ayrault Road at Harvest Road *Meeting with with gutter contractor to develop plan*	Improve drainage w/structure edge treatment	Contact: **Jim Gagnier ()** Scheduled start date: **08/19/2013** Scheduled end date: Percent complete: %

Pittsford

East Street *Coordinating Schedule with the Town & Vendor*	Replace culvert	Contact: **Jim Gagnier (585-753-7732)** Scheduled start date: **09/02/2013** Scheduled end date: Percent complete: %
Linden Avenue: Rte. 441 to 1000' west of Rte. 153 Linden Avenue *Drainage work to begin the week of 6/24*	Mill and Resurface	Contact: **Jim Gagnier (585-753-7732)** Scheduled start date: **06/24/2013** Scheduled end date: Percent complete: **5** %
West Bloomfield Road: Canfield Road to Rte. 64 West Bloomfield Road *Surface treat complete, scheduling striping*	Surface Treat	Contact: **Jim Gagnier (585-753-7732)** Scheduled start date: **07/08/2013** Scheduled end date: **09/01/2013** Percent complete: **90** %

Riga

Betteridge Road: Griffin Road to Rte. 33A Betteridge Road	Prep for '14 Surface Treat	Contact: **Mike Slattery (585-753-7734)** Scheduled start date: **08/19/2013** Scheduled end date: Percent complete: %

Riga/Ogden

Bangs Road: Kendall Road to Dewey Street Bangs Road *True & level has is completed. Surface treat scheduled for late August.*	Surface Treat	Contact: **Mike Slattery (585-753-7734)** Scheduled start date: **06/10/2013** Scheduled end date: Percent complete: **45** %
McIntosh Road: Kendall Road to Dewey Street McIntosh Road *Surface treat has been completed. Minor shoulder back-up needed.*	Surface Treat	Contact: **Mike Slattery (585-753-7734)** Scheduled start date: **05/20/2013** Scheduled end date: **07/19/2013** Percent complete: **95** %

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line Pinnacle Road Highway Rehabilitation	Recycle and resurface	Contact: **Tom Frys (585-753-7741)** Scheduled start date: **05/15/2013**

Place base and binder in west side shoulder. Place shoulder backup material. Continue grading.

Traffic will be maintained on site with intermittent
alternating 2 way traffic

Scheduled end date: **10/29/2013**
Percent complete: **43** %

Woodruff Road: Honeoye Falls #6 to East River Road
Woodruff Road — Prep for 2014 Surface Treat
Prep work scheduled to begin in September

Contact: **Jim Gagnier ()**
Scheduled start date: **08/26/2013**
Scheduled end date:
Percent complete: %

Rush / Mendon

Honeoye Falls #6 Road: Works Road to Rte. 15A
Honeoye Falls #6 Road — Novachip
Complete

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/20/2013**
Scheduled end date: **07/05/2013**
Percent complete: **100** %

Sweden

Beadle Road: Rte. 19 to Odgen Sweden Town Line Road
Beadle Road — Prep for '14 Surface Treat
Prep work to begin in early August.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **08/12/2013**
Scheduled end date:
Percent complete: %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street
Ogden Sweden Town Line Road — Prep for '14 Surface Treat
Drainage work has begun.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/24/2013**
Scheduled end date:
Percent complete: **15** %

Reed Road: Rte. 19 to Ogden Sweden Town Line
Reed Road — Recycle, Double Surface Treat
Recycle is scheduled for the week of 8/5/2013.

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/08/2013**
Scheduled end date:
Percent complete: %

West Sweden Road: Jurisdiction Line to Rte. 31A
West Sweden Road — Surface Treat
Crack seal and the minor T&L are complete. Surface treat scheduled for 8/20/2013

Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/12/2013**
Scheduled end date: **09/01/2013**
Percent complete: **10** %

Webster

Bay Road: Klem Road to Lake Road
Bay Road — Surface treat
Surface treat complete, scheduling striping

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **90** %

Five Mile Line Road: Rte. 104 to Klem Road
Five Mile Line Road — Surface Treat Shoulders only
Shoulder surface treat is complete, scheduling striping.

Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **90** %

Klem Road: Holt Road to Rte. 250
Klem Road — Hot-in-Place Recycle and Pave
Hot in place recycle complete, intersection milling & paving planned for September 2013
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/15/2013**
Scheduled end date:
Percent complete: **35** %

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road
Klem Road Bridge Rehabilitation — Rehabilitate Multi-pipe Bridge
The project is currently under costruction.
Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **07/08/2013**
Scheduled end date: **10/15/2013**
Percent complete: **20** %
The improvements to the bridge will not need a road closure, but the road shoulders will be closed. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Penfield TL to Rte. 404
Salt Road — Prep for 2014 Surface Treat
Asphalt wedging complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **90** %

Salt Road: Rte. 404 to Schlegel Road
Salt Road — Nova Chip and Surface Treat
Surface treat complete, scheduling striping
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **05/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **90** %

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road
Salt Road Culvert Replacement — Replace culvert with a bridge
Estimated duration of road closure is four months.
Contact: **Karen Cox (585-753-7742)**
Scheduled start date: **07/15/2013**
Scheduled end date: **10/30/2013**
Percent complete: **5** %
Road will be closed to through traffic on July 15; detour will utilize NYS Rt 404, Phillips Rd and State Rd

State Road: Salt Road to Monroe Wayne County Line Road
State Road — Prep for 2014 Surface Treat
Prep work scheduled to begin in September
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **08/19/2013**
Scheduled end date:
Percent complete: %

Wheatland

George Street: Flint Hill Road to Rte. 36
George Street — Surface Treat
Surface treat is complete. Road to be swepted the week of 7/29/2013.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/22/2013**
Scheduled end date:
Percent complete: **85** %

North Road: County Line to Rte. 36
North Road — Nova Chip
Nova chip is complete. Minor shoulder back-up is scheduled for the week of 8/12/13.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/15/2013**
Scheduled end date:
Percent complete: **90** %

Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd
Twin Bridge Road Bridge Rehabilitation — South Bridge: Super structure replacement; North Bridge: Major rehab
Installation of new precast voided slabs on South Bridge expected week of August 18. Structural concrete repairs to north bridge underway.
Contact: **Rob Kozarits (585-753-7747)**
Scheduled start date: **06/17/2013**
Scheduled end date: **11/15/2013**
Percent complete: **27** %
Twin Bridge Road is currently closed. Traffic is being detoured around closure via Rte 383, Rte 36 and State St.

Union Street: North Road to Chili Wheatland Town Line
Union Street — Surface Treat
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **05/13/2013**

Surface treat is complete. The road is scheduled to be swept the week of 7/29/2013.

Scheduled end date:
Percent complete: **85** %

Wheatland Center Road: North Road to Chili Wheatland Town Line

Contact: **Mike Slattery (585-753-7734)**

Wheatland Center Road — Surface Treat

Scheduled start date: **07/22/2013**

Surface treat is complete. The road is scheduled to be swepted the week of 7/29/2013.

Scheduled end date:
Percent complete: **85** %

Wheatland/Riga

Winslow/Hosmer Roads: Belcoda Road to Jenkins Road

Contact: **Mike Slattery (585-753-7734)**

Winslow/Hosmer Roads — Build Edges, True and Level

Scheduled start date: **05/16/2013**

Two cross culverts replaced. Building shoulders/edges to begin in early August.

Scheduled end date: **10/01/2013**
Percent complete: **10** %