Monroe County Department of Transportation

Ongoing Construction Update - September 30, 2013

Maggie Brooks
County Executive

Various Roads: Towns:Greece/Henrietta/Irondequoit to City of Rochester
Contact: **Jim Pond (585-753-7755)**
ITS Phase III — Camera and conduit installations
Scheduled start date: **01/14/2013**
Construction to be completed in November. Working in Greece.
Scheduled end date: **11/10/2013**
Percent complete: **30** %
Some limited lane closures while installing conduit.

Brighton

South Clinton Avenue: Brighton Henrietta TL Rd to I-590 Overpass
Contact: **Brent Penwarden ()**
City Water Bureau Conduit Modernization II — Water Main Replacement
Scheduled start date:
Scheduled end date:
Percent complete: **35** %
NB traffic will be detoured via BHTL, Winton & Westfall in July & August 2013

Westfall Road: East Henrietta Road to Lac de Ville Blvd.
Contact: **Tom Frys (585-753-7741)**
Westfall Road III — Reconstruct/Rehabilitate
Scheduled start date: **05/07/2012**
Time extened to Oct. 11. Work on signals and overhead signs at E. Hen., Sawgrass and S. Clinton.
Scheduled end date: **10/11/2013**
Work on punchlist items. Install landscaping at NW corner of Westfall/S. Clinton.
Percent complete: **95** %
One way traffic detour removed. Open to two way traffic. Intermittent lane closures will occur to complete work items.

Chili

Chestnut Ridge Road: Paul Road to Chili Ave
Contact: **Tony Halaris (585-753-7738)**
Chestnut Ridge Road — Hot-in-place recycle & Novachip
Scheduled start date: **06/20/2013**
Project Complete
Scheduled end date: **09/06/2013**
Percent complete: **100** %

Clifton Road: Chili Riga Town Line Road to Wheatland Center Road
Contact: **Mike Slattery (585-753-7738)**
Clifton Road — Surface Treat
Scheduled start date: **07/22/2013**
Complete
Scheduled end date: **09/01/2013**
Percent complete: **100** %

Morgan Road: Chili Riga Town Line to Rte. 383
Contact: **Tony Halaris (585-753-7738)**
Morgan Road — Prep for 2014 Surface Treat
Scheduled start date: **08/01/2013**
T&L Completed. Grading Shoulders
Scheduled end date: **09/27/2013**
Percent complete: **90** %

Paul Road: Dead End to King Road
Contact: **Tony Halaris (585-753-7738)**

Paul Road	Surface Treat	Scheduled start date:	**06/01/2013**
Project Complete		Scheduled end date:	**09/13/2013**
		Percent complete:	**100** %
Paul Road: Chili Ave to Beahan Road		Contact: **Tom Frys (585-753-7747)**	
Paul Road - Fisher Rd Corridor Improvements	Pav't Rehab, intersection imprvmnts, new road construction	Scheduled start date:	**05/05/2014**
Place shoulder backup on Paul Rd.; Continue topsoil and seeding; continue signal work (including loops) at Paul/Jetview; raise iron to grade; install fencing along jetview; pave top course; continue lighting work at Wegmans; place stone in swale and around end sections		Scheduled end date:	
		Percent complete:	**60** %
Alternating traffic with flaggers will be maintained on Paul Rd and Jetview Drive.			
Stottle Road: Rte. 386 to Rte. 33A		Contact: **Tony Halaris (585-753-7738)**	
Stottle Road	Surface Treat	Scheduled start date:	**07/22/2013**
Grading Shoulders		Scheduled end date:	**09/20/2013**
		Percent complete:	**95** %
Union Street: Over Black Creek Tributary to Between Bowen Road and Chili Avenue		Contact: **Tim Joyce (585-753-7743)**	
Union Street	Reline Culvert SIN 02-170-351	Scheduled start date:	**05/13/2013**
		Scheduled end date:	
		Percent complete:	**100** %
Daily lane closures as needed.			
Wheatland Center Road: Wheatland Chili Town Line to Morgan Road		Contact: **Mike Slattery (585-753-7738)**	
Wheatland Center Road	Surface Treat	Scheduled start date:	**07/22/2013**
Complete		Scheduled end date:	**09/01/2013**
		Percent complete:	**100** %

Chili / Gates

Beahan Road: Paul Road to Chili Avenue		Contact: **Tony Halaris (585-753-7747)**	
Beahan Road	Mill & Resurface	Scheduled start date:	**06/03/2013**
Project complete		Scheduled end date:	**08/01/2013**
		Percent complete:	**100** %

Clarkson

Clarkson Hamlin Town Line Road: Rte. 19 to Rte. 18		Contact: **Mike Slattery (585-753-7734)**	
Clarkson Hamlin Town Line Road	Surface Treat	Scheduled start date:	**07/18/2013**
Complete		Scheduled end date:	**08/23/2013**
		Percent complete:	**100** %
Lawrence Road: Rte. 19 to Rte. 260		Contact: **Mike Slattery (585-753-7734)**	
Lawrence Road	Surface Treat	Scheduled start date:	**07/19/2013**
Complete		Scheduled end date:	**08/23/2013**
		Percent complete:	**100** %
Lawton Road: Rte. 19 to Rte. 260		Contact: **Mike Slattery (585-753-7734)**	
Lawton Road	Surface Treat	Scheduled start date:	**07/19/2013**
Complete		Scheduled end date:	**08/23/2013**
		Percent complete:	**100** %

East Rochester

South Lincoln Road: Rte. 31F to East Commerical Street
Contact: **Rob Kozarits (585-753-7747)**

South Lincoln Road — Reconstruct
Scheduled start date: **01/07/2013**
Scheduled end date: **11/15/2013**
Percent complete: **60** %

Curb installation and binder course paving complete between Rt 31F and E. Spruce - top course to follow. North end pavement reconstruction (curb, underdrain and box out) currently underway.

One Way Southbound Traffic Pattern in effect. Northbound traffic detoured via Rte 31F to Rte 153 to Linden Ave.

Gates

Long Pond Road: Lyell Ave to Gates Greece Town Line
Contact: **Tony Halaris (585-753-7738)**

Long Pond Road — Micropave
Scheduled start date: **05/13/2013**
Scheduled end date: **05/28/2013**
Percent complete: **100** %

Project Completed

Greece

East Manitou Road: Frisbee Hill Road to Edgemere Drive
Contact: **Tony Halaris (585-753-7738)**

East Manitou Road — Surface Treat
Scheduled start date: **05/28/2013**
Scheduled end date: **06/21/2013**
Percent complete: **100** %

Project Complete

Frisbee Hill Road: Manitou Road to North Greece Road
Contact: **Tony Halaris (585-753-7738)**

Frisbee Hill Road — Edge Mill & Novachip
Scheduled start date: **07/02/2013**
Scheduled end date: **08/01/2013**
Percent complete: **100** %

Project Complete

Hincher Road: Manitou Road to North Greece Road
Contact: **Tony Halaris (585-753-7738)**

Hincher Road — Surface Treat
Scheduled start date: **05/28/2013**
Scheduled end date: **06/21/2013**
Percent complete: **100** %

Project Complete

Long Pond Road: Over Round Pond Creek to Between Rte. 104 & Maiden Lane
Contact: **Tom Frys (585-753-7741)**

Long Pond Road Over Round Pond Creek — Reline twin pipe
Scheduled start date:
Scheduled end date:
Percent complete: **0** %

Project to be re-bid in Oct. 2013

North Greece Road: Frisbee Hill Road to Hincher Road
Contact: **Tony Halaris (585-753-7738)**

North Greece Road — Surface Treat
Scheduled start date: **05/28/2013**
Scheduled end date: **06/21/2013**
Percent complete: **100** %

Project Complete

Payne Beach Road: Manitou Road to Lake Ontario
Contact: **Tony Halaris ()**

Payne Beach Road — Hot-in-place recycle & Novachip
Scheduled start date: **06/17/2013**
Scheduled end date: **09/06/2013**
Percent complete: **100** %

Project Complete

Hamlin

Hamlin Parma Town Line Road: Rte. 18 to Brick Schoolhouse Road
Hamlin Parma Town Line Road — Nova Chip
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/12/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100** %

Redman Road: Rte. 18 to Cook Road
Redman Road — Double Surface Treat
Surface treatments are complete. Waiting on road survey and pavement markings.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/15/2013**
Scheduled end date: **09/09/2013**
Percent complete: **95** %

Henrietta

Erie Station Road: Middle Road to Rte. 15A
Erie Station Road — Edge Mill and NovaChip
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/15/2013**
Scheduled end date: **08/01/2013**
Percent complete: **100** %

Lehigh Station Road: East River Road to Rte. 15
Lehigh Station Road — NovaChip
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **06/24/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100** %

Middle Road: Rush Henrietta TL Road to Erie Station Road
Middle Road — Double Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/13/2013**
Percent complete: **100** %

Middle Road: Erie Station Road to Lehigh Station Road
Middle Road — Prep for '14 surface treatment
Asphalt prep complete, working on shoulders
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/23/2013**
Scheduled end date:
Percent complete: **80** %

Irondequoit

East Ridge Road: City Line (near Marburger St) to Culver Road
East Ridge Road Improvement Project — Reconstruct/Rehabilitate
The project is being done in sections, from major intersection to major intersection. A one way detour will be utilized between major intersections, with westbound traffic being detoured to Rt 104.
Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **07/02/2012**
Scheduled end date: **12/20/2013**
Percent complete: **75** %
The one way detour between Carter St. and Portland Ave. will be up until October 7th. Westbound traffic is being detoured. Eastbound traffic can proceed as normal.
The next detour (between Portland and Goodman) will be put up on October 7th.

Kings Highway: Titus Ave to Lakeshore Blvd
Kings Highway — True & Level
Slope Stabilization complete. Scheduling guide rail repairs.
Contact: **Tony Halaris (585-753-7738)**
Scheduled start date: **07/08/2013**
Scheduled end date:
Percent complete: **70** %

Portland Avenue: City Line to Titus Ave
Portland Avenue Improvement Project — Reconstruct/Rehabilitate
South of Ridge Road, the project will be done with lane closures. North of Ridge there will be alternating traffic during working hours around the work zone.
Contact: **Hank Herdzik (585-753-7729)**
Scheduled start date: **04/01/2013**
Scheduled end date: **11/15/2013**
Percent complete: **75** %
The project is under way. Two way traffic will be maintained.

Mendon

Cheese Factory Road: Rte. 65 to West Bloomfield Road
Cheese Factory Road — Double Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/12/2013**
Percent complete: **100** %

Douglas Road: Pond Road to Canfield Road
Douglas Road — Prep for 2014 Surface Treat
Prep work begun
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/09/2013**
Scheduled end date:
Percent complete: **60** %

Pond Road: Rte. 65 to Douglas Road
Pond Road — Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/08/2013**
Scheduled end date: **09/01/2013**
Percent complete: **100** %

Sibley Road: Rte. 15A to Rte. 65
Sibley Road — Prep for 2014 Surface Treat
Asphalt prep complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/23/2013**
Scheduled end date:
Percent complete: **95** %

Smith Road: Pittsford Mendon Center Road to West Bloomfield Rd
Smith Road — Recycle and Double Surface Treat
Complete
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **07/22/2013**
Scheduled end date: **09/27/2013**
Percent complete: **100** %

Stoney Lonesome Road: Rte. 251 to Rte. 65
Stoney Lonesome Road — Prep for 2014 Surface Treat
Aphalt prep ongoing
Contact: **Jim Gagnier (585-753-7732)**
Scheduled start date: **09/23/2013**
Scheduled end date:
Percent complete: **65** %

Odgen

Gillett Road: Shepard Road to Rte. 531
Gillett Road — True & Level
Surface treat to be completed in 2014.
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **06/10/2013**
Scheduled end date:
Percent complete: **100** %

Odgen/Sweden

Gallup Road: Canal Road to Gordon Road
Gallup Road — Surface Treat
Complete
Contact: **Mike Slattery (585-753-7734)**
Scheduled start date: **07/25/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100** %

Parma

Bennett Road: Wilder Road to Curtis Road
Contact: **Mike Slattery (585-753-7734)**

Bennett Road	Prep for '14 Surface Treat	Scheduled start date:	**07/11/2013**
True & level is complete. Will start shoulder back-up the week of 9/30/2013.		Scheduled end date:	
		Percent complete:	**70** %
Burritt Road: Clarkson Parma Town Line Road to Rte. 259		Contact: **Mike Slattery (585-753-7734)**	
Burritt Road	Surface Treat	Scheduled start date:	**08/05/2013**
Complete		Scheduled end date:	**09/09/2013**
		Percent complete:	**100** %
Dean Road: Rte. 104 to Peck Road		Contact: **Mike Slattery ()**	
Dean Road	Surface Treat	Scheduled start date:	**08/05/2013**
Complete		Scheduled end date:	**08/23/2013**
		Percent complete:	**100** %
Hinkleyville Road: Ogden Parma Town Line Road to Rte. 104		Contact: **Mike Slattery (585-753-7734)**	
Hinkleyville Road	Surface Treat	Scheduled start date:	**08/05/2013**
Complete		Scheduled end date:	**09/09/2013**
		Percent complete:	**100** %
Huffer Road: North Ave to Lake Ontario		Contact: **Mike Slattery (585-753-7734)**	
Huffer Road	Surface Treat	Scheduled start date:	**08/05/2013**
Complete		Scheduled end date:	
		Percent complete:	**100** %
Lighthouse Road: Curtis Road to Moul Road		Contact: **Mike Slattery (585-753-7734)**	
Lighthouse Road	Prep for '14 Surface Treat	Scheduled start date:	**08/05/2013**
Drainage work has begun. Milling and paving to begin the week of 9/30/2013.		Scheduled end date:	
		Percent complete:	**20** %

Penfield

Huber Road: Perinton TL to Rte. 441		Contact: **Jim Gagnier (585-753-7732)**	
Huber Road	Prep for 2014 Surface Treat	Scheduled start date:	**10/07/2013**
Prep work to begin in October		Scheduled end date:	
		Percent complete:	%
Salt Road: Rte. 286 to Webster TL		Contact: **Jim Gagnier (585-753-7732)**	
Salt Road	Surface Treat	Scheduled start date:	**06/17/2013**
Complete		Scheduled end date:	**09/14/2103**
		Percent complete:	**100** %

Perinton

		Contact: **Jim Gagnier ()**	
Ayrault Road at Harvest Road	Improve drainage w/structure edge treatment	Scheduled start date:	**10/02/2013**
Town to install CB and pipe to meet contractor at Ayrault Rd		Scheduled end date:	
		Percent complete:	%

Pittsford

Contact: **Jim Gagnier (585-753-7732)**

East Street *Coordinating Schedule with the Town & Vendor*	Replace culvert	Scheduled start date: Scheduled end date: Percent complete:	**10/07/2013** %
Linden Avenue: Rte. 441 to 1000' west of Rte. 153 Linden Avenue *Milling at Rte. 441 on 9/30/2013*	Mill and Resurface	Contact: **Jim Gagnier (585-753-7732)** Scheduled start date: Scheduled end date: Percent complete:	 **06/24/2013** **15** %
West Bloomfield Road: Canfield Road to Rte. 64 West Bloomfield Road *Complete*	Surface Treat	Contact: **Jim Gagnier (585-753-7732)** Scheduled start date: Scheduled end date: Percent complete:	 **07/08/2013** **09/01/2013** **100** %

Riga

Betteridge Road: Griffin Road to Rte. 33A Betteridge Road	Prep for '14 Surface Treat	Contact: **Mike Slattery (585-753-7734)** Scheduled start date: Scheduled end date: Percent complete:	 **08/19/2013** %

Riga/Ogden

Bangs Road: Kendall Road to Dewey Street Bangs Road *Complete*	Surface Treat	Contact: **Mike Slattery (585-753-7734)** Scheduled start date: Scheduled end date: Percent complete:	 **06/10/2013** **09/09/2013** **100** %
McIntosh Road: Kendall Road to Dewey Street McIntosh Road *Complete*	Surface Treat	Contact: **Mike Slattery (585-753-7734)** Scheduled start date: Scheduled end date: Percent complete:	 **05/20/2013** **07/19/2013** **100** %

Rush

Pinnacle Road: Rte. 251 to Rush-Henrietta Town line Pinnacle Road Highway Rehabilitation *Punchlist work remains.* Traffic will be maintained on site with intermittent alternating 2 way traffic	Recycle and resurface	Contact: **Tom Frys (585-753-7741)** Scheduled start date: Scheduled end date: Percent complete:	 **05/15/2013** **10/29/2013** **95** %
Woodruff Road: Honeoye Falls #6 to East River Road Woodruff Road *Asphalt prep ongoing*	Prep for 2014 Surface Treat	Contact: **Jim Gagnier ()** Scheduled start date: Scheduled end date: Percent complete:	 **09/30/2013** **65** %

Rush / Mendon

Honeoye Falls #6 Road: Works Road to Rte. 15A Contact: **Jim Gagnier (585-753-7732)**

Honeoye Falls #6 Road | Novachip | Scheduled start date: **06/20/2013**
Complete | Scheduled end date: **07/05/2013**
Percent complete: **100** %

Sweden

Beadle Road: Rte. 19 to Odgen Sweden Town Line Road | Contact: **Mike Slattery (585-753-7734)**
Beadle Road | Prep for '14 Surface Treat | Scheduled start date: **08/12/2013**
Drainage work has begun. | Scheduled end date:
Percent complete: **10** %

Ogden Sweden Town Line Road: Beadle Road to Chambers Street | Contact: **Mike Slattery (585-753-7734)**
Ogden Sweden Town Line Road | Prep for '14 Surface Treat | Scheduled start date: **07/24/2013**
Drainage work has begun. | Scheduled end date:
Percent complete: **15** %

Reed Road: Rte. 19 to Ogden Sweden Town Line | Contact: **Mike Slattery (585-753-7734)**
Reed Road | Recycle, Double Surface Treat | Scheduled start date: **07/08/2013**
Surface treatments are complete. Milling and paving the approach to Rte. 19 the week of 9/30/2013 then ready for pavement markings. | Scheduled end date:
Percent complete: **85** %

West Sweden Road: Jurisdiction Line to Rte. 31A | Contact: **Mike Slattery (585-753-7734)**
West Sweden Road | Surface Treat | Scheduled start date: **06/12/2013**
Complete | Scheduled end date: **09/09/2013**
Percent complete: **100** %

Webster

Bay Road: Klem Road to Lake Road | Contact: **Jim Gagnier (585-753-7732)**
Bay Road | Surface treat | Scheduled start date: **07/08/2013**
Complete | Scheduled end date: **09/01/2013**
Percent complete: **100** %

Five Mile Line Road: Rte. 104 to Klem Road | Contact: **Jim Gagnier (585-753-7732)**
Five Mile Line Road | Surface Treat Shoulders only | Scheduled start date: **07/08/2013**
Complete | Scheduled end date: **09/01/2013**
Percent complete: **100** %

Klem Road: Holt Road to Rte. 250 | Contact: **Jim Gagnier (585-753-7732)**
Klem Road | Hot-in-Place Recycle and Pave | Scheduled start date: **06/15/2013**
Complete | Scheduled end date: **09/27/2013**
Percent complete: **100** %

Klem Road: Over Mill Creek Tributary to Between Holt Road and Webster Road | Contact: **Hank Herdzik (585-753-7729)**
Klem Road Bridge Rehabilitation | Rehabilitate Multi-pipe Bridge | Scheduled start date: **07/08/2013**
The project is currently under costruction. | Scheduled end date: **10/15/2013**
Percent complete: **60** %

The improvements to the bridge will not need a road closure, but the road shoulders will be closed. Alternating traffic with flaggers may be needed from time to time.

Salt Road: Penfield TL to Rte. 404 | Contact: **Jim Gagnier (585-753-7732)**
Salt Road | Prep for 2014 Surface Treat | Scheduled start date: **07/08/2013**

Asphalt wedging complete

Scheduled end date: **09/30/2013**
Percent complete: **90** %

Salt Road: Rte. 404 to Schlegel Road

Contact: **Jim Gagnier (585-753-7732)**

Salt Road — Nova Chip and Surface Treat

Complete

Scheduled start date: **05/22/2013**
Scheduled end date: **09/01/2013**
Percent complete: **100** %

Salt Road: Over Fourmile Creek Tributary to Between NYS Rt 404 and State Road

Contact: **Karen Cox (585-753-7742)**

Salt Road Culvert Replacement — Replace culvert with a bridge

Estimated duration of road closure is four months.

Scheduled start date: **07/15/2013**
Scheduled end date: **11/15/2013**
Percent complete: **70** %

Road will be closed to through traffic on July 15; detour will utilize NYS Rt 404, Phillips Rd and State Rd

---

State Road: Salt Road to Monroe Wayne County Line Road

Contact: **Jim Gagnier (585-753-7732)**

State Road — Prep for 2014 Surface Treat

Prep work begun

Scheduled start date: **09/30/2013**
Scheduled end date:
Percent complete: **15** %

Wheatland

George Street: Flint Hill Road to Rte. 36

Contact: **Mike Slattery (585-753-7734)**

George Street — Surface Treat

Complete

Scheduled start date: **07/22/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100** %

North Road: County Line to Rte. 36

Contact: **Mike Slattery (585-753-7734)**

North Road — Nova Chip

Minor drainage work scheduled the week of 9/30/2013.

Scheduled start date: **06/15/2013**
Scheduled end date:
Percent complete: **90** %

Twin Bridge Road: Over Oatka Creek to Between State St to Scottsville Mumford Rd

Contact: **Rob Kozarits (585-753-7747)**

Twin Bridge Road Bridge Rehabilitation — South Bridge: Super structure replacement; North Bridge: Major rehab

Precast voided slab installation on South bridge complete - asphalt overlay and railing to follow. Structural concrete repairs to North bridge underway.

Scheduled start date: **06/17/2013**
Scheduled end date: **11/15/2013**
Percent complete: **55** %

Twin Bridge Road is currently closed. Traffic is being detoured around closure via Rte 383, Rte 36 and State St.

Union Street: North Road to Chili Wheatland Town Line

Contact: **Mike Slattery (585-753-7734)**

Union Street — Surface Treat

Complete

Scheduled start date: **05/13/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100** %

Wheatland Center Road: North Road to Chili Wheatland Town Line

Contact: **Mike Slattery (585-753-7734)**

Wheatland Center Road — Surface Treat

Complete

Scheduled start date: **07/22/2013**
Scheduled end date: **08/23/2013**
Percent complete: **100** %

Wheatland/Riga

Winslow/Hosmer Roads: Belcoda Road to Jenkins Road

Contact: **Mike Slattery (585-753-7734)**

Winslow/Hosmer Roads — Build Edges, True and Level

Scheduled start date: **05/16/2013**

Building shoulders/edges is complete from Belcoda Road to Cedars Ave. Starting box-out from Cedars to Jenkins the week of 10/7/2013.

Scheduled end date: **10/01/2013**
Percent complete: **50** %